

**A.6 Water Level Elevations**  
**Auto Repair on Vliet BRRTS #03-41-286924**  
**Milwaukee, Wisconsin**

	MW-1	MW-1R	MW-2	MW-3	MW-4	MW-5	MW-6	MW-7
<b>Ground Surface (feet msl)</b>	681.35	681.54	683.07	682.79	680.70	679.96	680.66	681.32
<b>PVC top (feet msl)</b>	680.67	681.12	682.54	682.35	680.05	679.45	680.20	681.03
<b>Well Depth (feet)</b>	17.00	17.00	16.00	17.00	17.00	17.00	17.00	15.00
<b>Top of screen (feet msl)</b>	674.35	674.54	677.07	675.79	673.70	672.96	673.66	676.32
<b>Bottom of screen (feet msl)</b>	664.35	664.54	667.07	665.79	663.70	662.96	663.66	666.32

**Depth to Water From Top of PVC (feet)**

<b>05/10/17</b>	12.55	NI	8.30	9.06	11.16	11.69	NI	NI
<b>12/18/18</b>	A	12.72	9.53	10.30	11.51	11.70	11.89	NI
<b>03/13/19</b>	A	12.35	9.78	10.21	11.21	11.65	11.51	NI
<b>10/08/19</b>	A	12.20	9.04	9.63	11.23	11.64	11.64	10.65
<b>01/07/20</b>	A	12.59	9.21	10.14	11.52	11.71	11.88	11.10

**Depth to Water From Ground Surface (feet)**

<b>05/10/17</b>	13.23	NI	8.83	9.50	11.81	12.20	NI	NI
<b>12/18/18</b>	A	13.14	10.06	10.74	12.16	12.21	12.35	NI
<b>03/13/19</b>	A	12.77	10.31	10.65	11.86	12.16	11.97	NI
<b>10/08/19</b>	A	12.62	9.57	10.07	11.88	12.15	12.10	10.94
<b>01/07/20</b>	A	13.01	9.74	10.58	12.17	12.22	12.34	11.39

**Groundwater Elevation (feet msl)**

<b>05/10/17</b>	668.12	NI	674.24	673.29	668.89	667.76	NI	NI
<b>12/18/18</b>	A	668.40	673.01	672.05	668.54	667.75	668.31	NI
<b>03/13/19</b>	A	668.77	672.76	672.14	668.84	667.80	668.69	NI
<b>10/08/19</b>	A	668.92	673.50	672.72	668.82	667.81	668.56	670.38
<b>01/07/20</b>	A	668.53	673.33	672.21	668.53	667.74	668.32	669.93

CNL = Could Not Locate

A = Abandoned and removed during soil excavation project

NI = Not Installed