



4900 South Pennsylvania Avenue, Suite 100  
Cudahy, WI 53110  
P (414) 423-0255  
F (414) 423-0566  
[Terracon.com](http://Terracon.com)

April 8, 2024

Environmental Programs Coordinator  
Appleton Wastewater Treatment Facility  
2006 East Newberry Street  
Appleton, Wisconsin 54915-2758

Attn: Mr. Brian Kreski (electronic)  
E: [Brian.Kreski@Appleton.org](mailto:Brian.Kreski@Appleton.org)  
Phone: (920) 832-2353  
Mobile: (920) 419-0649

**Re: 2024 First Quarter Compliance Monitoring Report, Industrial User  
(Wastewater Discharge) Permit #21-21**  
N.W. Mauthe Superfund Site  
725 S. Outagamie Street  
Appleton, Wisconsin  
BRRTS ID # 02-45-000127  
Terracon Project No. 58117057

Dear Brian:

Terracon Consultants, Inc. (Terracon) is pleased to submit this quarterly process compliance report for the N.W. Mauthe Superfund site, 725 South Outagamie Street, Appleton, Wisconsin. This report is submitted in conformance with the City of Appleton Industrial User Permit No. 21-21, issued on May 31, 2021. This report covers the period of January 1, 2024, through March 31, 2024, which included monthly effluent compliance monitoring sampling. The monthly results are summarized in the attached Table 1.

The flow monitoring and sampling activities were conducted monthly at the effluent discharge point, prior to Outfall 001. During this reporting period, local limit compliance monitoring samples were not collected by either the City of Appleton or Terracon. Historical results are presented in the attached Table 2.

As noted in the 2012 Fourth Quarter Process Compliance Report the system was replumbed in October 2012. Consequently, a greater volume of water is retained within the equalization tank and sampling occurs directly from the port on the equalization tank discharge pipe. Due to the improvement in the system plumbing, Terracon has collected the composite effluent sample directly from the tank effluent piping during the 2024 sampling events.

Approximately 250 milliliters (mL) of the collected sample was transferred to a new, clean 250-mL plastic bottle provided by the laboratory. This unfiltered and unpreserved sample was submitted to Pace Analytical (Pace) laboratory (Green Bay, Wisconsin) for analysis of hexavalent chromium. An additional aliquot of the original sample was transferred to a clean, new 250-mL plastic bottle with nitric acid preservative provided by the laboratory. This unfiltered, preserved sample was submitted to Pace for analysis of total dissolved chromium. The laboratory analytic test reports and chain-of-custody record for each of the three monthly sampling rounds (January, February, and March 2024) are attached. After the laboratory samples were prepared, the pH of the remaining collected discharge sample was measured with an Oakton pHTestrs.

Please note that Terracon performed routine monthly system sampling on February 8, 2024. However, it became apparent on March 4, 2024, that the laboratory had not picked up and analyzed the February samples. The total chromium sample was still within the hold time and so was analyzed; however, because the hexavalent chromium sample was far past its 24-hour hold time, it was not analyzed. Historically, the hexavalent chromium sample makes up the majority of the total chromium sample and therefore Terracon will use the total chromium result as a proxy for the hexavalent chromium concentration. Historically, the total chromium concentration has not exceeded the discharge limit since discharge without treatment was allowed.

The attached table summarizes the total metered discharge readings, pH measurements, and laboratory test results. Monthly discharge totals were calculated by linear interpolation of the actual meter readings. Total discharge during the reporting period was 114,908 gallons with a mean daily flow of approximately 1,263 gallons per day. Based on the laboratory results, there were no exceedances during this reporting period from Outfall 001.

Dave M. Hassman or Rachel Slonac performed all the sample collection and monitoring during this reporting period. The following certification statement is required by Section 2 0-106, Chapter 20, Utilities:

"I (Scott Hodgson) certify under penalty of law that this document and all attachments were prepared under my direction or supervision in conformance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

If you have questions regarding the attached invoice or system operation, please contact our office at (414) 423-0255 or contact Scott directly at (414) 209-7640 (email [Scott.Hodgson@terracon.com](mailto:Scott.Hodgson@terracon.com)) if you have any questions or comments regarding the information provided or need additional information.

Sincerely,  
**Terracon Consultants, Inc.**

*Scott A. Hodgson*  
Scott A. Hodgson, P.G.  
Senior Project Manager

Attachments: Table 1  
                  Table 2  
                  Laboratory Analytic Test Reports

Copies to:   Gwen Saliaries, WDNR-Oshkosh (electronic)  
                  File (electronic)

SAH:sah/N:\PROJECTS\2011\58117057\WORKING FILES\PRE-TREATMENT PERMIT\PROCESS COMPLIANCE REPORTS\TERRACON 2024\FIRST QUARTER\FIRST QUARTER 2024 PROCESS COMPLIANCE.DOCX

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
09/25/07		8,290,363											
	10/01/07	8,300,685											
10/01/07		8,301,251	10,888										
10/02/07		8,301,251	0		7.7								
10/15/07		8,324,675	23,424										
10/16/07		8,324,675	0		7.4	1.700			6.93	3.9		7.30	0.60
10/22/07		8,355,957	31,282										
10/23/07		8,355,957	0		7.5	1.500			7.04	3.75		NA	NA
10/29/07		8,370,413	14,456	<b>October</b>									
10/30/07		8,370,413	0	<b>71,891</b>	7.4	1.900			NA	NA		NA	NA
	11/01/07	8,372,575											
11/05/07		8,377,912	7,499										
11/06/07		8,377,912	0	<b>November</b>	8.3	1.900	1.300		7.8	4.30		8.2	0.18
11/16/07		8,386,583	8,671	<b>21,587</b>									
	12/01/07	8,394,162											
12/03/07		8,395,372	8,789										
12/04/07		8,395,372	0		8.6	3.100	2.500		8.4	4.60		8.6	0.16
12/12/07		8,399,522	4,150	<b>December</b>									
12/21/07		8,402,508	2,986	<b>25,977</b>									
	01/01/08	8,420,139											
01/01/08		8,420,868	18,360										
01/02/08		8,420,868	0		8.7	1.300	1.200		8.4	4.50		8.7	0.62
01/02/08		8,421,628	760										
01/10/08		8,459,333	37,705										
01/15/08		8,479,244	19,911	<b>January</b>									
01/25/08		8,497,063	17,819	<b>84,612</b>									
	02/01/08	8,504,750											
02/01/08		8,505,562	8,499										
02/03/08		8,507,408	1,846	<b>February</b>									
02/04/08		8,507,408	0	<b>22,861</b>	8.9	1.700	1.600		8.7	2.60		8.8	0.70
	03/01/08	8,527,611											
03/02/08		8,528,931	21,523	<b>March</b>	9.0	2.9	2.500		8.7	3.60		8.8	2.50
03/31/08		8,653,211	124,280	<b>128,713</b>									
	04/01/08	8,656,324											
04/01/08		8,657,629	4,418		9.0	1.6	1.530		8.7	1.60		8.9	1.45
04/01/08		8,661,298	3,669										
04/04/08		8,682,788	21,490										
04/07/08		8,697,084	14,296										
04/08/08		8,697,084	0		9.1	0.063			8.7	1.40		8.9	0.54
04/14/08		8,790,128	93,044										
04/15/08		8,790,128	0		9.1	0.36			8.7	0.90		8.8	0.17
04/15/08		8,797,710	7,582					Installed			Installed		
04/16/08		8,804,525	6,815					1,074			2,804		
04/16/08		8,806,972	2,447					1,589			3,661		
04/21/08		8,826,834	19,862					5,176			11,176		
04/22/08		8,826,834	0		9.1	0.87		5,649	8.8	0.95	12,292	8.9	0.55
04/28/08		8,860,276	33,442	<b>April</b>				13,291			36,802		
04/29/08		8,860,276	0	<b>212,193</b>	9.1	0.51		14,721	8.8	0.96	40,534	9.1	0.43
	05/01/08	8,868,517											
05/05/08		8,890,994	30,718					22,372			59,203		
05/06/08		8,890,994	0		9.1	0.95	0.679	22,844	8.7	1.14	60,259	8.8	0.62
05/12/08		8,907,573	16,579					28,018			70,853		
05/13/08		8,907,573	0		9.2	0.69		28,487	8.8	1.00	71,555	9.0	0.34
05/19/08		8,920,045	12,472					32,756			79,328		
05/20/08		8,920,045	0		9.1	0.74		33,225	8.8	0.96	80,376	8.9	0.27
05/26/08		8,929,582	9,537	<b>May</b>				36,557			85,277		
05/27/08		8,929,582	0	<b>66,866</b>	9.0	0.60		37,025	8.9	1.04	85,979	8.9	0.16
	06/01/08	8,935,384											
06/02/08		8,936,965	7,383					39,411			90,202		
06/03/08		8,936,965	0		9.3	0.90	0.824	39,876	9.0	1.06	90,901	9.0	0.54
06/09/08		8,951,078	14,113					43,187			101,102		
06/10/08		8,951,078	0		9.2	0.85		44,118	9.0	1.53	106,505	9.0	0.38
06/11/08		8,960,258	9,180					45,176			112,396		

**TABLE 1**  
**Influent - Effluent Compliance Summary**

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
06/16/08		8,999,813	39,555					52,865			140,673		
06/16/08		8,999,813	0					52,865			141,398		
06/17/08		8,999,813	0		9.2	1.4		53,808	9.1	3.40	143,560	9.1	0.33
06/18/08		9,007,718	7,905					54,790			146,825		
06/23/08		9,016,923	9,205					57,605			153,557		
06/24/08		9,016,923	0		9.3	0.20		58,074	9.1	2.50	154,613	9.0	0.14
06/30/08		9,026,850	9,927	<b>June</b>				61,392			160,227		
06/30/08		9,026,850	0	<b>91,466</b>				61,392			160,573		
	07/01/08	9,026,850											
07/01/08		9,026,850	0		9.3	1.4	1.290	61,861	9.0	2.45	161,266	9.1	0.58
07/07/08		9,035,952	9,102					64,701			166,481		
07/08/08		9,035,952	0		9.4	1.2		65,168	9.1	1.90	167,518	9.2	1.05
07/10/08		9,041,071	5,119					66,138			170,315		
07/14/08		9,054,932	13,861					68,973			182,057		
07/15/08		9,054,932	0		9.4	0.82		69,444	9.0	1.80	184,517	9.2	0.54
07/21/08		9,083,663	28,731					74,198			206,929		
07/22/08		9,083,663	0		9.4	0.74		75,898	9.2	2.52	211,453	9.2	0.31
07/25/08		9,114,297	30,634					81,242			230,374		
07/28/08		9,121,075	6,778					83,136			235,668		
07/29/08		9,121,075	0		7.4	0.70		83,609	7.2	3.30	237,073	7.2	0.30
07/29/08		9,123,409	2,334	<b>July</b>				83,646			237,455		
	08/01/08	9,127,730		<b>100,880</b>									
08/04/08		9,137,140	13,731					87,426			248,221		
08/05/08		9,137,140	0		7.6	1.30	1.260	87,426	7.2	2.72	250,342	7.2	0.41
08/05/08		9,141,581	4,441					87,938			252,120		
08/09/08		9,151,886	10,305					90,785			260,213		
08/11/08		9,154,723	2,837					91,732			262,298		
08/12/08		9,154,723	0		7.5	1.2		92,206	7.2	2.45	263,337	7.3	0.25
08/13/08		9,157,388	2,665					92,710			264,058		
08/18/08		9,162,704	5,316					94,604			267,897		
08/19/08		9,162,704	0		7.5	0.98		95,077	7.2	2.08	268,595	7.2	0.20
08/19/08		9,163,932	1,228					95,106			268,623		
08/21/08		9,166,109	2,177					96,049			270,020		
08/24/08		9,168,274	2,165					96,993			271,417		
08/26/08		9,168,274	0	<b>August</b>	7.5	1.1		97,465	7.1	2.25	272,112	7.1	0.22
	09/01/08	9,173,323		<b>45,593</b>									
09/01/08		9,173,586	5,312					99,390			274,587		
09/02/08		9,173,586	0		7.6	1.4	1.290	99,863	7.3	2.50	274,936	7.3	0.21
09/02/08		9,174,445	859					99,894			274,962		
09/06/08		9,176,960	2,515					100,837			276,718		
09/08/08		9,176,960	0		7.5	1.3		101,310	7.2	2.25	277,071	7.3	0.16
09/15/08		9,182,218	5,258					103,257			279,911		
09/16/08		9,182,218	0		7.6	1.3		103,731	7.3	2.60	280,611	7.6	0.37
09/18/08		9,185,245	3,027					104,715			281,689		
09/22/08		9,187,538	2,293					105,663			283,095		
09/23/08		9,187,538	0		7.5	1.6		106,137	7.3	3.05	283,475	7.5	0.17
09/28/08		9,191,553	4,015					107,560			285,589		
09/30/08		9,191,553	0	<b>September</b>	7.6	1.8		108,035	7.4	3.70	285,942	7.4	0.18
	10/01/08	9,192,867		<b>19,545</b>									
10/05/08		9,195,280	3,727					109,500			287,383		
10/07/08		9,195,280	0		7.7	2.2	2.000	109,975	7.4	4.38	288,093	7.8	0.12
10/07/08		9,196,521	1,241					110,012			288,124		
10/10/08		9,200,017	3,496					110,965			290,943		
10/12/08		9,200,017	0					111,919			291,644		
10/14/08		9,200,017	0		7.8	1.9		112,396	7.5	3.48	292,698	7.8	0.27
10/16/08		9,204,404	4,387					112,906			293,436		
10/18/08		9,206,201	1,797					113,861			294,504		
10/21/08		9,206,201	0		7.8			114,337	7.5	4.02	295,563	7.9	0.28
10/22/08		9,208,980	2,779					114,848			296,250		
10/26/08		9,211,601	2,621					116,279			297,676		

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001							Manhole #1			Manhole #2		
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
10/28/08		9,211,601	0	October	7.9	2.0		116,756	7.7	3.96	298,743	8.2	0.26
	11/01/08	9,214,938		22,071									
11/01/08		9,215,379	3,778					117,743			300,201		
11/04/08		9,215,379	0		8.0	2.1	1.880	118,698	7.7	4.32	301,273	8.1	0.20
11/04/08		9,217,467	2,088					118,732			301,305		
11/07/08		9,219,330	1,863					119,685			302,376		
11/10/08		9,220,422	1,092					120,162			303,090		
11/20/08		9,229,031	8,609					123,506			309,112		
11/24/08		9,231,935	2,904					124,939			310,833		
11/24/08		9,232,260	325					124,939			311,189		
11/26/08		9,233,464	1,204					125,702			311,660		
11/28/08		9,234,926	1,462	November				126,192			312,744		
	12/01/08	9,234,926		19,988									
12/02/08		9,234,926	0		8.2	2.3	2.190	127,656	7.8	3.57	314,118	8.3	0.18
12/12/08		9,242,670	7,744					130,122			316,912		
12/17/08		9,247,587	4,917	December				131,563			320,808		
	01/01/09	9,266,230		31,304									
01/02/09		9,268,140	20,553					136,435			338,229		
01/06/09		9,268,140	0		7.8	2.5	2.430	137,894	7.7	4.48	341,351	7.8	1.05
01/12/09		9,277,419	9,279	January				139,384			344,897		
	02/01/09	9,287,182		20,952									
02/01/09		9,287,326	9,907					143,256			351,798		
02/03/09		9,287,326	0		7.8	3.3	2.900	143,738	7.9	4.69	352,143	8.2	0.34
02/05/09		9,288,848	1,522	February				143,772			352,912		
	03/01/09	9,334,332		47,151									
03/01/09		9,335,249	46,401					153,077			393,568		
03/03/09		9,335,249	0		7.6	2.4	1.970	153,561	7.9	4.24	394,973	8.2	0.87
03/11/09		9,355,734	20,485					156,519			412,282		
03/30/09		9,463,572	107,838					182,357			500,471		
03/31/09		9,463,572	0	March				183,323			501,935		
	04/01/09	9,467,680		133,348									
04/01/09		9,469,538	5,966					184,290			504,856		
04/03/09		9,478,305	8,767					187,194			511,375		
04/06/09		9,485,542	7,237					189,607			516,807		
04/07/09		9,485,542	0		7.7	0.84	0.730	190,569	7.9	1.14	518,251	8.1	0.52
04/13/09		9,498,358	12,816					194,432			525,799		
04/14/09		9,498,358	0		7.7	0.59		194,908	8.0	1.20	525,799	8.2	0.27
04/20/09		9,507,740	9,382					198,262			532,295		
04/21/09		9,507,740	0		7.8	1.0		198,262	8.0	0.96	533,364	8.3	1.74
04/27/09		9,545,303	37,563					208,646			561,846		
04/28/09		9,545,303	0		8.0	1.2		210,663	7.7	1.89	566,157	7.5	0.28
	05/01/09	9,568,209		April									
05/01/09		9,574,025	28,722	100,528				217,567			582,471		
05/04/09		9,582,624	8,599					220,929			588,270		
05/05/09		9,582,624	0		7.6	0.76	0.724	221,884	8.0	1.29	589,714	8.0	0.33
05/11/09		9,599,171	16,547					227,170			599,566		
05/12/09		9,599,171	0		8.0	0.89		228,124	7.6	0.84	600,996	7.9	0.24
05/18/09		9,613,720	14,549					232,921			609,305		
05/19/09		9,613,720	0		7.4	0.79		233,874	7.0	0.84	610,378	7.2	0.38
05/19/09		9,615,798	2,078					233,908			610,421		
05/19/09		9,616,122	324					233,908			610,775		
05/25/09		9,624,219	8,097					237,697			615,786		
05/26/09		9,624,219	0		7.3	0.58		238,168	7.1	1.08	616,149	7.0	0.16
	06/01/09	9,650,519		May									
06/01/09		9,652,323	28,104	82,310				245,914			637,378		
06/02/09		9,652,323	0		7.3	0.23	0.648	246,871	6.9	1.05	638,835	7.2	0.26
06/03/09		9,658,104	5,781					248,350			641,072		
06/15/09		9,701,735	43,631					261,249			674,466		
	07/01/09	9,727,520		June									
07/01/09		9,727,975	26,240	77,001				272,082			691,914		
07/05/09		9,732,032	4,057					273,967			694,431		
07/07/09		9,732,032	0		7.4	0.96	0.878	274,443	7.1	2.20	695,508	7.1	0.20
07/20/09		9,742,289	10,257					278,743			700,527		

# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001							Manhole #1			Manhole #2		
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	08/01/09	9,748,231		<b>July</b>									
08/03/09		9,749,397	7,108	<b>20,712</b>				282,543			704,414		
08/04/09		9,749,397	0		7.5	1.9	1.680	283,019	7.1	2.80	704,768	7.3	0.14
08/08/09		9,752,139	2,742					284,005			706,115		
08/08/09		9,753,763	1,624					284,480			707,282		
08/09/09		9,757,508	3,745					284,962			710,677		
08/10/09		9,761,572	4,064					285,930			714,131		
08/10/09		9,762,328	756					286,411			714,491		
08/12/09		9,765,851	3,523					287,368			717,355		
08/13/09		9,767,253	1,402					287,846			718,430		
08/17/09		9,771,256	4,003					289,758			720,916		
08/30/09		9,785,737	14,481					295,976			730,538		
	09/01/09	9,787,043		<b>August</b>									
09/01/09		9,787,352	1,615	<b>38,811</b>	7.6	1.6	1.320	296,492	7.1	2.85	731,650	7.4	0.53
09/10/09		9,794,060	6,708					299,850			735,572		
09/21/09		9,800,194	6,134					303,204			738,803		
09/22/09		9,800,194	0					303,684			739,163		
	10/01/09	9,806,949		<b>September</b>									
10/01/09		9,807,491	7,297	<b>19,906</b>				306,569			743,395		
10/05/09		9,811,856	4,365					308,500			746,224		
10/06/09		9,811,856	0		6.9	1.8	1.700	308,983	6.8	2.48	746,576	7.1	0.55
10/15/09		9,827,819	15,963					314,838			757,329		
10/18/09		9,830,464	2,645					316,288			758,757		
	11/01/09	9,871,202		<b>October</b>									
11/02/09		9,875,106	44,642	<b>64,253</b>				329,981			793,417		
11/03/09		9,875,106	0		7.4	1.2	1.150	330,961	7.0	2.60	795,595	7.2	0.46
11/04/09		9,880,551	5,445					331,974			797,084		
11/05/09		9,882,809	2,258					332,950			798,526		
11/11/09		9,891,712	8,903					337,309			803,889		
11/12/09		9,893,927	2,215					338,274			805,324		
11/16/09		9,896,880	2,953					339,720			807,132		
11/17/09		9,897,695	815					340,200			807,495		
11/20/09		9,899,892	2,197					341,164			808,946		
11/30/09		9,914,595	14,703					346,476			819,664		
	12/01/09	9,914,595		<b>November</b>									
12/01/09		9,914,595	0	<b>43,393</b>	7.6	1.7	1.500	347,446	7.3	2.25	820,740	7.8	0.67
12/15/09		9,931,024	16,429					354,237			829,781		
12/18/09		9,933,254	2,230					355,200			831,213		
	01/01/10	9,956,004		<b>December</b>									
01/03/10		9,960,070	26,816	<b>41,409</b>				362,443			853,235		
01/05/10		9,960,070	0		6.9	2.3	2.220	362,924	7.2	5.36	855,045	7.2	0.68
01/14/10		9,969,979	9,909					365,847			860,488		
01/18/10		9,972,503	2,524					366,807			862,304		
01/31/10		9,991,034	18,531					370,664			878,832		
	02/01/10	9,991,034		<b>January</b>									
02/02/10		9,991,034	0	<b>35,030</b>	7.4	1.6	1.460	371,145	7.2	4.05	880,637	7.2	0.46
02/03/10		9,994,392	3,358					371,664			881,364		
02/16/10		10,002,996	8,604					374,543			887,937		
02/28/10		10,009,542	6,546					376,928			892,655		
	03/01/10	10,009,542		<b>February</b>									
03/02/10		10,009,542	0	<b>18,508</b>	7.6	1.6	1.340	376,928	7.4	2.70	893,732	7.4	1.41
03/06/10		10,015,341	5,799					377,919			898,085		
03/13/10		10,048,616	33,275					383,764			927,938		
03/17/10		10,065,891	17,275					388,140			942,069		
03/23/10		10,077,601	11,710					392,478			950,481		
03/31/10		10,088,487	10,886					396,786			958,091		
	04/01/10	10,088,725		<b>March</b>									
04/01/10		10,088,817	330	<b>79,183</b>				396,786			958,456		
04/04/10		10,092,465	3,648					398,207			961,014		
04/06/10		10,092,465	0		7.4	1.3	1.180	399,166	7.2	2.00	962,110	7.2	0.20
04/19/10		10,151,166	58,701					416,846			1,005,028		

**TABLE 1**  
**Influent - Effluent Compliance Summary**

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	05/01/10	10,189,439		<b>April</b>									
05/03/10		10,196,869	45,703	100,715				432,284			1,038,553		
05/04/10		10,196,869	0		7.3	0.98	0.902	433,730	7.1	1.12	1,040,370	7.2	0.37
05/17/10		10,258,463	61,594					453,256			1,083,344		
06/01/10		10,294,510	36,047					466,168			1,109,480		
	06/01/10	10,294,510		<b>May</b>									
06/01/10		10,294,510	0	105,071	7.6	0.85	0.762	467,117	7.2	1.44	1,110,569	7.3	0.28
06/21/10		10,372,589	78,079					488,138			1,171,628		
06/30/10		10,400,340	27,751					495,720			1,193,925		
06/30/10		10,400,889	549					496,193			1,194,286		
	07/01/10	10,401,954		<b>June</b>									
07/01/10		10,402,536	1,647	107,444				496,664			1,195,375		
07/05/10		10,409,431	6,895					499,493			1,200,058		
07/06/10		10,409,431	0		7.3	1.1	0.988	499,963	7.3	1.92	1,200,783	7.5	0.41
07/12/10		10,426,614	17,183					504,247			1,213,873		
07/21/10		10,506,902	80,288					525,545			1,275,358		
07/22/10		10,515,567	8,665					527,488			1,282,668		
07/23/10		10,532,459	16,892					531,679			1,283,332		
	08/01/10	10,586,662		<b>July</b>									
08/02/10		10,594,781	62,322	184,709				549,129			1,283,332		
08/03/10		10,594,781	0		7.8	0.54	0.515	549,601	7.4	1.20	1,283,332	7.5	0.20
08/04/10		10,599,046	4,265					550,588			1,283,332		
08/04/10		10,599,046	0					550,588			1,283,358		
08/04/10		10,599,046	0					550,588			1,283,358		
08/05/10		10,600,937	1,891					551,531			1,284,413		
08/06/10		10,602,372	1,435					552,002			1,285,481		
08/07/10		10,604,242	1,870					552,943			1,286,560		
08/12/10		10,621,705	17,463					558,442			1,299,650		
08/18/10		10,644,322	22,617					565,095			1,317,296		
	09/01/10	10,664,511		<b>August</b>									
09/06/10		10,672,363	28,041	77,849				575,879			1,336,978		
09/07/10		10,672,363	0		7.7	0.64	0.588	575,879	7.2	1.28	1,337,698	7.4	0.19
09/09/10		10,675,017	2,654					576,846			1,338,823		
09/09/10		10,675,348	331					576,846			1,339,184		
09/15/10		10,681,923	6,575					579,656			1,343,454		
09/20/10		10,688,747	6,824					582,004			1,348,431		
09/28/10		10,712,898	24,151					588,142			1,368,075		
09/28/10		10,713,225	327					588,142			1,368,432		
	10/01/10	10,717,803		<b>September</b>									
10/01/10		10,718,374	5,149	53,291				590,497			1,371,651		
10/03/10		10,721,339	2,965					591,909			1,373,451		
10/05/10		10,721,339	0		7.6	0.80	0.763	592,849	7.3	1.32	1,374,902	7.5	0.10
10/15/10		10,733,086	11,747					597,097			1,380,767		
10/17/10		10,734,957	1,871					598,030			1,381,848		
10/31/10		10,760,102	25,145					605,549			1,401,547		
	11/01/10	10,760,102		<b>October</b>									
11/02/10		10,760,102	0	42,299	7.8	0.65	0.639	606,486	7.6	1.44	1,403,369	7.9	0.20
11/11/10		10,773,294	13,192					611,203			1,410,005		
11/14/10		10,775,484	2,190					612,137			1,411,471		
11/17/10		10,778,424	2,940					613,539			1,413,301		
11/28/10		10,790,717	12,293					618,231			1,422,421		
	12/01/10	10,794,632		<b>November</b>									
12/04/10		10,800,013	9,296	34,530				622,006			1,428,648		
12/07/10		10,800,013	0		7.6	1.0	0.989	623,423	7.8	1.80	1,430,482	7.9	0.24
12/15/10		10,811,058	11,045					627,228			1,435,313		
12/20/10		10,814,659	3,601					628,621			1,437,887		
12/23/10		10,816,825	2,166					629,558			1,439,358		
	01/01/11	10,827,569		<b>December</b>									
01/02/11		10,829,348	12,523	32,938				632,850			1,449,967		
01/04/11		10,829,348	0		8.0	1.6	1.500	633,803	7.9	5.31	1,452,901	8.0	0.53
01/17/11		10,845,438	16,090					638,076			1,462,175		
01/28/11		10,852,203	6,765					640,437			1,467,352		
01/30/11		10,853,317	1,114					640,910			1,468,093		



**TABLE 1**  
**Influent - Effluent Compliance Summary**

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001							Manhole #1			Manhole #2		
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	02/01/11	10,853,317		January									
02/01/11		10,853,317	0	25,748	7.9	2.1	2.100	641,382	7.7	4.90	1,468,834	7.6	0.18
02/02/11		10,854,899	1,582					641,426			1,469,273		
02/14/11		10,859,963	5,064					643,318			1,472,988		
02/21/11		10,876,100	16,137					646,167			1,488,233		
02/21/11		10,876,705	605					646,167			1,488,978		
02/24/11		10,880,277	3,572					647,105			1,491,974		
02/27/11		10,883,601	3,324					648,128			1,494,713		
	03/01/11	10,883,601		February									
03/01/11		10,883,601	0	30,284	7.8	1.8	1.530	648,594	7.7	4.95	1,496,572	7.8	0.52
03/21/11		10,957,602	74,001					664,834			1,558,957		
	04/01/11	11,023,291		March									
04/04/11		11,045,838	88,236	139,690				687,442			1,632,177		
04/05/11		11,045,838	0		8.0	0.40	0.380	688,903	7.8	1.10	1,637,351	7.7	0.21
04/16/11		11,138,592	92,754					710,138			1,708,997		
04/26/11		11,216,566	77,974					731,830			1,771,918		
04/29/11		11,258,391	41,825					743,289			1,804,105		
04/29/11		11,262,451	4,060					744,757			1,807,043		
	05/02/11	11,274,169		April									
05/02/11		11,277,586	15,135	250,878				750,559			1,818,009		
05/03/11		11,277,586	0		7.8	0.37	0.338	751,514	7.6	0.68	1,819,601	7.8	0.20
05/16/11		11,310,055	32,469					763,336			1,841,085		
05/17/11		11,311,520	1,465					763,807			1,842,263		
	06/01/11	11,344,383		May									
06/02/11		11,347,664	36,144	70,214				778,512			1,868,238		
06/06/11		11,354,057	6,393					781,832			1,872,152		
06/07/11		11,354,057	0		7.7	0.46	0.447	782,305	7.6	0.85	1,872,545	7.7	0.14
06/17/11		11,368,867	14,810					788,961			1,881,915		
06/20/11		11,373,134	4,267					790,860			1,884,626		
	07/01/11	11,419,112		June									
07/04/11		11,434,679	61,545	74,729				811,146			1,932,424		
07/05/11		11,434,679	0		7.9	0.78	0.752	811,621	7.6	1.50	1,933,199	7.5	0.19
07/18/11		11,450,616	15,937					818,915			1,942,544		
07/27/11		11,470,412	19,796					825,753			1,958,375		
07/28/11		11,473,213	2,801					826,666			1,960,688		
	08/01/11	11,483,192		July									
08/01/11		11,484,004	10,791	64,080				830,795			1,968,801		
08/02/11		11,484,004	0		7.9	0.86	0.800	831,711	7.5	1.26	1,970,342	7.5	0.42
08/04/11		11,492,474	8,470					834,025			1,975,014		
08/05/11		11,493,370	896					834,506			1,975,820		
08/15/11		11,509,618	16,248					841,800			1,986,618		
08/31/11		11,524,004	14,386					849,495			1,994,794		
	09/01/11	11,524,179		August									
09/01/11		11,524,431	427	40,987				849,948			1,994,794		
09/03/11								850,953			1,997,262		
09/05/11		11,533,935	9,504					852,322			2,003,014		
09/06/11		11,533,935	0		8.0	1.2	1.180	852,778	7.7	1.65	2,004,161	7.7	0.55
09/08/11		11,538,054	4,119					854,174			2,005,726		
09/19/11		11,547,336	9,282					859,158			2,011,134		
09/20/11		11,548,416	1,080					859,611			2,011,902		
09/28/11		11,562,993	14,577					863,696			2,024,247		
	10/01/11	11,568,104		September									
10/03/11		11,572,412	9,419	43,925				867,344			2,031,123		
10/04/11		11,574,566	2,154					868,253			2,032,650		
10/05/11		11,574,566	0					868,707			2,033,029		
10/06/11		11,574,566	0					869,161			2,033,785		
10/08/11		11,579,097	4,531					870,519			2,036,082		
10/10/11		11,579,097	0		7.5	1.2	1.090	870,972	7.4	2.15	2,036,082	7.5	0.22
10/26/11		11,603,315	24,218					879,056			2,054,141		
10/30/11		11,606,358	3,043					880,416			2,055,759		

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	<b>11/01/11</b>	<b>11,607,509</b>		<b>October</b>			<b>Pounds Cr</b>						
11/01/11		11,608,102	1,744	39,405			0.358	881,323			2,055,759		
11/02/11		11,608,233	131					881,362			2,055,792		
11/03/11		11,608,233	0		8.2	1.3	1.220	881,378	8.1	2.46	2,055,818	8.0	0.03
11/05/11		11,611,395	3,162					882,340			2,059,467		
11/06/11		11,614,756	3,361					883,608			2,062,594		
11/07/11		11,616,924	2,168					883,718			2,063,343		
11/08/11		11,618,636	1,712					884,345			2,065,014		
11/12/11		11,651,616	32,980					890,384			2,094,235		
11/15/11		11,662,529	10,913					894,135			2,102,462		
11/23/11		11,677,899	15,370					900,936			2,112,833		
11/29/11		11,687,640	9,741				<b>Pounds Cr</b>	905,028			2,119,690		
	<b>12/01/11</b>	<b>11,689,609</b>		<b>November</b>			<b>0.834</b>						
12/01/11		11,687,640	0	82,100	7.4	1.7	1.700	905,938	7.8	2.65	2,119,690	8.0	0.72
12/06/11		11,706,691	19,051					910,893			2,134,888		
12/15/11		11,724,224	17,533					918,198			2,147,141		
12/26/11		11,737,368	13,144					924,102			2,155,863		
12/31/11		11,742,107	4,739					926,371			2,158,911		
	<b>01/01/12</b>	<b>11,742,204</b>		<b>December</b>			<b>Pounds Cr</b>						
01/04/12		11,744,667	2,560	52,595			0.745	927,731			2,158,911		
01/05/12		11,744,667	0		6.9	0.98	0.862	928,184	7.5	1.84	2,161,198	7.3	0.27
01/19/12		11,754,619	9,952					932,303			2,166,977		
01/27/12		11,758,987	4,368					934,572			2,169,652		
01/31/12		11,761,124	2,137				<b>Pounds Cr</b>	935,480			2,171,180		
	<b>02/01/12</b>	<b>11,761,228</b>		<b>January</b>			<b>0.137</b>						
02/02/12		11,761,124	0	19,024	7.4	2.1	1.860	936,191	7.7	2.50	2,172,687	7.7	6.1
02/07/12		11,763,586	2,358					938,043		2.80	2,176,546		1.71
02/22/12		11,778,355	14,769					941,736			2,183,827		
02/24/12		11,780,157	16,571					942,642			2,184,964		
02/28/12		11,782,379	18,793				<b>Pounds Cr</b>	943,547			2,186,478		
	<b>03/01/12</b>	<b>11,783,379</b>		<b>February</b>			<b>0.329</b>						
03/01/12		11,782,379	0	21,255	7.1	2.6	2.560	944,002	7.3	3.45	2,186,478	7.6	2.04
03/14/12		11,824,851	41,472					956,400			2,221,364		
03/21/12		11,839,925	15,074					962,783			2,231,770		
03/25/12		11,848,965	9,040					965,591			2,239,149		
	<b>04/01/12</b>	<b>11,865,023</b>		<b>March</b>			<b>Pounds Cr</b>						
04/03/12		11,871,806	22,841	81,644			1.740	973,817			2,256,557		
04/05/12		11,871,806	6,783		7.6	0.83	0.730	975,189	7.9	1.28	2,258,866	7.8	0.48
04/18/12		11,896,899	25,093					984,322			2,273,887		
04/21/12		11,906,449	9,550					986,147			2,282,902		
	<b>05/01/12</b>	<b>11,923,538</b>		<b>April</b>			<b>Pounds Cr</b>						
05/02/12		11,930,935	24,486	58,515			0.356	996,194			2,300,258		
05/03/12		11,933,848	2,913					997,107			2,302,572		
05/09/12		11,989,964	56,116					1,010,822			2,349,979		
05/14/12		12,005,061	15,097					1,016,338			2,361,277		
05/16/12		12,005,061	0		6.5	0.67	0.581	1,018,169	7.4	0.63	2,363,951	7.6	0.15
05/20/12		12,016,709	11,648					1,021,100			2,368,989		
05/22/12		12,018,570	1,861					1,022,007			2,370,141		
05/24/12		12,021,249	2,679					1,023,245			2,372,066		
05/31/12		12,028,808	7,559					1,027,317			2,378,556		
	<b>06/01/12</b>	<b>12,029,342</b>		<b>May</b>			<b>Pounds Cr</b>						
06/02/12		12,030,994	2,186	105,804			0.512	1,027,317			2,378,556		
06/05/12		12,033,617	2,623					1,028,676			2,380,101		
06/07/12		12,033,617	0		6.8	0.55	0.507	1,029,581	7.4	0.99	2,381,259	7.7	0.17
06/19/12		12,046,851	13,234					1,034,134			2,389,253		
06/29/12		12,056,747	9,896					1,038,653			2,395,689		
	<b>07/01/12</b>	<b>12,057,998</b>		<b>June</b>			<b>Pounds Cr</b>						
07/03/12		12,059,332	1,334	28,656			0.121	1,040,009			2,397,210		
07/05/12		12,059,332	0		6.1	0.98	0.906	1,040,913	6.2	1.24	2,397,969	6.6	0.19
07/10/12		12,064,003	4,671					1,042,739			2,402,552		
07/20/12		12,069,263	5,260					1,045,446			2,402,552		

# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	08/01/12	12,078,083		July			Pounds Cr						
08/01/12		12,078,359	9,096	20,085			0.152	1,049,510			2,408,561		
08/02/12		12,078,359	0		6.2	1.20	1.120	1,049,969	6.2	1.72	2,408,954	6.0	0.56
08/07/12		12,082,510	4,151					1,051,808			2,410,869		
08/16/12		12,098,108	15,598					1,056,800			2,423,447		
	09/01/12	12,111,167		August			Pounds Cr						
09/01/12		12,111,772	13,664	33,084			0.309	1,063,135			2,432,088		
09/09/12		12,116,611	4,839					1,065,875			2,434,745		
09/11/12		12,117,783	1,172			1.70	1.520	1,066,747	6.4	0.72	2,435,127	6.3	0.21
09/18/12		12,121,226	3,443					1,068,577			2,437,061		
09/26/12		12,125,024	3,798					1,070,837			2,438,957		
	10/01/12	12,126,164		September			Pounds Cr						
10/04/12		12,127,304	2,280	14,997			0.190	1,072,193			2,440,091		
10/04/12		12,127,304	1,140			1.50	1.370	1,072,193	6.4	1.44	2,440,091	6.2	0.32
10/05/12		12,129,085	1,781					1,073,276			2,440,999		
10/09/12		12,129,791	706					1,073,696			2,441,370		
10/19/12		12,163,907	34,116					1,081,043			2,471,345		
10/30/12		12,189,653	25,746					1,092,239			1,289,448		
	11/01/12	12,191,094		October			Pounds Cr						
11/06/12		12,196,769	7,116	64,930			0.741	1,096,343			2,493,654		
11/09/12		12,198,437	1,668		NA	1.1	1.040	1,097,450	NA	1.34	2,494,750	NA	0.21
11/22/12		12,212,741	14,304					1,103,179			2,504,679		
11/30/12		12,218,011	5,270					1,106,155			2,507,598		
	12/01/12	12,218,663		November			Pounds Cr						
12/03/12		12,219,752	1,089	27,569			0.239	1,107,006			2,508,689		
12/10/12		12,223,289	3,537		8.0	1.00	1.100	1,109,121	7.7	1.60	2,510,506	8.0	0.27
12/26/12		12,234,632	11,343					1,114,683			2,517,462		
12/31/12		12,239,248	4,616					1,117,237			2,520,012		
	01/01/13	12,239,543		December			Pounds Cr						
01/01/13		12,239,958	710	20,880			0.191	1,117,663			2,520,377		
01/10/13		12,246,590	6,632			1.90	1.720	1,120,640	7.7	1.68	2,524,770	8.0	1.32
01/24/13		12,278,928	32,338					1,130,141			2,550,847		
01/28/13		12,282,035	3,107					1,131,414			2,553,042		
01/31/13		12,287,892	5,857					1,132,425			2,558,715		
	02/01/13	12,288,247		January			Pounds Cr						
02/01/13		12,289,018	1,126	48,644			0.697	1,132,680			2,559,456		
02/07/13		12,293,874	4,856		7.9	0.82	0.663	1,134,376	7.6	1.35	2,563,137	8.0	0.22
02/20/13		12,308,445	14,571					1,038,672			2,575,057		
02/27/13		12,313,181	19,307					1,140,359			2,578,725		
	03/01/13	12,314,165		February			Pounds Cr						
03/03/13		12,315,958	2,777	25,918			0.143	1,141,206			2,580,927		
03/07/13		12,318,024	2,066		7.9	0.83	0.753	1,142,054	7.7	1.44	2,582,395	7.8	0.27
03/18/13		12,361,201	43,177					1,151,536			2,619,703		
03/20/13		12,365,136	3,935					1,153,250			2,622,317		
03/27/13		12,378,442	13,306					1,159,233			2,630,884		
03/31/13		12,400,821	22,379					1,164,838			2,649,804		
	04/01/13	12,403,728		March			Pounds Cr						
04/01/13		12,407,465	3,737	89,563			0.562	1,165,570			2,655,346		
04/11/13		12,461,497	54,032		7.4	0.42	0.431	1,180,148	7.0	0.60	2,700,747	7.4	0.14
04/17/13		12,522,138	60,641					1,196,092			2,749,790		
	05/01/13	12,570,545		April			Pounds Cr						
05/01/13		---	---	166,817			0.599						
05/01/13		12,571,333	49,195		8.1	0.56	0.553	1,215,096	7.3	0.38	2,785,968	7.8	0.09
05/19/13		12,623,298	51,965					1,235,753			2,823,953		
	06/01/13	12,647,282		May			Pounds Cr						
06/06/13		12,657,605	34,307	76,737			0.353						
06/12/13		12,669,485	11,880		7.6	0.96	0.826	1,251,551	7.4	0.47	2,849,502	7.8	0.73
06/17/13		12,680,642	11,157					1,256,351			2,857,966		
	07/01/13	12,727,950		June			Pounds Cr						
07/18/13		12,767,116	86,474	80,668			0.555						
07/31/13		12,780,876	13,760		7.4	0.73	0.694	1,286,165	6.7	0.73	2,938,280	7.5	0.07
								1,293,015			2,947,351		

# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	08/01/13	12,781,814		July			Pounds Cr						
				53,864			0.311						
08/04/13		12,784,628	3,752					1,293,015			2,947,351		
08/07/13		12,786,184	1,556					1,295,588			2,951,110		
08/08/13		12,786,555	371		7.5	0.83	0.775	1,296,442	6.8	0.68	2,951,801	7.2	0.16
08/19/13		12,795,058	8,503					1,298,966			2,954,811		
08/21/13		12,795,638	580					1,300,287			2,956,243		
08/26/13		12,797,295	1,657					1,301,154			2,957,147		
08/28/13		12,800,434	3,139					1,302,541			2,958,987		
	09/01/13	12,803,511		August			Pounds Cr						
				21,697			0.140						
09/01/13		12,803,511	6,216					1,303,580			2,961,265		
09/05/13		12,808,096	4,585					1,305,282			2,964,435		
09/09/13		12,811,883	8,372					1,306,947			2,966,675		
09/11/13		12,815,166	7,070					1,309,139			2,968,968		
09/14/13		12,818,151	6,268					1,310,005			2,970,501		
09/18/13		12,822,283	7,117		7.3	1.3	1.170	1,311,729	7.1	0.99	2,973,533	7.3	0.19
09/30/13		12,833,637	11,354					1,317,815			2,980,475		
	10/01/13	12,834,025		September			Pounds Cr						
				30,514			0.297						
10/01/13		12,834,025	388					1,318,244			2,980,475		
10/08/13		12,843,796	9,771					1,321,693			2,988,064		
10/16/13		12,852,554	8,758					1,325,559			2,994,143		
10/18/13		12,855,027	2,473		7.7	1.20	1.120	1,326,419	7.5	1.04	2,996,041	7.8	0.14
	11/01/13	12,867,815		October			Pounds Cr						
				33,790			0.315						
11/01/13		12,867,815	12,788					1,332,902			3,004,777		
11/05/13		12,876,841	9,026					1,335,488			3,012,422		
11/13/13		12,903,367	26,526		7.8	1.00	0.920	1,345,039	8.1	0.66	3,033,152	7.9	0.11
11/20/13		12,924,566	21,199					1,350,740			3,051,316		
	12/01/13	12,940,971		November			Pounds Cr						
				73,156			0.560						
12/02/13		12,944,252	19,686					1,360,688			3,063,995		
12/10/13		12,954,971	10,719		7.6	1.4	1.320	1,365,411	7.4	2.70	3,071,689	7.1	0.07
12/12/13		12,957,411	2,440					1,366,744			3,073,244		
12/23/13		12,965,941	8,530					1,371,029			3,078,956		
12/31/13		12,970,459	4,518					1,373,592			3,081,611		
	01/01/14	12,970,599		December			Pounds Cr						
				29,628			0.326						
01/01/14		12,970,772	313					1,373,592			3,081,991		
01/15/14		12,976,884	6,112		7.5	1.2	1.050	1,376,582	7.1	2.20	3,086,176	7.6	0.11
01/31/14		12,983,061	6,177					1,379,605			3,090,406		
	02/01/14	12,983,265		January			Pounds Cr						
				12,666			0.111						
02/02/14		12,983,747	686					1,380,032			3,090,789		
02/13/14		12,987,155	3,408		8.0	1.8	1.610	1,381,726	8.1	2.88	3,093,093	8.3	0.19
02/28/14		12,993,603	6,448										
	03/01/14	12,993,783		February			Pounds Cr						
				10,518			0.141						
03/01/14		12,993,909	306										
03/13/14		13,005,882	11,973		7.6	0.38	0.434	1,385,639	7.7	5.80	3,112,477	8.0	0.30
03/31/14		13,059,539	53,657										
	04/01/14	13,059,979		March			Pounds Cr						
				66,196			0.239						
04/01/14		13,061,650	2,111					1,399,014			3,165,447		
04/12/14		13,091,485	29,835					1,411,117			3,187,701		
04/13/14		13,099,571	8,086					1,412,822			3,195,631		
04/15/14		13,135,912	36,341					1,424,711			3,224,028		
04/18/14		13,165,955	30,043					1,434,115			3,247,300		
04/22/14		13,210,016	44,061		7.6	0.44	0.377	1,440,204	7.4	0.72	3,258,396	7.5	0.31
	05/01/14	13,211,258		April			Pounds Cr						
				151,279			0.475						
05/01/14		13,211,345	1,329					1,451,524			3,282,450		
05/13/14		13,267,656	56,311		7.5	0.28	0.273	1,471,868	7.3	0.73	3,326,392	7.4	0.20
05/14/14		13,280,912	13,256					1,475,015			3,337,773		
05/15/14		13,286,754	5,842					1,476,780			3,342,511		
05/20/14		13,304,068	17,314					1,483,692			3,355,729		

# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	06/01/14	13,332,599		May			Pounds Cr						
06/02/14		13,336,115	32,047	121,341			0.276	1,495,755			3,382,176		
06/12/14		13,372,027	35,912		7.9	0.40	0.381	1,508,756	7.6	0.60	3,410,073	7.8	0.20
06/14/14		13,374,936	2,909					1,510,080			3,412,070		
06/17/14		13,379,348	4,412					1,512,220			3,415,268		
06/19/14		13,394,274	14,926					1,514,826			3,429,626		
06/20/14		13,401,646	7,372					1,517,014			3,436,003		
06/30/14		13,444,046	42,400					1,531,745			3,470,067		
	07/01/14	13,445,046		June			Pounds Cr	1,532,601			3,472,302		
07/01/14		13,446,138	2,092	112,447			0.357						
07/02/14		13,449,088	2,950					1,533,460			3,475,127		
07/09/14		13,463,816	14,728		7.7	0.68	0.689	1,539,906	7.4	1.0	3,486,800	7.4	1.0
07/14/14		13,472,104	8,288					1,543,805			3,492,830		
07/28/14		13,480,642	8,538	July			Pounds Cr	1,551,065			3,501,179		
	08/01/14	13,481,746		36,700			0.211						
08/01/14		13,481,837	1,195					1,552,341			3,502,760		
08/13/14		13,495,032	13,195		7.9	0.681	0.72	1,557,877	7.5	1.16	3,511,069	7.7	0.92
08/17/14		13,502,593	7,561					1,560,483			3,517,406		
08/19/14		13,509,446	6,853					1,562,278			3,523,163		
08/20/14		13,517,300	7,854					1,563,989			3,530,111		
08/22/14		13,525,676	8,376					1,567,014			3,536,533		
08/25/14		13,534,424	8,748					1,571,333			3,542,173		
08/29/14		13,539,488	5,064					1,573,914			3,545,371		
08/30/14		13,542,314	2,826	August			Pounds Cr	1,575,198			3,547,361		
	09/01/14	13,543,999		62,253			0.37						
09/02/14		13,546,601	4,287					1,577,338			3,550,419		
09/05/14		13,550,482	3,881					1,579,481			3,553,370		
09/08/14		13,562,709	12,227					1,582,918			3,564,025		
09/17/14		13,579,703	16,994		7.9	0.60	0.546	1,589,348	7.6	1.16	3,577,644	7.3	0.36
09/24/14		13,593,114	13,411	September			Pounds Cr	1,595,011			3,577,644		
	10/01/14	13,602,541		58,542			0.27	1,600,155			3,577,644		
10/01/14		13,603,009	9,895					1,600,155			3,577,644		
10/16/14		13,633,400	30,391		7.3	0.67	0.596	1,610,440	7.8	1.28	3,619,044	7.4	0.36
10/28/14		13,658,462	25,062	October			Pounds Cr	1,621,724			3,636,660		
	11/01/14	13,662,568		60,027			0.298						
11/01/14		13,663,621	5,159					1,624,238			3,640,194		
11/12/14		13,672,756	9,135		8.1	1.1	0.980	1,629,780	7.6	1.62	3,648,121	8.1	1.08
11/30/14		13,695,977	23,221					1,640,533			3,663,353		
	12/01/14	13,696,416		November			Pounds Cr						
12/01/14		13,697,118	1,141	37,515			0.306	1,640,533			3,663,353		
12/04/14		13,701,386	4,268					1,643,108			3,666,947		
12/08/14		13,705,980	4,594					1,645,245			3,670,118		
12/12/14		13,709,486	3,506		8.1	1.5	1.320	1,646,957	7.7	2.72	3,672,490	8.5	0.35
12/31/14		13,768,265	58,779					1,666,522			3,720,581		
	01/01/15	13,769,665		December			Pounds Cr						
01/01/15		13,770,654	2,389	73,249			0.805	1,667,388			3,722,195		
01/12/15		13,785,790	15,136		8.2	0.65	0.597	1,674,271	7.8	1.36	3,733,018	7.3	0.20
01/31/15		13,798,407	12,617					1,679,866			3,742,191		
	02/01/15	13,798,602		January			Pounds Cr						
02/01/15		13,798,727	320	28,937			0.144	1,679,866			3,742,588		
02/04/15		13,800,127	1,400		8.1	0.74	0.721	1,680,719	7.9	1.48	3,743,379	7.1	0.17
02/16/15		13,804,943	4,816					1,682,892			3,746,962		
02/20/15		13,805,957	1,014					1,683,320			3,747,752		
02/24/15		13,806,974	1,017					1,683,745			3,748,542		
02/28/15		13,808,369	1,395					1,684,600			3,749,334		
	03/01/15	13,808,507		February			Pounds Cr						
03/01/15		13,808,690	321	9,905			0.059	1,684,600			3,749,728		
03/18/15		13,815,075	6,385		8.2	0.80	0.713	1,687,150	7.2	1.00	3,757,618	8.0	0.34
03/23/15		13,815,928	853					1,688,046			3,759,604		
03/25/15		13,816,332	404					1,688,901			3,759,889		
03/26/15		13,816,697	365					1,689,329			3,760,382		

# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001							Manhole #1			Manhole #2		
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	04/01/15	13,822,714		March			Pounds Cr						
04/07/15		13,823,071	6,374	14,207			0.084	1,694,467			3,765,931		
04/15/15		13,856,854	33,783		7.4	0.92	0.858	1,704,938	7.7	1.92	3,792,943	7.0	0.25
04/30/15		13,885,187	28,333					1,718,370			3,812,262		
	05/01/15	13,885,585		April			Pounds Cr						
05/04/15		13,889,467	4,280	62,871			0.449	1,720,520			3,815,063		
05/13/15		13,898,048	8,581		8.0	0.60	0.554	1,724,812	7.8	0.92	3,820,667	8.1	0.37
05/18/15		13,905,897	7,849					1,727,444			3,827,133		
05/19/15		13,909,365	3,468					1,728,740			3,830,304		
05/23/15		13,914,964	5,599					1,731,329			3,834,357		
05/25/15		13,920,921	5,957					1,733,052			3,839,818		
05/28/15		13,937,530	16,609					1,736,965			3,854,997		
	06/01/15	13,958,452		May			Pounds Cr						
06/02/15		13,967,174	29,644	72,867			0.336	1,746,201			3,878,793		
06/03/15		13,970,819	3,645					1,747,948			3,881,197		
06/10/15		13,986,712	15,893		7.4	0.60	0.547	1,755,299	7.1	0.66	3,892,044	7.2	0.27
06/16/15		14,018,102	31,390					1,765,062			3,917,649		
06/19/15		14,042,191	24,089					1,772,128			3,937,351		
06/28/15		14,066,780	24,589					1,781,741			3,956,167		
06/30/15		14,069,200	2,420					1,783,061			3,957,962		
	07/01/15	14,069,642		June			Pounds Cr						
07/01/15		14,069,914	714	111,190			0.506	1,783,061			3,957,962		
07/08/15		14,077,301	7,387		7.7	0.37	0.351	1,787,623	7.2	0.68	3,963,593	7.5	0.23
07/14/15		14,085,720	8,419					1,790,678			3,970,192		
07/29/15		14,114,029	28,309					1,804,056			3,993,110		
	08/01/15	14,115,454		July			Pounds Cr						
08/05/15		14,117,883	3,854	45,812			0.134	1,807,395			3,995,776		
08/12/15		14,131,529	13,646			0.41	0.371	1,812,749	7.2	0.51	4,006,460	7.1	0.19
08/17/15		14,137,372	5,843					1,816,582			4,010,201		
08/18/15		14,138,406	1,034					1,817,349			4,011,060		
08/27/15		14,145,800	7,394					1,822,802			4,016,771		
	09/01/15	14,151,425		August			Pounds Cr						
09/04/15		14,155,393	9,593	35,971			0.111	1,828,088			4,025,183		
09/09/15		14,175,870	20,477		7.6	0.23	0.208	1,833,613	7.2	0.72	4,041,266	7.0	0.14
09/18/15		14,191,902	16,032					1,843,839			4,055,798		
09/28/15		14,211,188	19,286					1,852,031			4,069,063		
09/29/15		14,211,559	371					1,852,459			4,069,894		
	10/01/15	14,212,577		September			Pounds Cr						
10/01/15		14,212,781	1,222	61,152			0.106	1,853,738			4,071,365		
10/07/15		14,220,473	7,692			0.72	0.661	1,856,721	7.2	1.26	4,071,365	7.3	0.16
10/13/15		14,226,617	6,144					1,859,329			4,079,148		
10/21/15		14,233,700	7,083					1,863,168			4,082,924		
10/27/15		14,241,197	7,497					1,865,726			4,088,517		
	11/01/15	14,260,606		October			Pounds Cr						
11/02/15		14,266,255	25,058	48,029			0.264	1,872,203			4,108,562		
11/12/15		14,288,543	22,288		7.7	0.73	0.700	1,882,551	7.3	1.20	4,122,107	7.6	0.26
11/30/15		14,334,387	45,844					1,898,090			4,155,815		
	12/01/15	14,336,677		November			Pounds Cr						
12/01/15		14,339,197	4,810	76,072			0.443	1,899,821			4,159,227		
12/10/15		14,364,604	25,407		7.9	0.69	0.627	1,910,218	7.4	0.66	4,176,267	7.3	0.30
12/21/15		14,458,622	94,018					1,937,179			4,246,823		
	01/01/16	14,487,544		December			Pounds Cr						
01/01/16		14,488,585	29,963	150,867			0.788	1,949,306			4,267,333		
01/07/16		14,499,288	10,703		7.9	0.62	0.572	1,954,033	7.4	0.87	4,274,451	7.6	0.40
	02/01/16	14,532,622		January			Pounds Cr						
02/01/16		14,533,138	33,850	45,078			0.215	1,971,254			4,316,580		
02/10/16		14,562,012	28,874		8.1	0.87	0.858	1,973,902	7.6	0.61	4,324,057	8.1	0.70
02/29/16		14,601,368	39,356					1,982,872			4,359,110		

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	03/01/16	14,602,713		February			Pounds Cr						
03/01/16		14,603,747	2,379	70,091			0.501	1,983,300			4,361,401		
03/10/16		14,625,282	21,535		7.9	0.63	0.609	1,988,471	7.3	1.44	4,380,928	7.4	0.37
03/31/16		14,728,685	103,403					2,017,845			4,463,804		
	04/01/16	14,733,540		March			Pounds Cr						
04/02/16		14,751,888	23,203	130,827			0.663	2,023,638			4,482,114		
04/06/16		14,770,034	18,146		7.8	0.38	0.244	2,029,748	7.2	0.53	4,495,836	7.2	0.24
	05/01/16	14,827,634		April			Pounds Cr						
05/03/16		14,834,742	64,708	94,094			0.191	2,057,059			4,539,976		
05/12/16		14,846,704	19,070		7.6	0.70	0.645	2,062,615	7.2	0.47	4,547,811	7.1	0.69
05/17/16		14,856,181	9,477					2,067,406			4,553,472		
	06/01/16	14,889,570		May			Pounds Cr						
06/06/16		14,902,417	46,236	61,936			0.333	2,086,371			4,585,701		
06/08/16		14,906,067	3,650		7.5	0.43	0.406	2,088,096	7.1	0.69	4,587,959	7.1	0.25
06/19/16		14,946,108	40,041					2,101,451			4,617,396		
	07/01/16	14,980,911		June			Pounds Cr						
07/01/16		14,983,214	37,106	91,341			0.309	2,113,474			4,646,051		
07/07/16		14,998,455	15,241		7.4	0.50	0.430	2,119,487	7.0	0.87	4,656,766	7.1	0.20
07/31/16		15,036,518	38,063					2,138,364			4,681,191		
	08/01/16	15,036,760		July			Pounds Cr						
08/01/16		15,037,244	726	55,849			0.200	2,138,788			4,682,282		
08/11/16		15,047,013	9,769		7.4	0.61	0.583	2,144,319	7.1	0.98	4,687,103	7.1	0.12
08/24/16		15,065,460	18,447					2,152,060			4,700,186		
	09/01/16	15,080,715		August			Pounds Cr						
09/02/16		15,081,239	15,779	43,955			0.213	2,159,787			4,709,523		
09/08/16		15,093,858	12,619		7.2	0.41	0.355	2,164,508	7.1	0.60	4,718,876	6.9	0.17
09/15/16		15,117,114	23,256					2,173,196			4,734,824		
09/30/16		15,161,513	44,399					2,190,037			4,766,164		
	10/01/16	15,162,610		September			Pounds Cr						
10/01/16		15,162,976	1,463	81,895			0.242	2,190,896			4,766,917		
10/05/16		15,170,280	7,304		7.5	0.76	0.707	2,194,329	7.1	1.17	4,771,417	7.2	0.24
	11/01/16	15,218,316		October			Pounds Cr						
11/01/16		15,218,916	48,636	55,706			0.328	2,214,974			4,803,706		
11/09/16		15,231,072	12,156		7.7	0.58	0.550	2,221,415	7.3	1.02	4,810,434	7.2	0.17
11/30/16		15,257,768	26,696					2,231,705			4,829,512		
	12/01/16	15,259,593		November			Pounds Cr						
12/01/16		15,262,085	4,317	41,277			0.189	2,233,005			4,832,948		
12/08/16		15,278,159	16,074		7.7	0.90	0.832	2,240,348	7.4	1.41	4,843,138	7.3	0.26
	01/01/17	15,320,273		December			Pounds Cr						
01/05/17		15,328,203	50,044	60,680			0.420						
01/05/17		15,328,203	0			1.00	0.895	2,259,750	7.5	1.44	4,878,940	7.4	0.47
01/31/17		15,387,622	59,419					2,272,198			4,933,594		
	02/01/17	15,387,845		January			Pounds Cr						
02/01/17		15,388,387	765	67,572			0.504	2,272,625			4,933,971		
02/09/17		15,399,455	11,068		7.8	0.56	0.542	2,277,351	7.5	0.99	4,941,836	7.1	0.13
	03/01/17	15,452,749		February			Pounds Cr						
03/08/17		15,476,369	76,914	64,904			0.305						
03/08/17		15,476,369	0		7.8	0.59	0.539	2,302,121	7.3	1.14	5,002,178	7.3	0.26
03/14/17		15,497,125	20,756					2,309,539			5,016,906		
03/25/17		15,528,765	31,640					2,321,231			5,039,669		
03/29/17		15,542,291	13,526					2,325,638			5,049,699		
	04/01/17	15,558,808		March			Pounds Cr						
04/02/17		15,562,275	19,984	106,059			0.476	2,333,037			5,064,049		
04/06/17		15,582,526	20,251		7.7	0.43	0.405	2,340,089	7.3	0.57	5,064,049	7.3	0.27
04/27/17		15,676,954	94,428					2,372,953			5,146,405		
	05/01/17	15,703,639		April			Pounds Cr						
05/04/17		15,728,166	51,212	144,831			0.488						
05/04/17		15,728,166	0		7.6	0.28	0.257	2,387,552	7.1	0.36	5,185,807	6.8	0.21
	06/01/17	15,796,047		May			Pounds Cr						
06/08/17		15,812,038	83,872	92,408			0.198						
06/08/17		15,812,038	0		7.5	0.35	0.325	2,421,837	7.1	0.36	5,243,312	7.2	0.16

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	07/01/17	15,888,740		June			Pounds Cr						
07/01/17		15,891,390	79,352	92,693			0.251						
07/06/17		15,902,647	11,257		7.5	0.57	0.525	2,453,044	7.1	0.69	5,309,639	7.0	0.50
07/31/17		15,945,154	42,507					2,472,011			5,337,122		
	08/01/17	15,945,504		July			Pounds Cr						
08/01/17		15,945,880	726	56,764			0.248	2,472,438			5,337,492		
08/09/17		15,958,437	12,557		7.4	0.68	0.624	2,478,016	7.0	0.66	5,347,291	6.9	0.38
	09/01/17	15,992,489		August			Pounds Cr						
09/07/17		16,001,926	43,489	46,985			0.244	2,472,438			5,337,492		
09/07/17		16,001,926	0		7.4	0.50	0.488	2,497,770	7.1	0.68	5,375,524	6.9	0.14
09/29/17		16,031,780	29,854					2,510,609			5,395,101		
	10/01/17	16,034,956		September			Pounds Cr						
10/03/17		16,035,404	3,624	42,467			0.173	2,512,318			5,397,338		
10/05/17		16,037,996	2,592		7.5	0.44	0.410	2,513,176	7.1	1.14	5,399,232	6.7	0.12
	11/01/17	16,080,246		October			Pounds Cr						
11/07/17		16,090,463	52,467	45,290			0.155	2,536,891			5,436,850		
11/09/17		16,092,667	2,204		7.6	0.76	0.718	2,538,180	7.2	0.99	5,437,985	7.2	0.22
11/15/17		16,098,379	5,712					2,541,643			5,441,055		
11/30/17		16,109,689	11,310					2,549,030			5,450,173		
	12/01/17	16,110,147		November			Pounds Cr						
12/03/17		16,112,117	2,428	29,901			0.179	2,550,308			5,451,687		
12/07/17		16,115,265	3,148		7.4	0.82	0.755	2,551,590	7.4	1.29	5,453,973	7.4	0.20
12/14/17		16,121,000	5,735					2,551,590			5,453,973		
12/31/17		16,131,936	10,936					2,560,147			5,464,203		
	01/01/18	16,132,116		December			Pounds Cr						
01/01/18		16,132,328	392	21,969			0.138	2,560,571			5,464,203		
01/04/18		16,133,697	1,369		--	0.78	0.734	2,560,993	--	0.41	5,465,331	--	0.04
	02/01/18	16,144,665		January			Pounds Cr						
02/01/18		16,144,863	11,166	12,549			0.077	2,566,068			5,472,876		
02/08/18		16,147,315	2,452		7.8	0.75	0.906	2,567,326	7.4	1.68	5,474,376	7.2	0.16
02/28/18		16,155,889	8,574					2,570,306			5,481,207		
	03/01/18	16,156,053		February			Pounds Cr						
03/01/18		16,156,211	322	11,388			0.086	2,570,306			5,481,586		
03/08/18		16,163,746	7,535		7.7	0.52	0.526	2,574,570	7.4	0.78	5,485,747	7.2	0.20
03/27/18		16,183,153	19,407					2,585,717			5,495,623		
03/31/18		16,188,615	5,462					2,472,869*			5,499,048		
	04/01/18	16,189,199		March			Pounds Cr						
04/01/18		16,190,057	1,442	33,146			0.145	2,473,316			5,500,204		
04/05/18		16,195,349	5,292		7.7	0.60	0.585	2,476,332	7.3	0.84	5,502,874	7.4	0.35
04/10/18		16,203,721	8,372					2,480,242			5,508,217		
04/25/18		16,302,239	98,518					2,508,161			5,586,326		
04/30/18		16,328,835	26,596					2,516,938			5,606,361		
	05/01/18	16,330,272		April			Pounds Cr						
05/01/18		16,331,044	2,209	141,013			0.687	2,517,809			5,607,864		
05/04/18		16,360,268	29,224					2,526,963			5,630,632		
05/10/18		16,409,694	49,426		7.6	0.30	0.315	2,541,347	7.2	0.51	5,667,843	6.8	0.19
05/22/18		16,428,757	19,063					2,547,991			5,681,939		
05/24/18		16,455,003	26,246					2,557,801			5,698,300		
05/29/18		16,462,967	7,964					2,562,178			5,702,537		
	06/01/18	16,466,594		May			Pounds Cr						
06/01/18		16,467,299	4,332	136,382			0.358	2,563,476			5,705,975		
06/05/18		16,476,100	8,801					2,566,515			5,712,597		
06/07/18		16,480,044	3,944		7.6	0.38	0.382	2,568,258	7.1	0.53	5,715,101	7.3	0.21
06/30/18		16,537,167	57,123					2,588,614			5,756,117		
	07/01/18	16,537,690		June			Pounds Cr						
07/01/18		16,538,238	1,071	71,096			0.226	2,589,032			5,756,879		
07/05/18		16,542,427	4,189		7.6	0.31	0.311	2,591,176	7.2	0.57	5,759,920	7.1	0.16
07/12/18		16,545,145	2,718					2,594,639			5,763,368		
07/19/18		16,553,309	8,164					2,597,639			5,766,777		
07/31/18		16,571,725	18,416					2,604,452			5,779,752		



# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	<b>08/01/18</b>	<b>16,571,996</b>		<b>July</b>			<b>Pounds Cr</b>						
08/01/18		16,572,495	770	<b>34,306</b>			<b>0.089</b>	2,589,032			5,756,879		
08/08/18		16,581,462	8,967		--	0.43	0.438	2,608,818	7.1	0.55	5,785,813	7.0	0.27
08/31/18		16,637,913	56,451					2,629,840			5,828,591		
	<b>09/01/18</b>	<b>16,640,165</b>		<b>August</b>			<b>Pounds Cr</b>						
09/01/18		16,641,711	3,798	<b>68,169</b>			<b>0.125</b>	2,631,151			5,831,336		
09/06/18		16,695,169	53,458		7.5	0.24	0.256	2,646,502	7.1	0.59	5,871,311	6.7	0.08
09/17/18		16,734,724	39,555					2,659,921			5,899,762		
09/18/18		16,738,499	3,775					2,660,806			5,903,277		
09/30/18		16,775,825	37,326					2,672,955			5,932,062		
	<b>10/01/18</b>	<b>16,776,168</b>		<b>September</b>			<b>Pounds Cr</b>						
10/01/18		16,776,700	875	<b>136,003</b>			<b>0.290</b>	2,673,387			5,932,454		
10/03/18		16,785,853	9,153		7.8	0.30	0.303	2,675,556	7.3	0.60	5,940,463	7.1	0.22
10/25/18		16,899,216	113,363					2,709,668			6,027,153		
	<b>11/01/18</b>	<b>16,908,245</b>		<b>October</b>			<b>Pounds Cr</b>						
11/01/18		16,908,712	9,496	<b>132,077</b>			<b>0.333</b>	2,713,560			6,033,788		
11/07/18		16,921,099	12,387		7.7	0.38	0.424	2,717,458	7.1	0.36	6,044,211	6.8	0.34
11/12/18		16,936,140	15,041					2,723,181			6,054,634		
11/14/18		16,940,487	4,347					2,725,362			6,057,406		
11/16/18		16,944,318	3,831					2,727,099			6,059,771		
11/19/18		16,949,417	5,099					2,729,266			6,063,298		
	<b>12/01/18</b>	<b>16,964,903</b>		<b>November</b>			<b>Pounds Cr</b>						
12/06/18		16,972,133	22,716	<b>56,658</b>			<b>0.200</b>	2,738,784			6,080,566		
12/06/18		16,972,133	0		8.0	0.52	0.521	2,738,784	7.4	0.53	6,080,566	7.2	0.45
	<b>01/01/19</b>	<b>17,020,007</b>		<b>December</b>			<b>Pounds Cr</b>						
01/04/19		17,021,076	48,943	<b>55,104</b>			<b>0.239</b>	2,757,483			6,116,420		
01/10/19		17,051,054	29,978		7.8	0.26	0.246	2,765,903	7.2	0.41	6,140,244	7.0	0.18
	<b>02/01/19</b>	<b>17,085,876</b>		<b>January</b>			<b>Pounds Cr</b>						
02/01/19		17,086,762	35,708	<b>65,869</b>			<b>0.135</b>	2,779,438			6,166,376		
02/07/19		17,092,183	5,421		8.0	0.36	0.398	2,781,163	7.5	0.37	6,170,668	7.3	0.35
	<b>03/01/19</b>	<b>17,108,085</b>		<b>February</b>			<b>Pounds Cr</b>						
03/01/19		17,108,314	16,131	<b>22,209</b>			<b>0.074</b>	2,786,817			6,183,118		
03/07/19		17,112,149	3,835		7.9	0.29	0.296	2,788,121	7.4	--	6,186,219	7.4	--
03/26/19		17,201,867	89,718					2,810,744			6,261,318		
	<b>04/01/19</b>	<b>17,220,303</b>		<b>March</b>			<b>Pounds Cr</b>						
04/02/19		17,221,255	19,388	<b>112,218</b>			<b>0.277</b>	2,818,615			6,274,417		
04/02/19		17,221,255	0		7.7	0.40	0.408	2,818,615	7.2	0.53	6,274,417	7.2	0.15
04/18/19		17,270,735	49,480					2,834,848			6,312,336		
04/30/19		17,336,326	65,591					2,855,668			6,362,011		
	<b>05/01/19</b>	<b>17,338,042</b>		<b>April</b>			<b>Pounds Cr</b>						
05/01/19		17,340,509	4,183	<b>117,739</b>			<b>0.400</b>	2,856,981			6,365,212		
05/09/19		17,366,641	26,132		7.8	0.43	0.441	2,866,635	7.2	0.39	6,383,940	7.2	0.66
	<b>06/01/19</b>	<b>17,467,893</b>		<b>May</b>			<b>Pounds Cr</b>						
06/06/19		17,492,562	125,921	<b>129,851</b>			<b>0.477</b>	2,856,981			6,365,212		
06/06/19		17,492,562	0		7.6	0.23	0.249	2,908,632	7.2	0.32	6,478,871	7.0	0.22
06/11/19		17,502,105	9,543					2,912,952			6,486,321		
06/18/19		17,525,532	23,427					2,920,258			6,503,730		
	<b>07/01/19</b>	<b>17,581,030</b>		<b>June</b>			<b>Pounds Cr</b>						
07/08/19		17,613,923	88,391	<b>113,137</b>			<b>0.235</b>	2,947,437			6,572,415		
07/10/19		17,619,393	5,470		7.6	0.25	0.229	2,949,581	7.1	0.48	6,576,370	7.0	0.12
07/22/19		17,636,628	17,235					2,956,444			6,590,064		
07/23/19		17,644,137	7,509					2,958,908			6,596,369		
07/26/19		17,655,780	11,643					2,961,918			6,602,890		
07/31/19		17,662,536	6,756					2,965,324			6,606,751		

# TABLE 1

## Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	<b>08/01/19</b>	<b>17,662,953</b>		<b>July</b>			<b>Pounds Cr</b>						
08/01/19		17,663,650	1,114	<b>81,923</b>			<b>0.156</b>	2,965,752			6,607,522		
08/07/19		17,674,432	10,782		7.7	0.37	0.383	2,969,223	7.3	0.38	6,615,773	7.5	0.30
08/31/19		17,712,769	38,337					2,984,986			6,643,285		
	<b>09/01/19</b>	<b>17,713,001</b>		<b>August</b>			<b>Pounds Cr</b>						
09/01/19		17,713,872	1,103	<b>50,048</b>			<b>0.160</b>	2,985,412			6,644,057		
09/05/19		17,719,385	5,513		7.8	0.48	0.489	2,987,590	7.3	0.50	6,644,933	7.3	0.43
09/18/19		17,790,650	71,265					3,009,066			6,701,147		
09/30/19		17,829,959	39,309					3,022,795			6,730,481		
	<b>10/01/19</b>	<b>17,830,522</b>		<b>September</b>			<b>Pounds Cr</b>						
10/01/19		17,831,112	1,153	<b>117,521</b>			<b>0.479</b>	2,985,412			6,644,057		
10/10/19		17,895,551	64,439		7.7	0.23	0.239	3,042,581	7.4	0.35	6,779,975	7.2	0.16
10/31/19		17,949,436	53,885					3,063,263			6,819,059		
	<b>11/01/19</b>	<b>17,950,221</b>		<b>October</b>			<b>Pounds Cr</b>						
11/01/19		17,950,822	1,386	<b>119,699</b>			<b>0.238</b>	3,063,964			6,819,849		
11/07/19		17,964,181	13,359		8.0	0.36	0.343	3,069,346	7.5	0.39	6,828,897	7.7	0.26
11/30/19		18,029,863	65,682					3,091,286			6,879,193		
	<b>12/01/19</b>	<b>18,031,315</b>		<b>November</b>			<b>Pounds Cr</b>						
12/01/19		18,032,559	2,696	<b>81,094</b>			<b>0.232</b>	3,091,718			6,881,218		
12/06/19		18,058,482	25,923		8.0	0.35	0.343	3,099,656	7.3	0.34	6,901,417	7.8	0.14
12/31/19		18,123,426	64,944					3,122,055			6,954,035		
	<b>01/01/20</b>	<b>18,126,523</b>		<b>December</b>			<b>Pounds Cr</b>						
01/01/20		18,127,980	4,554	<b>95,208</b>			<b>0.272</b>	3,122,936			6,954,035		
01/03/20		18,137,077	9,097		7.9	0.46	0.438	3,125,583	7.6	0.43	6,961,319	7.6	0.41
01/31/20		18,185,942	48,865					3,144,421			6,996,350		
	<b>02/01/20</b>	<b>18,188,180</b>		<b>January</b>			<b>Pounds Cr</b>						
02/03/20		18,188,411	2,469	<b>61,657</b>			<b>0.225</b>	3,145,281			6,998,288		
02/07/20		18,193,814	5,403		8.0	0.60	0.562	3,147,017	7.6	0.28	7,002,580	7.9	0.22
02/28/20		18,215,202	21,388					3,155,718			7,017,733		
	<b>03/01/20</b>	<b>18,217,070</b>		<b>February</b>			<b>Pounds Cr</b>						
03/02/20		18,218,425	3,223	<b>28,890</b>			<b>0.135</b>	3,157,017			7,020,060		
03/06/20		18,227,194	8,769		8.0	0.81	0.776	3,159,176	7.4	0.53	7,027,934	7.9	0.44
03/31/20		18,382,609	155,415					3,201,453			7,154,334		
	<b>04/01/20</b>	<b>18,384,172</b>		<b>March</b>			<b>Pounds Cr</b>						
04/01/20		18,388,797	6,188	<b>167,102</b>			<b>1.080</b>	3,203,232			7,159,271		
04/10/20		18,415,384	26,587		8.1	0.25	0.237	3,213,356	7.7	0.18	7,178,272	8.1	0.16
04/30/20		18,455,631	40,247					3,228,721			7,207,059		
	<b>05/01/20</b>	<b>18,456,245</b>		<b>April</b>			<b>Pounds Cr</b>						
05/01/20		18,457,479	1,848	<b>72,073</b>			<b>0.142</b>	3,229,593			7,208,236		
05/07/20		18,465,286	7,807		8.0	0.26	0.262	3,233,088	7.5	0.18	7,213,316	7.9	0.12
05/30/20		18,547,864	82,578					3,261,998			7,273,059		
	<b>06/01/20</b>	<b>18,552,699</b>		<b>May</b>			<b>Pounds Cr</b>						
06/01/20		18,555,721	7,857	<b>96,454</b>			<b>0.210</b>	3,264,658			7,279,075		
06/04/20		18,563,811	8,090		7.8	0.28	0.282	3,267,737	7.3	0.20	7,284,611	7.5	0.20
06/30/20		18,636,606	72,795					3,294,057			7,339,953		
	<b>07/01/20</b>	<b>18,637,892</b>		<b>June</b>			<b>Pounds Cr</b>						
07/01/20		18,638,722	2,116	<b>85,193</b>			<b>0.200</b>	3,294,931			7,341,133		
07/10/20		18,652,865	14,143		7.9	0.29	0.284	3,301,008	7.3	0.23	7,350,478	7.5	0.20
07/31/20		18,723,698	70,833					3,324,361			7,403,193		
	<b>08/01/20</b>	<b>18,724,228</b>		<b>July</b>			<b>Pounds Cr</b>						
08/03/20		18,728,205	4,507	<b>86,336</b>			<b>0.204</b>	3,326,528			7,405,919		
08/06/20		18,731,111	2,906		7.8	0.33	0.345	3,327,827	7.3	0.34	7,407,858	7.5	0.18
08/31/20		18,753,077	21,966					3,339,110			7,421,402		
	<b>09/01/20</b>	<b>18,753,491</b>		<b>August</b>			<b>Pounds Cr</b>						
09/01/20		18,753,819	742	<b>29,263</b>			<b>0.084</b>	3,339,541			7,421,789		
09/11/20		18,760,472	6,653		8.1	0.57	0.544	3,343,863	7.3	0.45	7,427,984	7.6	0.41
09/30/20		18,792,498	32,026					3,358,277			7,446,675		
	<b>10/01/20</b>	<b>18,792,926</b>		<b>September</b>			<b>Pounds Cr</b>						
10/01/20		18,793,222	724	<b>39,435</b>			<b>0.179</b>	3,358,711			7,427,060		
10/08/20		18,800,494	7,272		8.1	0.50	0.497	3,362,178	7.4	0.30	7,451,303	7.6	0.26
10/30/20		18,848,450	47,956					3,382,506			7,482,072		

**TABLE 1**  
**Influent - Effluent Compliance Summary**

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001						Manhole #1			Manhole #2			
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	11/01/20	18,850,614		<b>October</b>			<b>Pounds Cr</b>						
11/02/20		18,852,636	4,186	57,688			0.239	3,384,697			7,484,406		
11/06/20		18,857,874	5,238		8.0	0.38	0.388	3,387,314	7.3	0.50	7,487,496	7.7	0.13
11/30/20		18,905,102	47,228					3,402,642			7,523,584		
	12/01/20	18,905,731		<b>November</b>			<b>Pounds Cr</b>						
12/01/20		18,906,214	1,112	55,117			0.178	3,403,078			7,524,365		
12/11/20		18,916,201	9,987		8.2	0.46	0.456	3,406,790	7.6	0.44	7,531,716	7.8	0.17
12/31/20		18,929,139	12,938					3,412,036			7,540,417		
	01/01/21	18,929,421		<b>December</b>			<b>Pounds Cr</b>						
01/01/21		18,929,873	734	23,690			0.090	3,412,468			7,540,800		
01/08/21		18,932,355	2,482		8.0	0.42	0.461	3,413,334	7.6	0.34	7,542,714	7.9	0.13
01/30/21		18,943,896	11,541					3,417,699			7,550,795		
	02/01/21	18,944,934		<b>January</b>			<b>Pounds Cr</b>						
02/01/21		18,945,098	1,202	15,513			0.060	3,418,132			7,551,562		
02/05/21		18,946,680	1,582		8.2	0.43	0.451	3,418,564	7.8	0.58	7,552,713	7.8	0.12
02/26/21		18,956,204	9,524					3,422,065			7,558,504		
	03/01/21	18,960,761		<b>February</b>			<b>Pounds Cr</b>						
03/01/21		18,961,256	5,052	15,827			0.059	3,422,496			7,563,170		
03/05/21		18,969,678	8,422		8.4	0.64	0.717	3,424,232	7.9	0.61	7,569,835	8.1	0.30
03/31/21		19,036,724	67,046					3,438,199			7,624,655		
	04/01/21	19,037,526		<b>March</b>			<b>Pounds Cr</b>						
04/01/21		19,039,130	2,406	76,765			0.458	3,439,060			7,626,237		
04/09/21		19,053,329	14,199		8.0	0.77	0.713	3,441,663	7.6	0.29	7,638,396	7.8	0.62
04/30/21		19,102,538	49,209					3,453,500			7,678,642		
	05/01/21	19,103,047		<b>April</b>			<b>Pounds Cr</b>						
05/03/21		19,106,978	4,440	65,521			0.389	3,454,365			7,682,550		
05/07/21		19,117,383	10,405		8.1	0.48	0.495	3,456,545	7.7	0.45	7,691,616	7.7	0.28
05/31/21		19,146,522	29,139					3,465,305			7,717,857		
	06/01/21	19,146,979		<b>May</b>			<b>Pounds Cr</b>						
06/01/21		19,147,993	1,471	43,932			0.181	3,465,737			7,719,031		
06/04/21		19,151,356	3,363			0.14	0.379	3,466,606	7.5	0.25	7,721,760	7.8	0.18
06/30/21		19,201,059	49,703					3,478,422			7,763,244		
	07/01/21	19,201,961		<b>June</b>			<b>Pounds Cr</b>						
07/01/21		19,203,673	2,614	54,982			0.174	3,479,292			7,765,222		
07/09/21		19,234,138	30,465		7.9	0.53	0.477	3,485,443	7.4	0.34	7,791,359	7.4	0.13
07/30/21		19,296,322	62,184					3,501,153			7,841,853		
	08/01/21	19,298,052		<b>July</b>			<b>Pounds Cr</b>						
08/02/21		19,299,573	3,251	96,091			0.382	3,502,015			7,844,580		
08/05/21		19,303,238	3,665		7.9	0.35	0.356	3,503,307	7.4	0.51	7,847,295	7.5	0.10
08/31/21		19,386,156	82,918					3,521,335			7,917,739		
	09/01/21	19,387,776		<b>August</b>			<b>Pounds Cr</b>						
09/01/21		19,390,270	4,114	89,724			0.266	3,522,204			7,920,922		
09/10/21		19,406,508	16,238		7.9	0.37	0.346	3,526,537	7.4	0.33	7,934,218	7.3	0.12
09/30/21		19,420,173	13,665					3,532,626			7,948,890		
	10/01/21	19,420,382		<b>September</b>			<b>Pounds Cr</b>						
10/01/21		19,420,522	349	32,606			0.094	3,532,626			7,949,274		
10/07/21		19,424,997	4,475		7.8	0.33	0.337	3,534,360	7.4	0.55	7,952,339	7.4	0.18
10/29/21		19,438,681	13,684					3,539,176			7,962,363		
	11/01/21	19,439,799		<b>October</b>			<b>Pounds Cr</b>						
11/01/21		19,440,130	1,449	19,417			0.054	3,539,608			7,963,515		
11/05/21		19,442,002	1,872		7.8	0.32	0.320	3,540,470	7.6	0.25	7,964,666	7.7	0.90
11/30/21		19,453,737	11,735					3,544,838			7,973,129		
	12/01/21	19,453,737	0	<b>November</b>			<b>Pounds Cr</b>						
12/01/21		19,453,737	0	13,938			0.037	3,544,838			7,973,129		
12/10/21		19,456,187	2,450		8.3	0.39	0.452	3,546,132	7.6	0.62	7,975,431	7.7	0.08
12/29/21		19,474,737	18,550										
	01/01/22	19,476,024		<b>December</b>			<b>Pounds Cr</b>						
01/03/22		19,478,802	4,065	22,287			0.084	3,544,838			7,973,129		
01/07/22		19,481,247	2,445		8.3	0.71	0.702	3,553,105	8.0	0.73	7,994,830	8.0	0.07
01/31/22		19,491,787	10,540					3,557,044			3,557,044		

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001							Manhole #1			Manhole #2		
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
	<b>02/01/22</b>	<b>19,491,787</b>		<b>January</b>			<b>Pounds Cr</b>						
02/1/2022**		19,491,794	7	<b>15,763</b>			<b>0.092</b>	14			-		
02/10/22		19,494,956	3,169		8.3	0.58	0.662	1,904	8.0	0.33	884	8.2	0.06
	<b>03/01/22</b>	<b>19,499,595</b>		<b>February</b>			<b>Pounds Cr</b>						
03/03/22		19,500,188	5,232	<b>7,808</b>			<b>0.043</b>	3,063			4,987		
03/11/22		19,508,636	8,448		8.5	0.455***	0.455	3,956	7.7	0.60	12,803	7.9	0.13
03/31/22		19,581,712	73,076					19,468			72,327		
	<b>04/01/22</b>	<b>19,579,886</b>		<b>March</b>			<b>Pounds Cr</b>						
04/05/22		19,599,982	18,270	<b>80,291</b>			<b>0.304</b>	23,346			87,209		
04/08/22		19,619,609	19,627		7.9	0.16	0.167	27,567	7.8	0.42	106,399	8.0	0.10
04/30/22		19,689,477	69,868					40,975			158,050		
	<b>05/01/22</b>	<b>19,690,246</b>		<b>April</b>			<b>Pounds Cr</b>						
05/02/22		19,692,556	3,079	<b>110,360</b>			<b>0.153</b>	42,267			162,963		
05/05/22		19,697,175*****	4,619		8.1	0.37	0.380	44,511	7.7	0.35	166,323	8.1	0.11
05/31/22		19,741,670						53,045			204,944		
	<b>06/01/22</b>	<b>19,742,444</b>		<b>May</b>			<b>Pounds Cr</b>						
06/01/22		19,743,217	1,547	<b>52,198</b>			<b>0.165</b>	53,468			206,128		
06/09/22		19,750,545	7,328		8.2	0.48	0.452	58,373	7.6	0.17	218,830	7.9	0.29
06/30/22		19,807,692						67,322			259,616		
	<b>07/01/22</b>	<b>19,808,308</b>		<b>June</b>			<b>Pounds Cr</b>						
07/01/22		19,808,470	778	<b>65,864</b>			<b>0.248</b>	67,547			260,174		
07/08/22		19,816,966	8,496		7.8	0.18	0.410	71,474	7.4	0.36	266,328	7.4	0.31
07/31/22		19,842,128						76,802			287,644		
	<b>08/01/22</b>	<b>19,842,522</b>		<b>July</b>			<b>Pounds Cr</b>						
08/01/22		19,842,816	688	<b>34,214</b>			<b>0.117</b>	77,230			288,031		
08/05/22		19,847,646†	5,124		7.7	0.23	0.238	79,709	7.4	0.36	289,846	7.4	0.05
08/25/22		19,895,343	47,697					88,045			329,207		
08/31/22		19,897,942	2,599					89,759			333,479		
	<b>09/01/22</b>	<b>19,898,506</b>		<b>August</b>			<b>Pounds Cr</b>						
09/01/22		19,899,069	1,127	<b>55,984</b>			<b>0.111</b>	90,186			334,257		
09/09/22		19,903,637	4,568		7.9	0.32	0.382	91,946	7.4	0.52	338,564	7.4	0.11
	<b>10/01/22</b>	<b>19,950,290</b>		<b>September</b>			<b>Pounds Cr</b>						
10/03/22		19,953,306	49,669	<b>51,784</b>			<b>0.165</b>	101,843			380,408		
10/06/22					8.2	0.34	0.382		7.7	0.30		7.6	0.07
	<b>11/01/22</b>	<b>19,977,565</b>		<b>October</b>			<b>Pounds Cr</b>						
11/07/22		19,982,391	29,085	<b>27,275</b>			<b>0.087</b>	110,050			409,192		
11/11/22					8.2	0.35	0.387		7.7	0.30		7.7	0.11
11/30/22		20,018,322	35,931					118,698			437,597		
	<b>12/01/22</b>	<b>20,018,377</b>		<b>November</b>			<b>Pounds Cr</b>						
12/01/22		20,018,690	368	<b>40,812</b>			<b>0.132</b>	118,698			437,988		
12/09/22					7.9	0.45	0.473		7.8	0.67		7.9	0.03
12/31/22		20,049,227	30,537					126,489			461,926		
	<b>01/01/23</b>	<b>20,049,352</b>		<b>December</b>			<b>Pounds Cr</b>						
01/04/23		20,056,085	6,858	<b>30,975</b>			<b>0.122</b>	128,657			467,457		
01/06/23					8.4	0.66	0.734		8.0	0.48		7.9	0.20
01/31/23		20,103,237	47,152					139,968			504,806		
	<b>02/01/23</b>	<b>20,103,819</b>		<b>January</b>			<b>Pounds Cr</b>						
02/01/23		20,104,460	1,223	<b>54,467</b>			<b>0.333</b>	140,401			505,592		
02/09/23					8.2	0.66	0.705		7.8	0.24		7.9	0.28
02/28/23		20,143,005	38,545					149,544			534,885		
	<b>03/01/23</b>	<b>20,145,093</b>		<b>February</b>			<b>Pounds Cr</b>						
03/01/23		20,147,460	4,455	<b>41,274</b>			<b>0.242</b>	150,427			538,131		
03/09/23					8.0	0.15	<0.0025		7.7	0.27		7.8	0.04
	<b>04/01/23</b>	<b>20,363,289</b>		<b>March</b>			<b>Pounds Cr</b>						
04/04/23		20,367,299	219,839	<b>218,195</b>			<b>0.002</b>	193,136			712,934		
04/05/23					8.3	0.16	0.180		8.1	0.21		7.5	0.08
04/30/23		20,457,645	90,346					211,647			784,877		
	<b>05/01/23</b>	<b>20,457,872</b>		<b>April</b>			<b>Pounds Cr</b>						
05/01/23		20,458,597	952	<b>94,583</b>			<b>0.142</b>	211,647			785,674		
05/04/23					8.4	0.24	0.233		7.7	0.21		7.9	0.10
05/31/23		20,524,896	66,299					226,516			836,403		
	<b>06/01/23</b>	<b>20,525,045</b>		<b>May</b>			<b>Pounds Cr</b>						
06/01/23		20,525,270	374	<b>67,173</b>			<b>0.130</b>	226,516			836,790		

# TABLE 1 Influent - Effluent Compliance Summary

N.W. Mauthe Superfund Site  
Appleton, Wisconsin  
Terracon Project No. 58117057

Date Actual	OUTFALL 001							Manhole #1			Manhole #2		
	Date For Linear Interpolation	Metered Discharge Reading (gallons)	Gallons Discharged Between Meter Reading	Monthly Discharge (gallons)	pH	Hexavalent Chromium Lab Analysis (mg/L) [Local Limit 4.5 mg/L]	Total Chromium Lab Analysis <sup>1</sup> (mg/L) [Local Limit 7.0 mg/L]	Flow Totalizer #1 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)	Flow Totalizer #2 Reading (gallons)	pH	Hexavalent Chromium Hach Test Kit (mg/L)
06/07/23					8.1	0.17	0.182		7.4	0.08		7.8	0.04
06/30/23		20,552,149						234,365			857,812		
	<i>07/01/23</i>	<i>20,552,482</i>		<b>June</b>			<b>Pounds Cr</b>						
07/01/23		20,552,933	784	<b>27,437</b>			<b>0.042</b>	234,798			858,199		
07/06/23					7.9	0.30	0.322		7.5	0.28		7.7	0.10
07/27/23		20,565,082	12,149					240,461			867,481		
07/31/23		20,570,224						241,757			872,497		
	<i>08/01/23</i>	<i>20,570,562</i>		<b>July</b>			<b>Pounds Cr</b>						
08/01/23		20,570,964	740	<b>18,080</b>			<b>0.048</b>	242,190			872,882		
08/16/23					8.0	0.27	0.271		7.4	0.30		7.7	0.19
08/24/23		20,597,204	26,240					249,566			896,166		
08/31/23		20,604,402						251,292			899,248		
	<i>09/01/23</i>	<i>20,604,402</i>		<b>August</b>			<b>Pounds Cr</b>						
09/01/23		20,604,402	0	<b>33,840</b>			<b>0.076</b>	251,292			899,248		
09/12/23		20,616,863	12,461		7.8	0.32	0.367	256,129	6.8	0.41	907,388	6.8	0.21
09/30/23		20,618,782						256,992			908,542		
	<i>10/01/23</i>	<i>20,618,782</i>		<b>September</b>			<b>Pounds Cr</b>						
10/01/23		20,618,782	0	<b>14,380</b>			<b>0.044</b>	256,992			908,542		
10/11/23					7.3	0.35	0.394		6.7	0.56		6.7	0.13
10/20/23		20,634,566	15,784					261,000			922,506		
10/31/23		20,664,878	30,312					265,787			949,555		
	<i>11/01/23</i>	<i>20,665,389</i>		<b>October</b>			<b>Pounds Cr</b>						
11/01/23		20,665,973	1,095	<b>46,607</b>			<b>0.153</b>	266,221			950,331		
11/09/23		20,680,175	14,202		8.5	0.34	0.324	269,338	7.6	0.99	962,052	7.4	0.32
11/30/23		20,703,220	23,045					275,852			979,869		
	<i>12/01/23</i>	<i>20,703,380</i>		<b>November</b>			<b>Pounds Cr</b>						
12/01/23		20,703,549	329	<b>37,991</b>			<b>0.102</b>	275,852			980,277		
12/04/23					7.4	0.55	0.612		7.1	0.76		7.3	0.13
	<i>01/01/24</i>	<i>20,728,692</i>		<b>December</b>			<b>Pounds Cr</b>						
01/04/24		20,728,928	25,379	<b>25,312</b>			<b>0.129</b>	283,376			999,475		
01/04/24					8.3	0.61	0.610		7.8	0.64		7.7	0.07
01/31/24		20,763,946						292,090			1,027,615		
	<i>02/01/24</i>	<i>20,764,868</i>		<b>January</b>			<b>Pounds Cr</b>						
02/01/24		20,765,791	1,845	<b>36,177</b>			<b>0.184</b>	292,530			1,029,162		
02/08/24							0.399		7.7	0.52		7.9	0.18
02/29/24		20,803,665						302,187			1,059,900		
	<i>03/01/24</i>	<i>20,803,665</i>		<b>February</b>			<b>Pounds Cr</b>						
03/01/24		20,803,665	0	<b>38,797</b>			<b>0.129</b>	302,187			1,059,900		
03/07/24					8.5	0.46	0.483		7.8	0.33		8.0	0.25
03/31/24		20,843,141						312,310			1,092,124		
	<i>04/01/24</i>	<i>20,843,600</i>		<b>March</b>			<b>Pounds Cr</b>						
04/01/24		20,843,851	710	<b>39,935</b>			<b>0.161</b>	312,310			1,092,881		
04/04/24					8.1				7.6	0.36		7.7	0.11

Italicized red type metered discharge reading was calculated by linear interpolation to 12 midnight.

Industrial User (Wastewater Discharge) Permit 18-21 Outfall 001 Effluent Limits		
pH	Hexavalent Chromium	Total Chromium
Between 5.0 and 12.4 s.u.	<4.5 mg/L	<7.0 mg/L

<sup>1</sup> Beginning in September 2018, the Total Chromium lab sample was not filtered. Previously, through August 2018, the sample was filtered (0.45 micron filter).

\* On 3/31/18, the MH1 flowmeter face was blank. Upon replacing the batteries, the totalizer reading reverted to 2,472,869 gallons, a difference of -112,848 gallons from the previous known total.

\*\* On 2/1/2022, MH1 and MH2 flowmeters were replaced. Each flowmeter for the manholes was set to 0 during installation.

\*\*\* Hexavalent chromium was not analyzed for the March 11, 2022, sampling round. The total chromium concentration was used as a proxy for March 11, 2022, hexavalent chromium concentration.

\*\*\*\* Reading extrapolated based on previous readings due to documentation error. Actual reading documented at 19,690,925.

† Reading extrapolated based on 8/1 and 8/25 remote readings due to documentation error. Actual reading documented at 19,835,361.





January 15, 2024

Scott Hodgson  
Terracon, Inc. - Milwaukee  
4900 S Pennsylvania Ave Ste100  
Cudahy, WI 53110

RE: Project: 58117057 MAUTHE  
Pace Project No.: 40272829

Dear Scott Hodgson:

Enclosed are the analytical results for sample(s) received by the laboratory on January 04, 2024. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Green Bay

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Dan Milewsky  
dan.milewsky@pacelabs.com  
(920)469-2436  
Project Manager

Enclosures



## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## CERTIFICATIONS

Project: 58117057 MAUTHE

Pace Project No.: 40272829

---

### **Pace Analytical Services Green Bay**

1241 Bellevue Street, Green Bay, WI 54302

Florida/NELAP Certification #: E87948

Illinois Certification #: 200050

Kentucky UST Certification #: 82

Louisiana Certification #: 04168

Minnesota Certification #: 055-999-334

New York Certification #: 12064

North Dakota Certification #: R-150

South Carolina Certification #: 83006001

Texas Certification #: T104704529-21-8

Virginia VELAP Certification ID: 11873

Wisconsin Certification #: 405132750

Wisconsin DATCP Certification #: 105-444

USDA Soil Permit #: P330-21-00008

Federal Fish & Wildlife Permit #: 51774A

---

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.





### SAMPLE SUMMARY

Project: 58117057 MAUTHE  
Pace Project No.: 40272829

---

Lab ID	Sample ID	Matrix	Date Collected	Date Received
40272829001	OUTFALL-001	Water	01/04/24 07:40	01/04/24 14:30

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SAMPLE ANALYTE COUNT

Project: 58117057 MAUTHE  
Pace Project No.: 40272829

---

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
40272829001	OUTFALL-001	EPA 6010D	SIS	1	PASI-G
		SM 3500-Cr B	DAW	1	PASI-G

---

PASI-G = Pace Analytical Services - Green Bay

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SUMMARY OF DETECTION

Project: 58117057 MAUTHE

Pace Project No.: 40272829

---

Lab Sample ID Method	Client Sample ID Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
<b>40272829001</b>	<b>OUTFALL-001</b>					
EPA 6010D	Chromium	610	ug/L	10.0	01/08/24 16:27	
SM 3500-Cr B	Chromium, Hexavalent	0.61	mg/L	0.050	01/08/24 11:34	

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## PROJECT NARRATIVE

Project: 58117057 MAUTHE  
Pace Project No.: 40272829

---

**Method:** EPA 6010D  
**Description:** 6010D MET ICP  
**Client:** Terracon, Inc. - Milwaukee  
**Date:** January 15, 2024

### General Information:

1 sample was analyzed for EPA 6010D by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

### Hold Time:

The samples were analyzed within the method required hold times with any exceptions noted below.

### Sample Preparation:

The samples were prepared in accordance with EPA 3010A with any exceptions noted below.

### Initial Calibrations (including MS Tune as applicable):

All criteria were within method requirements with any exceptions noted below.

### Continuing Calibration:

All criteria were within method requirements with any exceptions noted below.

### Method Blank:

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

### Laboratory Control Spike:

All laboratory control spike compounds were within QC limits with any exceptions noted below.

### Matrix Spikes:

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

### Additional Comments:

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## PROJECT NARRATIVE

Project: 58117057 MAUTHE

Pace Project No.: 40272829

---

**Method:** SM 3500-Cr B

**Description:** Chromium, Hexavalent

**Client:** Terracon, Inc. - Milwaukee

**Date:** January 15, 2024

**General Information:**

1 sample was analyzed for SM 3500-Cr B by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

**Hold Time:**

The samples were analyzed within the method required hold times with any exceptions noted below.

**Method Blank:**

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

**Laboratory Control Spike:**

All laboratory control spike compounds were within QC limits with any exceptions noted below.

**Matrix Spikes:**

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

**Additional Comments:**

This data package has been reviewed for quality and completeness and is approved for release.

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### ANALYTICAL RESULTS

Project: 58117057 MAUTHE

Pace Project No.: 40272829

Sample: **OUTFALL-001** Lab ID: **40272829001** Collected: 01/04/24 07:40 Received: 01/04/24 14:30 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
<b>6010D MET ICP</b>	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Chromium	<b>610</b>	ug/L	10.0	2.5	1	01/08/24 05:59	01/08/24 16:27	7440-47-3	
<b>Chromium, Hexavalent</b>	Analytical Method: SM 3500-Cr B Pace Analytical Services - Green Bay								
Chromium, Hexavalent	<b>0.61</b>	mg/L	0.050	0.012	5		01/08/24 11:34		

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



**QUALITY CONTROL DATA**

Project: 58117057 MAUTHE

Pace Project No.: 40272829

QC Batch: 464438

Analysis Method: EPA 6010D

QC Batch Method: EPA 3010A

Analysis Description: 6010D MET

Laboratory: Pace Analytical Services - Green Bay

Associated Lab Samples: 40272829001

METHOD BLANK: 2663640

Matrix: Water

Associated Lab Samples: 40272829001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chromium	ug/L	<2.5	10.0	01/08/24 16:23	

LABORATORY CONTROL SAMPLE: 2663641

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chromium	ug/L	250	243	97	80-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2663642 2663643

Parameter	Units	2663642		2663643		MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
		40272829001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result						
Chromium	ug/L	610	250	250	856	849	99	96	75-125	1	20

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

**REPORT OF LABORATORY ANALYSIS**

This report shall not be reproduced, except in full, without the written consent of Pace Analytical Services, LLC.



**QUALITY CONTROL DATA**

Project: 58117057 MAUTHE

Pace Project No.: 40272829

QC Batch: 464479

Analysis Method: SM 3500-Cr B

QC Batch Method: SM 3500-Cr B

Analysis Description: Chromium, Hexavalent by 3500

Laboratory: Pace Analytical Services - Green Bay

Associated Lab Samples: 40272829001

METHOD BLANK: 2663765

Matrix: Water

Associated Lab Samples: 40272829001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chromium, Hexavalent	mg/L	<0.0025	0.010	01/08/24 11:07	

LABORATORY CONTROL SAMPLE: 2663766

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chromium, Hexavalent	mg/L	0.1	0.10	105	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2663767 2663768

Parameter	Units	2663767		2663768		MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
		MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result						
Chromium, Hexavalent	mg/L	0.61	0.5	1.1	1.1	104	104	90-110	0	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

**REPORT OF LABORATORY ANALYSIS**

This report shall not be reproduced, except in full, without the written consent of Pace Analytical Services, LLC.





## QUALIFIERS

Project: 58117057 MAUTHE

Pace Project No.: 40272829

---

### DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above LOD.

J - The reported result is an estimated value.

LOD - Limit of Detection adjusted for dilution factor, percent moisture, initial weight and final volume.

LOQ - Limit of Quantitation adjusted for dilution factor, percent moisture, initial weight and final volume.

DL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Analyte was not detected and is reported as less than the LOD or as defined by the customer.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 58117057 MAUTHE  
Pace Project No.: 40272829

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40272829001	OUTFALL-001	EPA 3010A	464438	EPA 6010D	464553
40272829001	OUTFALL-001	SM 3500-Cr B	464479		

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.

(Please Print Clearly)

Company Name: Terracon  
 Branch/Location: Cudahy  
 Project Contact: Scott Hodgson  
 Phone: \_\_\_\_\_  
 Project Number: 58117057  
 Project Name: Mauths  
 Project State: Wisconsin  
 Sampled By (Print): Dave Hassman  
 Sampled By (Sign): [Signature]  
 PO #: \_\_\_\_\_ Regulatory Program: \_\_\_\_\_



UPPER MIDWEST REGION

MN: 612-607-1700 WI: 920-469-2436

40272829

### CHAIN OF CUSTODY

**\*Preservation Codes**  
 A=None B=HCL C=H2SO4 D=HNO3 E=DI Water F=Methanol G=NaOH  
 H=Sodium Bisulfate Solution I=Sodium Thiosulfate J=Other

FILTERED? (YES/NO)  
 PRESERVATION (CODE)\*

Y/N	Pick Letter	Analysis Requested	Total Chromium	Hex Chromium
N	D A			

**Quote #:** \_\_\_\_\_  
**Mail To Contact:** \_\_\_\_\_  
**Mail To Company:** SAFE  
**Mail To Address:** \_\_\_\_\_  
**Invoice To Contact:** \_\_\_\_\_  
**Invoice To Company:** \_\_\_\_\_  
**Invoice To Address:** \_\_\_\_\_  
**Invoice To Phone:** \_\_\_\_\_  
**CLIENT COMMENTS**  
**LAB COMMENTS (Lab Use Only)**  
**Profile #**

**Data Package Options (billable)**  
 EPA Level III  
 EPA Level IV

**MS/MSD**  
 On your sample (billable)  
 NOT needed on your sample

**Matrix Codes**  
 A = Air W = Water  
 B = Biota DW = Drinking Water  
 C = Charcoal GW = Ground Water  
 O = Oil SW = Surface Water  
 S = Soil WW = Waste Water  
 SI = Sludge WP = Wipe

PACE LAB #	CLIENT FIELD ID	COLLECTION		MATRIX	Analysis Requested	Total Chromium	Hex Chromium
		DATE	TIME				
001	OUTFALL-001	1-4-24	7:40	WW		1-250	250

<b>Rush Turnaround Time Requested - Prelims</b> (Rush TAT subject to approval/surcharge) Date Needed: _____	Relinquished By: <u>[Signature]</u> Date/Time: <u>1-4-24/8:30</u>	Received By: <u>E. J. Pace</u> Date/Time: <u>1/4/24 1000</u>	PACE Project No. <u>40272829</u>
Transmit Prelim Rush Results by (complete what you want): _____	Relinquished By: <u>E. J. Pace</u> Date/Time: <u>1/4/24 1430</u>	Received By: <u>Susan Klyns</u> Date/Time: <u>1/4/24 1430</u>	
Email #1:	Relinquished By:	Received By:	Sample Receipt pH <u>(OK)</u> Adjusted
Email #2:	Relinquished By:	Received By:	<b>Cooler Custody Seal</b> Present / <u>Not Present</u> Intact / <u>Not Intact</u>
Fax:	Relinquished By:	Received By:	

Client Name: Terracon

Sample Preservation Receipt Form

Project # 4002829

All containers needing preservation have been checked and noted below.

Lab Lot# of pH paper

Yes

No

N/A

Initial when completed: SKW Date/Time:

1000134 Lab Std #ID of preservation (if pH adjusted)

Pace Lab #	Glass						Plastic						Vials					Jars				General		VOA Vials (>6mm) *	H2SO4 pH ≤2	NaOH+Zn Act pH ≥9	NaOH pH ≥12	HNO3 pH ≤2	pH after adjusted	Volume (mL)	
	AG1U	BG1U	AG1H	AG4S	AG5U	AG2S	BG3U	BP1U	BP3U	BP3B	BP3N	BP3S	BP2Z	VG9C	DG9T	VG9U	VG9H	VG9M	VG9D	JG9U	JG9U	WG9U	WPFU								SP5T
001																													X		2.5 / 5
002																															2.5 / 5
003																															2.5 / 5
004																															2.5 / 5
005																															2.5 / 5
006																															2.5 / 5
007																															2.5 / 5
008																															2.5 / 5
009																															2.5 / 5
010																															2.5 / 5
011																															2.5 / 5
012																															2.5 / 5
013																															2.5 / 5
014																															2.5 / 5
015																															2.5 / 5
016																															2.5 / 5
017																															2.5 / 5
018																															2.5 / 5
019																															2.5 / 5
020																															2.5 / 5

08/16/24 SKW

Exceptions to preservation check VOA, Coliform, TOC, TOX, TOH, O&G, WI DRO, Phenolics, Other \_\_\_\_\_ Headspace in VOA Vials (>6mm):  Yes  No  N/A \*If yes look in headspace column

<b>AG1U</b>	1 liter amber glass	<b>BP1U</b>	1 liter plastic unpres	<b>VG9C</b>	40 mL clear ascorbic w/ HCl	<b>JG9U</b>	4 oz amber jar unpres
<b>BG1U</b>	1 liter clear glass	<b>BP3U</b>	250 mL plastic unpres	<b>DG9T</b>	40 mL amber Na Thio	<b>JG9U</b>	9 oz amber jar unpres
<b>AG1H</b>	1 liter amber glass HCL	<b>BP3B</b>	250 mL plastic NaOH	<b>VG9U</b>	40 mL clear vial unpres	<b>WG9U</b>	4 oz clear jar unpres
<b>AG4S</b>	125 mL amber glass H2SO4	<b>BP3N</b>	250 mL plastic HNO3	<b>VG9H</b>	40 mL clear vial HCL	<b>WPFU</b>	4 oz plastic jar unpres
<b>AG5U</b>	100 mL amber glass unpres	<b>BP3S</b>	250 mL plastic H2SO4	<b>VG9M</b>	40 mL clear vial MeOH	<b>SP5T</b>	120 mL plastic Na Thiosulfate
<b>AG2S</b>	500 mL amber glass H2SO4	<b>BP2Z</b>	500 mL plastic NaOH + Zn	<b>VG9D</b>	40 mL clear vial DI	<b>ZPLC</b>	ziploc bag
<b>BG3U</b>	250 mL clear glass unpres					<b>GN 1</b>	
						<b>GN 2</b>	

**Sample Condition Upon Receipt Form (SCUR)**

Project #:

Client Name: Terracon

**WO# : 40272829**



40272829

Courier:  CS Logistics  Fed Ex  Speedee  UPS  Waltco  
 Client  Pace Other: \_\_\_\_\_

Tracking #: \_\_\_\_\_

Custody Seal on Cooler/Box Present:  yes  no    Seals intact:  yes  no

Custody Seal on Samples Present:  yes  no    Seals intact:  yes  no

Packing Material:  Bubble Wrap  Bubble Bags  None  Other

Thermometer Used SR - 137 Type of Ice:  Wet  Blue  Dry  None  Meltwater Only

Cooler Temperature    Uncorr: 2.0    ICorr: 2.0

Temp Blank Present:  yes  no    Biological Tissue is Frozen:  yes  no

Temp should be above freezing to 6°C

Biota Samples may be received at ≤ 0°C if shipped on Dry Ice.

Person examining contents:  
 Date: 01/04/24    Initials: STW  
 Labeled By Initials: TJW

Chain of Custody Present:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	1.
Chain of Custody Filled Out:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	2.
Chain of Custody Relinquished:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	3.
Sampler Name & Signature on COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	4.
Samples Arrived within Hold Time:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5.
- DI VOA Samples frozen upon receipt	<input type="checkbox"/> Yes <input type="checkbox"/> No	Date/Time:
Short Hold Time Analysis (<72hr):	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	6.
Rush Turn Around Time Requested:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	7.
Sufficient Volume:		8.
For Analysis: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No    MS/MSD: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A		
Correct Containers Used:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	9.
Correct Type: <u>Pace Green Bag</u> , Pace IR, Non-Pace		
Containers Intact:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	10.
Filtered volume received for Dissolved tests	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	11.
Sample Labels match COC:	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A	12.
-Includes date/time/ID/Analysis    Matrix: <u>W</u>		
Trip Blank Present:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	13.
Trip Blank Custody Seals Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Pace Trip Blank Lot # (if purchased):		

**Client Notification/ Resolution:** If checked, see attached form for additional comments   
 Person Contacted: \_\_\_\_\_ Date/Time: \_\_\_\_\_  
 Comments/ Resolution: \_\_\_\_\_

PM Review is documented electronically in LIMs. By releasing the project, the PM acknowledges they have reviewed the sample logir  
 Page 2 of 2



March 15, 2024

Scott Hodgson  
Terracon, Inc. - Milwaukee  
4900 S Pennsylvania Ave Ste100  
Cudahy, WI 53110

RE: Project: 58117057 MAUTHE  
Pace Project No.: 40275069

Dear Scott Hodgson:

Enclosed are the analytical results for sample(s) received by the laboratory on March 06, 2024. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Green Bay

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

A handwritten signature in black ink that reads "Dan Milewsky".

Dan Milewsky  
dan.milewsky@pacelabs.com  
(920)469-2436  
Project Manager

Enclosures



## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## CERTIFICATIONS

Project: 58117057 MAUTHE

Pace Project No.: 40275069

---

### **Pace Analytical Services Green Bay**

1241 Bellevue Street, Green Bay, WI 54302

Florida/NELAP Certification #: E87948

Illinois Certification #: 200050

Kentucky UST Certification #: 82

Louisiana Certification #: 04168

Minnesota Certification #: 055-999-334

New York Certification #: 12064

North Dakota Certification #: R-150

South Carolina Certification #: 83006001

Texas Certification #: T104704529-21-8

Virginia VELAP Certification ID: 11873

Wisconsin Certification #: 405132750

Wisconsin DATCP Certification #: 105-444

USDA Soil Permit #: P330-21-00008

Federal Fish & Wildlife Permit #: 51774A

---

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SAMPLE SUMMARY

Project: 58117057 MAUTHE  
Pace Project No.: 40275069

---

Lab ID	Sample ID	Matrix	Date Collected	Date Received
40275069001	OUTFALL-001	Water	02/08/24 07:30	03/06/24 15:35

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.





### SAMPLE ANALYTE COUNT

Project: 58117057 MAUTHE  
Pace Project No.: 40275069

---

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
40275069001	OUTFALL-001	EPA 6010D	SIS	1	PASI-G

---

PASI-G = Pace Analytical Services - Green Bay

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SUMMARY OF DETECTION

Project: 58117057 MAUTHE

Pace Project No.: 40275069

---

Lab Sample ID Method	Client Sample ID Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
<b>40275069001</b>	<b>OUTFALL-001</b>					
EPA 6010D	Chromium	399	ug/L	10.0	03/08/24 17:16	

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## PROJECT NARRATIVE

Project: 58117057 MAUTHE

Pace Project No.: 40275069

---

**Method:** EPA 6010D

**Description:** 6010D MET ICP

**Client:** Terracon, Inc. - Milwaukee

**Date:** March 15, 2024

**General Information:**

1 sample was analyzed for EPA 6010D by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

**Hold Time:**

The samples were analyzed within the method required hold times with any exceptions noted below.

**Sample Preparation:**

The samples were prepared in accordance with EPA 3010A with any exceptions noted below.

**Initial Calibrations (including MS Tune as applicable):**

All criteria were within method requirements with any exceptions noted below.

**Continuing Calibration:**

All criteria were within method requirements with any exceptions noted below.

**Method Blank:**

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

**Laboratory Control Spike:**

All laboratory control spike compounds were within QC limits with any exceptions noted below.

**Matrix Spikes:**

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

**Additional Comments:**

This data package has been reviewed for quality and completeness and is approved for release.

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### ANALYTICAL RESULTS

Project: 58117057 MAUTHE

Pace Project No.: 40275069

Sample: **OUTFALL-001** Lab ID: **40275069001** Collected: 02/08/24 07:30 Received: 03/06/24 15:35 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
<b>6010D MET ICP</b>									
Analytical Method: EPA 6010D Preparation Method: EPA 3010A									
Pace Analytical Services - Green Bay									
Chromium	<b>399</b>	ug/L	10.0	2.5	1	03/08/24 05:45	03/08/24 17:16	7440-47-3	

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



**QUALITY CONTROL DATA**

Project: 58117057 MAUTHE

Pace Project No.: 40275069

QC Batch: 468681

Analysis Method: EPA 6010D

QC Batch Method: EPA 3010A

Analysis Description: 6010D MET

Laboratory: Pace Analytical Services - Green Bay

Associated Lab Samples: 40275069001

METHOD BLANK: 2684938

Matrix: Water

Associated Lab Samples: 40275069001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chromium	ug/L	<2.5	10.0	03/08/24 16:11	

LABORATORY CONTROL SAMPLE: 2684939

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chromium	ug/L	250	255	102	80-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2684940 2684941

Parameter	Units	2684940		2684941		MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
		MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result						
Chromium	ug/L	<2.5	250	252	257	101	103	75-125	2	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

**REPORT OF LABORATORY ANALYSIS**

This report shall not be reproduced, except in full, without the written consent of Pace Analytical Services, LLC.



## QUALIFIERS

Project: 58117057 MAUTHE

Pace Project No.: 40275069

---

### DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above LOD.

J - The reported result is an estimated value.

LOD - Limit of Detection adjusted for dilution factor, percent moisture, initial weight and final volume.

LOQ - Limit of Quantitation adjusted for dilution factor, percent moisture, initial weight and final volume.

DL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Analyte was not detected and is reported as less than the LOD or as defined by the customer.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 58117057 MAUTHE  
Pace Project No.: 40275069

---

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40275069001	OUTFALL-001	EPA 3010A	468681	EPA 6010D	468754

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



# CHAIN-OF-CUSTODY Analytical Request Document

Chain-of-Custody is a LEGAL DOCUMENT - Complete all relevant fields

LAB USE ONLY: Affix Workorder/Login Label Here or List Pace Workorder Number or MTJL Log-In Number Here

40275069

ALL SHADED AREAS are for LAB USE ONLY

Company: <b>Terracon</b>		Billing Information: <b>SAME</b>	
Address: <b>4900 S Pennsylvania Ave</b>		Email To:	
Report To: <b>Scott Hodgson</b>		Site Collection Info/Address:	
Copy To: <b>Maethe 58117057</b>		State: <b>WI</b> County/City: <b>Appleton</b> Time Zone Collected: [ ] PT [ ] MT [ ] CT [ ] ET	
Customer Project Name/Number: <b>414-209-7640</b>		Compliance Monitoring? [ ] Yes [ ] No	
Phone:	Site/Facility ID #: <b>Maethe</b>	DW PWS ID #:	
Email:	Purchase Order #:	DW Location Code:	
Collected By (print): <b>Dave Hassner</b>	Quote #:	Immediately Packed on Ice: [ ] Yes [ ] No	
Collected By (signature): <i>[Signature]</i>	Turnaround Date Required: <b>Standard</b>	Field Filtered (if applicable): [ ] Yes [ ] No	
Sample Disposal: [ ] Dispose as appropriate [ ] Return [ ] Archive [ ] Hold:	Rush: [ ] Same Day [ ] Next Day [ ] 2 Day [ ] 3 Day [ ] 4 Day [ ] 5 Day (Expedite Charges Apply)	Analysis:	

Container-Preservative Type \*\*

Lab Project Manager:

\*\* Preservative Types: (1) nitric acid, (2) sulfuric acid, (3) hydrochloric acid, (4) sodium hydroxide, (5) zinc acetate, (6) methanol, (7) sodium bisulfate, (8) sodium thiosulfate, (9) hexane, (A) ascorbic acid, (B) ammonium sulfate, (C) ammonium hydroxide, (D) TSP, (U) Unpreserved, (O) Other

Analyses	Lab Profile/Line:	
	Lab Sample Receipt Checklist:	Lab Sample # / Comments
Total Chromium Hex Chromium	Custody Seals Present/Intact	Y N NA
	Custody Signatures Present	Y N NA
	Collector Signatures Present	Y N NA
	Bottles Intact	Y N NA
	Correct Bottles	Y N NA
	Sufficient Volume	Y N NA
	Samples Received on Ice	Y N NA
	VOA - Headspace Acceptable	Y N NA
	USDA Regulated Soils	Y N NA
	Samples in Holding Time	Y N NA
	Residual Chlorine Present	Y N NA
	Cl Strips	Y N NA
	Sample pH Acceptable	Y N NA
	pH Strips	Y N NA
	Sulfide Present	Y N NA
Lead Acetate Strips	Y N NA	
LAB USE ONLY: Lab Sample # / Comments		

\* Matrix Codes (Insert in Matrix box below): Drinking Water (DW), Ground Water (GW), Wastewater (WW), Product (P), Soil/Solid (SL), Oil (OL), Wipe (WP), Air (AR), Tissue (TS), Bioassay (B), Vapor (V), Other (OT)

Customer Sample ID	Matrix *	Comp / Grab	Collected (or Composite Start)		Composite End		Res Cl	# of Ctns
			Date	Time	Date	Time		
OUTFALL-001	WW	Grab	2-8-24	7:30				2

Customer Remarks / Special Conditions / Possible Hazards:

Type of Ice Used:  Wet  Blue  Dry  None

Packing Material Used: **1**

Radchem sample(s) screened (<500 cpm):  Y  N  NA

SHORT HOLDS PRESENT (<72 hours): Y N N/A

Lab Tracking #: **2897338**

Samples received via: FEDEX UPS Client Courier Pace Courier

Lab Sample Temperature Info:  
Temp Blank Received: Y N NA  
Therm ID#: \_\_\_\_\_  
Cooler 1 Temp Upon Receipt: \_\_\_\_\_ oC  
Cooler 1 Therm Corr. Factor: \_\_\_\_\_ oC  
Cooler 1 Corrected Temp: \_\_\_\_\_ oC  
Comments:

Relinquished by/Company: (Signature) <i>[Signature]</i> Terracon	Date/Time: <b>2-8-24/8:30</b>	Received by/Company: (Signature) <i>[Signature]</i> Pace	Date/Time: <b>3/6/24 0955</b>
Relinquished by/Company: (Signature) <i>[Signature]</i> Pace	Date/Time: <b>3/6/24 1535</b>	Received by/Company: (Signature) <i>[Signature]</i> Pace	Date/Time: <b>3/6/24 1635</b>
Relinquished by/Company: (Signature)	Date/Time:	Received by/Company: (Signature)	Date/Time:

MTJL LAB USE ONLY

Table #: \_\_\_\_\_  
Acctnum: \_\_\_\_\_  
Template: **1**  
Prelogin: \_\_\_\_\_  
PM: \_\_\_\_\_  
RB: \_\_\_\_\_

Trip Blank Received: Y N NA  
HCL MeOH TSP Other

Non Conformance(s): YES / NO  
Pages: **1** of 14 of 13



Client Name: Terracore

Sample Preservation Receipt Form  
 Project # 40275069

All containers needing preservation have been checked and noted below:

Lab Lot# of pH paper: 100034  Yes  No  N/A  
 Lab Std #ID of preservation (if pH adjusted):

Initial when completed SG

Date/Time:

Pace Lab #	Glass						Plastic						Vials					Jars				General				VOA Vials (>6mm) *	H2SO4 pH ≤2	NaOH+Zn Act pH ≥9	NaOH pH ≥12	HNO3 pH ≤2	pH after adjusted	Volume (mL)					
	AG1U	BG1U	AG1H	AG4S	AG5U	AG2S	BG3U	BP1U	BP3U	BP3B	BP3N	BP3S	BP2Z	VG9C	DG9T	VG9U	VG9H	VG9M	VG9D	JGFU	JG9U	WGFU	WPFU	SP5T	ZPLC								GN 1	GN 2			
001																																				X	2.5 / 5
002																																					2.5 / 5
003																																					2.5 / 5
004																																					2.5 / 5
005																																					2.5 / 5
006																																					2.5 / 5
007																																					2.5 / 5
008																																					2.5 / 5
009																																					2.5 / 5
010																																					2.5 / 5
011																																					2.5 / 5
012																																					2.5 / 5
013																																					2.5 / 5
014																																					2.5 / 5
015																																					2.5 / 5
016																																					2.5 / 5
017																																					2.5 / 5
018																																					2.5 / 5
019																																					2.5 / 5
020																																					2.5 / 5

3/6/24 SG

Exceptions to preservation check. VOA, Coliform, TOC, TOX, TOH, O&G, WI DRO, Phenolics, Other: \_\_\_\_\_ Headspace in VOA Vials (>6mm) :  Yes  No  N/A \*If yes look in headspace column

<b>AG1U</b> 1 liter amber glass	<b>BP1U</b> 1 liter plastic unpres	<b>VG9C</b> 40 mL clear ascorbic w/ HCl	<b>JGFU</b> 4 oz amber jar unpres
<b>BG1U</b> 1 liter clear glass	<b>BP3U</b> 250 mL plastic unpres	<b>DG9T</b> 40 mL amber Na Thio	<b>JG9U</b> 9 oz amber jar unpres
<b>AG1H</b> 1 liter amber glass HCL	<b>BP3B</b> 250 mL plastic NaOH	<b>VG9U</b> 40 mL clear vial unpres	<b>WGFU</b> 4 oz clear jar unpres
<b>AG4S</b> 125 mL amber glass H2SO4	<b>BP3N</b> 250 mL plastic HNO3	<b>VG9H</b> 40 mL clear vial HCL	<b>WPFU</b> 4 oz plastic jar unpres
<b>AG5U</b> 100 mL amber glass unpres	<b>BP3S</b> 250 mL plastic H2SO4	<b>VG9M</b> 40 mL clear vial MeOH	<b>SP5T</b> 120 mL plastic Na Thiosulfate
<b>AG2S</b> 500 mL amber glass H2SO4	<b>BP2Z</b> 500 mL plastic NaOH + Zn	<b>VG9D</b> 40 mL clear vial DI	<b>ZPLC</b> ziploc bag
<b>BG3U</b> 250 mL clear glass unpres			<b>GN 1</b>
			<b>GN 2</b>

**Sample Condition Upon Receipt Form (SCUR)**

Project #:

Client Name: Terracon

Courier:  CS Logistics  Fed Ex  Speedee  UPS  Waltco  
 Client  Pace Other: \_\_\_\_\_

WO#: **40275069**  
  
 40275069

Tracking #: \_\_\_\_\_

Custody Seal on Cooler/Box Present:  yes  no Seals intact:  yes  no

Custody Seal on Samples Present:  yes  no Seals intact:  yes  no

Packing Material:  Bubble Wrap  Bubble Bags  None  Other

Thermometer Used SR - 139 Type of Ice: Wet Blue Dry None  Meltwater Only

Cooler Temperature Uncorr: 1.0 / Corr: 1.0

Temp Blank Present:  yes  no Biological Tissue is Frozen:  yes  no

Temp should be above freezing to 6°C.

Biota Samples may be received at ≤ 0°C if shipped on Dry Ice.

Person examining contents:  
 Date: 3/6/24 / Initials: SG  
 Labeled By Initials: IGN

Chain of Custody Present:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	1.
Chain of Custody Filled Out:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	2.
Chain of Custody Relinquished:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	3.
Sampler Name & Signature on COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	4.
Samples Arrived within Hold Time:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	5.
- DI VOA Samples frozen upon receipt	<input type="checkbox"/> Yes <input type="checkbox"/> No	Date/Time:
Short Hold Time Analysis (<72hr):	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	6.
Rush Turn Around Time Requested:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	7.
Sufficient Volume:		8.
For Analysis: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No MS/MSD: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A		
Correct Containers Used:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	9.
Correct Type: <u>Pace Green Bay</u> , Pace IR, Non-Pace		
Containers Intact:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	10.
Filtered volume received for Dissolved tests	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	11.
Sample Labels match COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	12.
-Includes date/time/ID/Analysis Matrix: <u>W</u>		
Trip Blank Present:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	13.
Trip Blank Custody Seals Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Pace Trip Blank Lot # (if purchased):		

**Client Notification/ Resolution:**

If checked, see attached form for additional comments

Person Contacted: \_\_\_\_\_ Date/Time: \_\_\_\_\_

Comments/ Resolution:

Hex chrome will not be run per pm due to out of hold 3/6/24 SG

PM Review is documented electronically in LIMs. By releasing the project, the PM acknowledges they have reviewed the sample logi



March 15, 2024

Scott Hodgson  
Terracon, Inc. - Milwaukee  
4900 S Pennsylvania Ave Ste100  
Cudahy, WI 53110

RE: Project: 58117057 MAUTHE  
Pace Project No.: 40275157

Dear Scott Hodgson:

Enclosed are the analytical results for sample(s) received by the laboratory on March 07, 2024. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Green Bay

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Dan Milewsky  
dan.milewsky@pacelabs.com  
(920)469-2436  
Project Manager

Enclosures



## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## CERTIFICATIONS

Project: 58117057 MAUTHE

Pace Project No.: 40275157

---

### **Pace Analytical Services Green Bay**

1241 Bellevue Street, Green Bay, WI 54302

Florida/NELAP Certification #: E87948

Illinois Certification #: 200050

Kentucky UST Certification #: 82

Louisiana Certification #: 04168

Minnesota Certification #: 055-999-334

New York Certification #: 12064

North Dakota Certification #: R-150

South Carolina Certification #: 83006001

Texas Certification #: T104704529-21-8

Virginia VELAP Certification ID: 11873

Wisconsin Certification #: 405132750

Wisconsin DATCP Certification #: 105-444

USDA Soil Permit #: P330-21-00008

Federal Fish & Wildlife Permit #: 51774A

---

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SAMPLE SUMMARY

Project: 58117057 MAUTHE  
Pace Project No.: 40275157

---

Lab ID	Sample ID	Matrix	Date Collected	Date Received
40275157001	OUTFALL-0011	Water	03/07/24 07:30	03/07/24 14:05

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SAMPLE ANALYTE COUNT

Project: 58117057 MAUTHE  
Pace Project No.: 40275157

---

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
40275157001	OUTFALL-0011	EPA 6010D	SIS	1	PASI-G
		SM 3500-Cr B	DAW	1	PASI-G

---

PASI-G = Pace Analytical Services - Green Bay

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### SUMMARY OF DETECTION

Project: 58117057 MAUTHE

Pace Project No.: 40275157

Lab Sample ID Method	Client Sample ID Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
<b>40275157001</b>	<b>OUTFALL-0011</b>					
EPA 6010D	Chromium	483	ug/L	10.0	03/08/24 17:24	
SM 3500-Cr B	Chromium, Hexavalent	0.46	mg/L	0.010	03/13/24 14:42	

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



## PROJECT NARRATIVE

Project: 58117057 MAUTHE  
Pace Project No.: 40275157

---

**Method:** EPA 6010D  
**Description:** 6010D MET ICP  
**Client:** Terracon, Inc. - Milwaukee  
**Date:** March 15, 2024

### General Information:

1 sample was analyzed for EPA 6010D by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

### Hold Time:

The samples were analyzed within the method required hold times with any exceptions noted below.

### Sample Preparation:

The samples were prepared in accordance with EPA 3010A with any exceptions noted below.

### Initial Calibrations (including MS Tune as applicable):

All criteria were within method requirements with any exceptions noted below.

### Continuing Calibration:

All criteria were within method requirements with any exceptions noted below.

### Method Blank:

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

### Laboratory Control Spike:

All laboratory control spike compounds were within QC limits with any exceptions noted below.

### Matrix Spikes:

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

### Additional Comments:

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.





## PROJECT NARRATIVE

Project: 58117057 MAUTHE

Pace Project No.: 40275157

---

**Method:** SM 3500-Cr B

**Description:** Chromium, Hexavalent

**Client:** Terracon, Inc. - Milwaukee

**Date:** March 15, 2024

**General Information:**

1 sample was analyzed for SM 3500-Cr B by Pace Analytical Services Green Bay. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

**Hold Time:**

The samples were analyzed within the method required hold times with any exceptions noted below.

**Method Blank:**

All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

**Laboratory Control Spike:**

All laboratory control spike compounds were within QC limits with any exceptions noted below.

**Matrix Spikes:**

All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

**Additional Comments:**

This data package has been reviewed for quality and completeness and is approved for release.

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### ANALYTICAL RESULTS

Project: 58117057 MAUTHE

Pace Project No.: 40275157

Sample: **OUTFALL-0011** Lab ID: **40275157001** Collected: 03/07/24 07:30 Received: 03/07/24 14:05 Matrix: Water

Parameters	Results	Units	LOQ	LOD	DF	Prepared	Analyzed	CAS No.	Qual
<b>6010D MET ICP</b>	Analytical Method: EPA 6010D Preparation Method: EPA 3010A Pace Analytical Services - Green Bay								
Chromium	<b>483</b>	ug/L	10.0	2.5	1	03/08/24 05:45	03/08/24 17:24	7440-47-3	
<b>Chromium, Hexavalent</b>	Analytical Method: SM 3500-Cr B Pace Analytical Services - Green Bay								
Chromium, Hexavalent	<b>0.46</b>	mg/L	0.010	0.0025	1		03/13/24 14:42		

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



**QUALITY CONTROL DATA**

Project: 58117057 MAUTHE

Pace Project No.: 40275157

QC Batch: 468681

Analysis Method: EPA 6010D

QC Batch Method: EPA 3010A

Analysis Description: 6010D MET

Laboratory: Pace Analytical Services - Green Bay

Associated Lab Samples: 40275157001

METHOD BLANK: 2684938

Matrix: Water

Associated Lab Samples: 40275157001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chromium	ug/L	<2.5	10.0	03/08/24 16:11	

LABORATORY CONTROL SAMPLE: 2684939

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chromium	ug/L	250	255	102	80-120	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2684940 2684941

Parameter	Units	2684940		2684941		MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
		MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result						
Chromium	ug/L	<2.5	250	252	257	101	103	75-125	2	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

**REPORT OF LABORATORY ANALYSIS**

This report shall not be reproduced, except in full, without the written consent of Pace Analytical Services, LLC.



**QUALITY CONTROL DATA**

Project: 58117057 MAUTHE

Pace Project No.: 40275157

QC Batch: 468931	Analysis Method: SM 3500-Cr B
QC Batch Method: SM 3500-Cr B	Analysis Description: Chromium, Hexavalent by 3500
	Laboratory: Pace Analytical Services - Green Bay

Associated Lab Samples: 40275157001

METHOD BLANK: 2686516 Matrix: Water

Associated Lab Samples: 40275157001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chromium, Hexavalent	mg/L	<0.0025	0.010	03/13/24 14:39	

LABORATORY CONTROL SAMPLE: 2686517

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chromium, Hexavalent	mg/L	0.1	0.093	93	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2686518 2686519

Parameter	Units	2686518		2686519		MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
		MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result						
Chromium, Hexavalent	mg/L	<0.0025	0.1	0.099	0.10	99	101	90-110	2	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

**REPORT OF LABORATORY ANALYSIS**

This report shall not be reproduced, except in full, without the written consent of Pace Analytical Services, LLC.



## QUALIFIERS

Project: 58117057 MAUTHE

Pace Project No.: 40275157

---

### DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above LOD.

J - The reported result is an estimated value.

LOD - Limit of Detection adjusted for dilution factor, percent moisture, initial weight and final volume.

LOQ - Limit of Quantitation adjusted for dilution factor, percent moisture, initial weight and final volume.

DL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Analyte was not detected and is reported as less than the LOD or as defined by the customer.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

## REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



### QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: 58117057 MAUTHE  
Pace Project No.: 40275157

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
40275157001	OUTFALL-0011	EPA 3010A	468681	EPA 6010D	468754
40275157001	OUTFALL-0011	SM 3500-Cr B	468931		

### REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,  
without the written consent of Pace Analytical Services, LLC.



# CHAIN-OF-CUSTODY Analytical Request Document

Chain-of-Custody is a LEGAL DOCUMENT - Complete all relevant fields

LAB USE ONLY- Affix Workorder/Login Label Here or List Pace Workorder Number or MTJL Log-in Number Here

40275757

**ALL SHADED AREAS are for LAB USE ONLY**

Company: Terracon Billing Information: SAME

Address: 4900 S. Pennsylvania Ave Ludhwy

Report To: Scott Hodgson Email To: Scott.Hodgson@terracon.com

Copy To: Site Collection Info/Address:

Container Preservative Type \*\*

Lab Project Manager:

\*\* Preservative Types: (1) nitric acid, (2) sulfuric acid, (3) hydrochloric acid, (4) sodium hydroxide, (5) zinc acetate, (6) methanol, (7) sodium bisulfate, (8) sodium thiosulfate, (9) hexane, (A) ascorbic acid, (B) ammonium sulfate, (C) ammonium hydroxide, (D) TSP, (U) Unpreserved, (O) Other

Customer Project Name/Number: Maubhe State: WI County/City: Appleton Time Zone Collected: [ ] PT [ ] MT [ ] CT [ ] ET

Phone: Site/Facility ID #: Compliance Monitoring? [ ] Yes [ ] No

Collected By (print): Dave Hassner Purchase Order #: Quote #: DW PWS ID #: DW Location Code:

Collected By (signature): [Signature] Turnaround Date Required: Immediately Packed on Ice: [ ] Yes [ ] No

Sample Disposal: [ ] Dispose as appropriate [ ] Return [ ] Archive: [ ] Hold: Rush: [ ] Same Day [ ] Next Day [ ] 2 Day [ ] 3 Day [ ] 4 Day [ ] 5 Day (Expedite Charges Apply) Field Filtered (if applicable): [ ] Yes [ ] No Analysis:

Analyses		Lab Profile/Line:
Total Chromium	Hex Chromium	Lab Sample Receipt Checklist:
		Custody Seals Present/Intact Y N NA
		Custody Signature Present Y N NA
		Collector Signature Present Y N NA
		Bottles Intact Y N NA
		Correct Bottles Y N NA
		Specified Volume Y N NA
		Samples Received on Ice Y N NA
		VOA Headspace Acceptable Y N NA
		USDA Regulated Soils Y N NA
		Samples in Holding Time Y N NA
		Residual Chlorine Present Y N NA
		Cl Strips:
		Sample pH Acceptable Y N NA
		pH Strips:
		Sulfide Present Y N NA
		Lead Acetate Strips:
		LAB USE ONLY:
		Lab Sample # / Comments:

\* Matrix Codes (Insert in Matrix box below): Drinking Water (DW), Ground Water (GW), Wastewater (WW), Product (P), Soil/Solid (SL), Oil (OL), Wipe (WP), Air (AR), Tissue (TS), Bioassay (B), Vapor (V), Other (OT)

Customer Sample ID	Matrix *	Comp / Grab	Collected (or Composite Start)		Composite End		Res Cl	# of Ctns
			Date	Time	Date	Time		
OUTFALL-001	WW	G	3-7-24	7:30			2	

Customer Remarks / Special Conditions / Possible Hazards: Type of Ice Used: Wet Blue Dry None SHORT HOLDS PRESENT (<72 hours): Y N N/A

Packing Material Used: Lab Tracking #: 2897337 (D)

Radchem sample(s) screened (<500 cpm): Y N NA Samples received via: FEDEX UPS Client Courier Pace Courier

Lab Sample Temperature Info:

Temp Blank Received: Y N NA

Therm ID#: \_\_\_\_\_

Cooler 1 Temp Upon Receipt: \_\_\_\_\_ °C

Cooler 1 Therm Corr. Factor: \_\_\_\_\_ °C

Cooler 1 Corrected Temp: \_\_\_\_\_ °C

Comments:

Trip Blank Received: Y N NA

HCL MeOH TSP Other

Non Conformance(s): Page 13 of 15

YES / NO of: 1

Relinquished by/Company: (Signature)	Date/Time:	Received by/Company: (Signature)	Date/Time:	MTJL LAB USE ONLY
<u>[Signature]</u>	<u>3-7-24/7:30</u>	<u>[Signature]</u>	<u>3/7/24 0930</u>	Table #:
<u>[Signature]</u>	<u>3/7/24 1405</u>	<u>[Signature]</u>	<u>3/7/24 1405</u>	Acctnum:
<u>[Signature]</u>		<u>[Signature]</u>		Template:
		<u>[Signature]</u>		Prelogin:
		<u>[Signature]</u>		PM:
		<u>[Signature]</u>		PB:

Client Name: Terracon

Sample Preservation Receipt Form

Project # 40275157

All containers needing preservation have been checked and noted below.

Lab Lot# of pH paper. 10D0134

Yes

No

N/A

Lab Std #ID of preservation (if pH adjusted).

Initial when completed: SW Date/Time:

Pace Lab #	Glass			Plastic			Vials			Jars			General		VOA Vials (>6mm) *	H2SO4 pH ≤2	NaOH+Zn Act pH ≥9	NaOH pH ≥12	HNO3 pH ≤2	pH after adjusted	Volume (mL)																			
	AG1U	BG1U	AG1H	AG4S	AG5U	AG2S	BG3U	BP1U	BP3U	BP3B	BP3N	BP3S	BP2Z	VG9C	DG9T	VG9U	VG9H	VG9M	VG9D	JGFU	JG9U	WGFU	WPFU	SP5T	ZPLC	GN 1	GN 2													
001																																								2.5 / 5
002																																							X	2.5 / 5
003																																							2.5 / 5	
004																																							2.5 / 5	
005																																							2.5 / 5	
006																																							2.5 / 5	
007																																							2.5 / 5	
008																																							2.5 / 5	
009																																							2.5 / 5	
010																																							2.5 / 5	
011																																							2.5 / 5	
012																																							2.5 / 5	
013																																							2.5 / 5	
014																																							2.5 / 5	
015																																							2.5 / 5	
016																																							2.5 / 5	
017																																							2.5 / 5	
018																																							2.5 / 5	
019																																							2.5 / 5	
020																																							2.5 / 5	

Exceptions to preservation check: VOA, Coliform, TOC, TOX, TOH, O&G, WI DRO, Phenolics, Other: \_\_\_\_\_ Headspace in VOA Vials (>6mm)  Yes  No  N/A \*If yes look in headspace column

AG1U	1 liter amber glass	BP1U	1 liter plastic unpres	VG9C	40 mL clear ascorbic w/ HCl	JGFU	4 oz amber jar unpres
BG1U	1 liter clear glass	BP3U	250 mL plastic unpres	DG9T	40 mL amber Na Thio	JG9U	9 oz amber jar unpres
AG1H	1 liter amber glass HCL	BP3B	250 mL plastic NaOH	VG9U	40 mL clear vial unpres	WGFU	4 oz clear jar unpres
AG4S	125 mL amber glass H2SO4	BP3N	250 mL plastic HNO3	VG9H	40 mL clear vial HCL	WPFU	4 oz plastic jar unpres
AG5U	100 mL amber glass unpres	BP3S	250 mL plastic H2SO4	VG9M	40 mL clear vial MeOH	SP5T	120 mL plastic Na Thiosulfate
AG2S	500 mL amber glass H2SO4	BP2Z	500 mL plastic NaOH + Zn	VG9D	40 mL clear vial DI	ZPLC	ziploc bag
BG3U	250 mL clear glass unpres					GN 1	
						GN 2	



**Sample Condition Upon Receipt Form (SCUR)**

Project #: \_\_\_\_\_

Client Name: Terracon

**WO#: 40275157**

Courier:  CS Logistics  Fed Ex  Speedee  UPS  Waltco  
 Client  Pace Other: \_\_\_\_\_



Tracking #: \_\_\_\_\_

Custody Seal on Cooler/Box Present:  yes  no Seals intact:  yes  no

Custody Seal on Samples Present:  yes  no Seals intact:  yes  no

Packing Material:  Bubble Wrap  Bubble Bags  None  Other \_\_\_\_\_

Thermometer Used SR - 137 Type of Ice:  Wet  Blue Dry  None  Meltwater Only

Cooler Temperature Uncorr. 1.5 ICorr 1.5

Temp Blank Present:  yes  no Biological Tissue is Frozen:  yes  no

Person examining contents:  
 Date: 03/07/24 Initials: SKW  
 Labeled By Initials: SG

Temp should be above freezing to 6°C.  
 Biota Samples may be received at ≤ 0°C if shipped on Dry Ice.

Chain of Custody Present:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	1.
Chain of Custody Filled Out:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	2.
Chain of Custody Relinquished:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	3.
Sampler Name & Signature on COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	4.
Samples Arrived within Hold Time:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5.
- DI VOA Samples frozen upon receipt	<input type="checkbox"/> Yes <input type="checkbox"/> No	Date/Time:
Short Hold Time Analysis (<72hr):	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	6.
Rush Turn Around Time Requested:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	7.
Sufficient Volume:		8.
For Analysis: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No MS/MSD: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A		
Correct Containers Used:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	9.
Correct Type: <u>Pace Green Bay</u> Pace IR, Non-Pace		
Containers Intact:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	10.
Filtered volume received for Dissolved tests	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	11.
Sample Labels match COC:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	12.
-Includes date/time/ID/Analysis Matrix: <u>W</u>		
Trip Blank Present:	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	13.
Trip Blank Custody Seals Present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Pace Trip Blank Lot # (if purchased): _____		

**Client Notification/ Resolution:** \_\_\_\_\_ If checked, see attached form for additional comments   
 Person Contacted: \_\_\_\_\_ Date/Time: \_\_\_\_\_  
 Comments/ Resolution: \_\_\_\_\_

PM Review is documented electronically in LIMs. By releasing the project, the PM acknowledges they have reviewed the sample logir  
 Page 2 of 2