



**Gannett Fleming**

**Excellence Delivered *As Promised***

FEDERAL EXPRESS

August 15, 2017

File #34283.000

Mr. Howard Caine – SR-6J  
Remedial Project Manager  
Waste Management Division  
USEPA Region V  
77 West Jackson Boulevard  
Chicago, Illinois 60604-3590

Re: NPI Monthly Progress Reports for July 2017  
USEPA CERCLIS ID WID006196174  
WDNR BRRTS 02-09-000267 and FID 609038320

Dear Howard:

In accordance with the requirements of the Administrative Order for Remedial Action between National Presto Industries, Inc. (NPI) and the United States Environmental Protection Agency (USEPA), effective July 16, 1992, and the Unilateral Order between NPI, the USEPA, and National Defense Corporation, effective October 21, 1993, enclosed are two copies each of Progress Reports Nos. 301 and 250, respectively, prepared for the NPI site in Eau Claire, Wisconsin.

Please call if you have any questions or need additional information about either report.

Sincerely,

GANNETT FLEMING, INC.

Clifford C. Wright, P.E., P.G.  
Project Engineer

CCW/jec/Enc.

ecc: Mae Willkom (WDNR/Eau Claire)  
Mark Wichman (USACE)  
Derrick Paul (NPI)

L:\CLERICAL\projects\34200\34283\_NPI\progress rpts\L34281\_172.docx

**Gannett Fleming, Inc.**

8025 Excelsior Drive • Madison, WI 53717-1900

t: 608-836-1500 • f: 608-831-3337

[www.gannettfleming.com](http://www.gannettfleming.com)

INTERIM REMEDIAL ACTION  
ON-SITE GROUNDWATER  
PROGRESS REPORT NO. 301  
JULY 2017  
NATIONAL PRESTO INDUSTRIES, INC. SITE  
EAU CLAIRE, WISCONSIN

This progress report is prepared and submitted in accordance with the reporting requirements contained in the Administrative Order for Remedial Action between National Presto Industries, Inc. (NPI) and the United States Environmental Protection Agency (USEPA), effective July 16, 1992.

During July 2017, a total of approximately 8.3 million gallons of groundwater was pumped from Southwest Corner extraction well EW-6, treated by cascade aeration, and then discharged to the Chippewa River via the city storm sewer. Water was pumped continuously from EW-6 all month at an approximate average flow rate of 186 gallons per minute. Southwest Corner extraction well EW-5 remained shut down the entire month.

Both extraction wells and the effluent from cascade aeration, when that groundwater pump-and-treat operation is active, are sampled quarterly. A discharge monitoring report (DMR) with analytical results for the first quarter of 2017 was submitted to the WDNR and USEPA on May 9, 2017. The next DMR with the second quarter analytical results for 2017 will be submitted to both agencies in August 2017.

REMEDIAL DESIGN/REMEDIAL ACTION  
MELBY ROAD DISPOSAL SITE SOIL VAPOR EXTRACTION SYSTEM  
PROGRESS REPORT NO. 250  
JULY 2017  
NATIONAL PRESTO INDUSTRIES, INC. SITE  
EAU CLAIRE, WISCONSIN

This progress report is prepared and submitted in accordance with the reporting requirements summarized in Section XI - Order, Paragraph 58 - Progress Reports of the Unilateral Order between National Presto Industries, Inc. (NPI), National Defense Corporation, and the United States Environmental Protection Agency (USEPA), effective October 21, 1993.

During July 2017, the soil vapor extraction system at the Melby Road Disposal Site operated continuously (except for relatively short periods [i.e., less than 1 percent of the time] when the system was temporarily shut down for condensate transfer and/or blower changeover) with one blower running all month. Data collected during the month show that the blower ran at an average flow rate of 570 actual cubic feet per minute and the manifold vacuum ranged from 3 to 4 inches of water column, when operating. Copies of the field data sheets are available upon request.