



Gannett Fleming

Excellence Delivered *As Promised*

FEDERAL EXPRESS

December 19, 2017

File #34283.000

Mr. Howard Caine – SR-6J
Remedial Project Manager
Waste Management Division
USEPA Region V
77 West Jackson Boulevard
Chicago, Illinois 60604-3590

Re: NPI Monthly Progress Reports for November 2017
USEPA CERCLIS ID WID006196174
WDNR BRRTS 02-09-000267 and FID 609038320

Dear Howard:

In accordance with the requirements of the Administrative Order for Remedial Action between National Presto Industries, Inc. (NPI) and the United States Environmental Protection Agency (USEPA), effective July 16, 1992, and the Unilateral Order between NPI, the USEPA, and National Defense Corporation, effective October 21, 1993, enclosed are two copies each of Progress Reports Nos. 305 and 254, respectively, prepared for the NPI site in Eau Claire, Wisconsin.

Please call if you have any questions or need additional information about either report.

Sincerely,

GANNETT FLEMING, INC.

Clifford C. Wright, P.E., P.G.
Project Engineer

CCW/jec/Enc.

Electronic cc: Mae Willkom (WDNR/Eau Claire)
Mark Wichman (USACE)
Derrick Paul (NPI)

L:\CLERICAL\projects\34200\34283_NPI\progress rpts\L34281_176.docx

Gannett Fleming, Inc.

8025 Excelsior Drive • Madison, WI 53717-1900

t: 608-836-1500 • f: 608-831-3337

www.gannettfleming.com

INTERIM REMEDIAL ACTION
ON-SITE GROUNDWATER
PROGRESS REPORT NO. 305
NOVEMBER 2017
NATIONAL PRESTO INDUSTRIES, INC. SITE
EAU CLAIRE, WISCONSIN

This progress report is prepared and submitted in accordance with the reporting requirements contained in the Administrative Order for Remedial Action between National Presto Industries, Inc. (NPI) and the United States Environmental Protection Agency (USEPA), effective July 16, 1992.

During November 2017, a total of approximately 8.0 million gallons of groundwater was pumped from Southwest Corner extraction well EW-6, treated by cascade aeration, and then discharged to the Chippewa River via the city storm sewer. Water was pumped continuously from EW-6 all month at an approximate average flow rate of 184 gallons per minute. Southwest Corner extraction well EW-5 remained shut down.

Both extraction wells and the effluent from cascade aeration are sampled quarterly. A discharge monitoring report (DMR) with analytical results for the third quarter of 2017 was submitted to the WDNR and USEPA on October 18, 2017. The next DMR with the fourth quarter analytical results for 2017 will be submitted in January 2018.

REMEDIAL DESIGN/REMEDIAL ACTION
MELBY ROAD DISPOSAL SITE SOIL VAPOR EXTRACTION SYSTEM
PROGRESS REPORT NO. 254
NOVEMBER 2017
NATIONAL PRESTO INDUSTRIES, INC. SITE
EAU CLAIRE, WISCONSIN

This progress report is prepared and submitted in accordance with the reporting requirements summarized in Section XI - Order, Paragraph 58 - Progress Reports of the Unilateral Order between National Presto Industries, Inc. (NPI), National Defense Corporation, and the United States Environmental Protection Agency (USEPA), effective October 21, 1993.

During November 2017, the soil vapor extraction system at the Melby Road Disposal Site operated continuously (except for relatively short periods [i.e., less than 1 percent of the time] when the system was temporarily shut down for condensate transfer and/or blower changeover) with one blower running all month. Data collected during the month show that the blower ran at an average flow rate of 570 actual cubic feet per minute and the manifold vacuum ranged from 3 to 6 inches of water column, when operating. Copies of the field data sheets are available upon request.