



8040 Excelsior Drive
Suite 303
Madison, WI 53717
P 608.327.5050 | F 608.531.2873

gannettfleming.com

February 6, 2024
File #34283.000

Mr. Glenn Lautenbach – SR-6J
Remedial Project Manager
Waste Management Division
USEPA Region V
77 West Jackson Boulevard
Chicago, Illinois 60604-3590
lautenbach.glenn@epa.gov

Re: NPI Monthly Progress Reports for January 2024
USEPA CERCLIS ID WID006196174
WDNR BRRTS 02-09-000267 and FID 609038320

Dear Glenn:

In accordance with the requirements of the Administrative Order for Remedial Action between National Presto Industries, Inc. (NPI) and the United States Environmental Protection Agency (USEPA), effective July 16, 1992; and the Unilateral Order between NPI, the USEPA, and National Defense Corporation, effective October 21, 1993; Progress Reports Nos. 379 and 328, respectively, for the NPI site in Eau Claire, Wisconsin, follow. Paper submittals are no longer required by either the USEPA or the Wisconsin Department of Natural Resources (WDNR), until further notice.

Please call if you have any questions or need additional information about either report.

Sincerely,
GANNETT FLEMING, INC.

A handwritten signature in black ink, appearing to be "CCW".

Clifford C. Wright, P.E., P.G.
Project Engineer

CCW/Enc.

ecc: Candace Sykora (WDNR/Baldwin)
Derrick Paul (NPI)
Chelsea Payne (Gannett Fleming)

INTERIM REMEDIAL ACTION
ON-SITE GROUNDWATER
PROGRESS REPORT NO. 379
JANUARY 2024
NATIONAL PRESTO INDUSTRIES, INC. SITE
EAU CLAIRE, WISCONSIN

This report is prepared and submitted in accordance with the reporting requirements contained in the Administrative Order for Remedial Action between National Presto Industries, Inc. (NPI) and the United States Environmental Protection Agency (USEPA), effective July 16, 1992.

During December 2023, Southwest Corner extraction wells EW-5 and EW-6 remained offline, except as summarized in the following paragraph. On February 23, 2023, the pump in EW-6 was turned off to start its 12-month trial shutdown, as approved by the USEPA and Wisconsin Department of Natural Resources (WDNR). See Gannett Fleming, Inc.'s January 2023 *Work Plan for a 12-Month Trial Shutdown of Extraction Well EW-6* for supplemental details.

During January 2024, Southwest Corner extraction wells EW-5 and EW-6 remained offline. On February 23, 2023, the pump in EW-6 was turned off to start its 12-month trial shutdown, as approved by the USEPA and Wisconsin Department of Natural Resources (WDNR). See Gannett Fleming, Inc.'s January 2023 *Work Plan for a 12-Month Trial Shutdown of Extraction Well EW-6* for supplemental details.

Extraction well EW-6 and the effluent from cascade aeration are typically sampled quarterly when that groundwater pump-and-treat operation is active. A discharge monitoring report (DMR) for the fourth quarter of 2023 was submitted to the WDNR and USEPA on January 11, 2024. A DMR for the first quarter of 2024 will be submitted in April 2024.

REMEDIAL DESIGN/REMEDIAL ACTION
MELBY ROAD DISPOSAL SITE SOIL VAPOR EXTRACTION SYSTEM
PROGRESS REPORT NO. 328
JANUARY 2024
NATIONAL PRESTO INDUSTRIES, INC. SITE
EAU CLAIRE, WISCONSIN

This progress report is prepared and submitted in accordance with the reporting requirements summarized in Section XI - Order, Paragraph 58 - Progress Reports of the Unilateral Order between National Presto Industries, Inc. (NPI), National Defense Corporation, and the United States Environmental Protection Agency (USEPA), effective October 21, 1993.

During January 2024, the soil vapor extraction (SVE) system at the Melby Road Disposal Site (MRDS) remained offline. On November 30, 2023, the SVE system was turned off for its seasonal shutdown period, as approved by both agencies.

In March 2024, the SVE system will operate for about one week with one vacuum blower running in low-flow mode for quarterly sampling. NPI will notify the USEPA and Wisconsin Department of Natural Resources if vapor-phase trichloroethylene/1,1,1-trichloroethane concentrations rebound enough to trigger a contingency. Otherwise, starting in either late May or early June 2024, 6-month seasonal operation of the system will resume with one blower running in normal-flow mode. See Gannett Fleming, Inc.'s August 2020 *Updated Operation and Maintenance Plan for the MRDS Cap and SVE System* for supplemental details.