

From: [Christopher Rog](#)
To: [Sager, John E - DNR](#)
Subject: Municipal Wells and Pump
Date: Friday, September 05, 2014 16:57:23

John

Just a quick update: it all went well. The soil was excavated to 4.5 feet in the main spill area, and to 10" where some minor runoff was observed. We did it Wednesday afternoon, so it did not even soak in for more than 4 – 10 hours.

Mussons took the soil on two trucks to their shop and stored it overnight, then took it to Lincoln County the next morning. Approximately 38 cubic yards.

Soils at 3 feet smelled clean, but we went a little deeper to 4.5 just to be sure. Lab data were rushed, so we should have that next week early.

The Lat/Lons I gave you were about 50 feet off. I'll get the right ones in a short report.

All in all it is, I think, resolved and done. Lab data will confirm.

Also – can we change the name of the spill from City of Rhinelander to Municipal Well and Pump? They are the RP as you know. Have a good weekend!

Regards,

Christopher J. Rog, P.G. CPG, Sr. Project Manager, Principal

Sand Creek Consultants, Inc. | 108 E. Davenport St. | Rhinelander, WI 54501

main 715.365.1818 | direct 715.365.1828 | cell 715.360.1827 | fax 866.608.6473

www.sand-creek.com | christopher.rog@sand-creek.com

Sand Creek Consultants, Inc. | Environmental and Geological Scientists and Engineers
Solutions in Green Site Remediation, Sustainability, and Phytoremediation since 1995