

Final Report Form 3400-189 (rev. 7/30/09)

- Targeted Runoff Management Grant Program (ch. NR 153)
- Notice of Discharge Program (ch. NR 153)
- Urban Nonpoint Source & Storm Water Management Grant Program (ch. NR 155)

NOTICE: This Final Report is authorized under ss. 281.65 and 281.66., Wis. Stats., and chs. NR 153 and NR 155, Wis. Admin. Code. Personally identified information collected will be used for program administration and may be made available to requesters as required under Wisconsin Open Records Law [ss. 19.31-19.39, Wis. Stats.].

INSTRUCTIONS: Your grant agreement requires you to submit a Final Report with your final reimbursement request. This Final Report form must be used in conjunction with the "FINAL REPORT INSTRUCTIONS." The instructions detail how to complete and submit the report to DNR as described in the instructions.

1. GRANT TYPE. Check the one that applies.

- | | |
|---|--|
| <input type="checkbox"/> Targeted Runoff Management Grant – Agricultural | <input type="checkbox"/> Targeted Runoff Management Grant – Urban |
| <input checked="" type="checkbox"/> Urban Nonpoint Source & Storm Water Management Grant – Construction | <input type="checkbox"/> Urban Nonpoint Source & Storm Water Management Grant – Planning |
| <input type="checkbox"/> Notice of Discharge Grant | |

2. PROJECT NAME & LOCATION.

2.1. Project Name: Holmgren Pond	2.2. Grant Number: USC-LF02-05104-15	
2.3. Governmental Unit Name: Ashwaubenon, Village of	2.4. Primary Watershed Name: Apple & Ashwaubenon Creeks	2.5. Watershed Code: LF-02

NOTE FOR SECTION 2.6 (which follows):

Section 2.6. includes five (5) columns (A. through E.) for recording data about five (5) discrete site locations. If your grant has more than five (5) discrete project locations, attach additional columns for Section 2.6 as described in the instructions. If your project occurs in more than one 12-digit Hydrologic Unit Code (HUC), use the space in adjacent columns to record other HUC numbers.

2.6 Site Location(s) →	A.	B.	C.	D.	E.
Name of Cost-Share Recipient or Governmental Unit	Ashwaubenon, Village of				
Cost-Share Agreement Number (Agricultural only)					
12-Digit Hydrologic Unit Code(s) (HUC) Where Work Was Completed	040302040404				
Nearest Surface Receiving Water Affected					
Name:	Dutchman Creek				
Waterbody Identification Code(s) (WBIC):	121600				
Nearest Impaired Water Affected					
Name:	Dutchman Creek				
Waterbody Identification Code(s) (WBIC):	121600				
Pollutants Reduced	TSS & TP	TSS & TP	TSS & TP	TSS & TP	
Impairments/Impacts Addressed	"	"	"	"	

Final Report Form 3400-189 (rev. 7/30/09)

- Targeted Runoff Management Grant Program (ch. NR 153)
- Notice of Discharge Program (ch. NR 153)
- Urban Nonpoint Source & Storm Water Management Grant Program (ch. NR 155)

Project Location(s) (cont.) →	A.	B.	C.	D.	E.
Project Coordinates:					
Town	23N				
Range	20E				
Section	10				
Quarter	SW				
Quarter-Quarter	SW				
Latitude (degrees, minutes, seconds North of Equator; use the DNR's Surface Water Data Viewer (SWDV))	44.476				
Longitude (degrees, minutes, seconds W of Prime Meridian, use the SWDV)	-88.068				

3. SUMMARY OF RESULTS.

Table A. Agricultural Projects. – Ch. NR 151 Performance Standards and Prohibitions and Other Water Resources Management Priorities

A.1. Management Measures	Units of Measure	Quantity	Measurement Method Used
Sheet, rill and wind erosion	Acres meeting "T"	acres	
Manure Storage Facilities: New Construction/Alterations	Number of facilities	facilities	
	Number of animal units	animal units	
Manure Storage Facilities: Closure	Number of facilities	facilities	
Manure Storage Facilities: Failing/Leaking Facilities	Number of facilities	facilities	
	Number of animal units	animal units	
Clean Water Diversions in WQMA	Pollutant load reduction	lbs.	
	Number of farms with diversions	farms	
	Number animal units	animal units	
Nutrient Management on Agricultural Land	Acres planned	acres	
Prohibition: Manure Storage Overflow	Number of farms	farms	
	Number of animal units	animal units	
Prohibition: Unconfined Manure Pile in WQMA	Number of farms	farms	
Prohibition: Direct Runoff From Feedlot/Stored Manure	Pollutant load reduction	lbs.	
	Number of facilities	facilities	
	Number of animal units	animal units	
Prohibition: Unlimited Livestock Access	Feet of bank protected	feet	
	Number of farms	farms	

- Targeted Runoff Management Grant Program (ch. NR 153)
- Notice of Discharge Program (ch. NR 153)
- Urban Nonpoint Source & Storm Water Management Grant Program (ch. NR 155)

Table A. Agricultural Projects. (continued)	Units of Measure	Quantity	Measurement Method Used
A.2. Other Management Measures			
Streambank & Shoreline Protection	Units (use feet, acres or number as applicable)		
	Pollutant load reduction (if method available)		
Other:	Units (use feet, acres or number as applicable)		
	Pollutant load reduction (if method available)		
Other:	Units (use feet, acres or number as applicable)		
	Pollutant load reduction (if method available)		
Other:	Units (use feet, acres or number as applicable)		
	Pollutant load reduction (if method available)		

Table B. Urban Construction Projects Serving Developed Areas.			
B.1. Required Management Measures	Units of Measure	Quantity	Measurement Method Used
20-40% Total Suspended Solids (TSS) Reduction for NR 216 communities	TSS reduced	44217 lbs.	WinSLAMM v10.1.1
	TSS reduction	58 %	WinSLAMM v10.1.1
B.2. Other Management Measures			
20-40% Reduction in TSS for non-NR 216 communities	TSS reduced	lbs.	
	TSS reduction	%	
Infiltration	Pre-development stay-on volume	%	
	Stay-on volume	ft ³ /year	
Peak flow discharge for 2 year/24 hour design storm	Change in cubic feet per second for design year	ft ³ /sec	
Protective areas	Bank protected	feet	
Fueling & maintenance areas	Oily sheen presence reduced	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Streambank & Shoreline Protection	Bank erosion reduced	tons	
	Bank protected	feet	
Other: Total Phosphorus (TP)	Pollutant load reduction (if method available)	70 lbs.	- WinSLAMM v10.1.1
	Units (use feet, acres or number as applicable)	45 %	- WinSLAMM v10.1.1

Table C. Urban Planning Projects.
C.1. Governmental unit(s) involved (list by name): Ashwaubenon, Village of

Final Report Form 3400-189 (rev. 7/30/09)

- Targeted Runoff Management Grant Program (ch. NR 153)
- Notice of Discharge Program (ch. NR 153)
- Urban Nonpoint Source & Storm Water Management Grant Program (ch. NR 155)

C.2. Estimate total acres covered by the planning product:	Existing Developed Urban Areas	New Development	Total Acres
	157 acres	12 acres	169 acres

C.3. Products developed (check all below that apply)	Identify Documents by Name (if applicable)
<input checked="" type="checkbox"/> Storm Water Plan	Stormwater Management Plan for Holmgren Pond for the Village of Ashwaubenon, dated 01/29/2015
<input type="checkbox"/> Construction or Erosion Ordinances	
<input type="checkbox"/> Post-construction Storm Water Ordinances	
<input type="checkbox"/> Other Types of Storm Water Quality Ordinances	
<input type="checkbox"/> Financing Methods: identified and evaluated	
<input type="checkbox"/> Financing Methods: developed or implemented	
<input type="checkbox"/> I & E Plan	
<input type="checkbox"/> I & E Implementation Activities	
<input checked="" type="checkbox"/> Other: Operation & Maint. Plan	Operation & Maintenance Plan for Holmgren Pond for the Village of Ashwaubenon, dated 01/29/2015
C.4. Identify the Storm Water goals addressed (check all that apply)	
<input checked="" type="checkbox"/> Reduce TSS	Comments: Based on the modeling described, the Holmgren Pond exceeds the TSS and TP reduction goals listed in the Holmgren Pond UNPS&SW Construction grant application of 55% TSS and 42% TP reduction.
<input type="checkbox"/> Maintain infiltration	
<input type="checkbox"/> Control Peak Flow	
<input type="checkbox"/> Protective Areas	
<input type="checkbox"/> Control of Fueling & Maintenance Areas	
<input type="checkbox"/> Remove Illicit Discharges	
<input checked="" type="checkbox"/> Other: Reduce Total Phosphorus	

4. Satisfaction of Notice Requirements.

If cost sharing for this project was offered under a formal notice pursuant to chs. NR 151 or 243, provide information for each notice in the table below.

Notice Information				Notice Satisfaction Information		
Chs. NR 151 or 243 Notice Type	Issue Date	From (Name)	To (Name)	Satisfied?		Date Letter Sent
				Yes	No	
				<input type="checkbox"/>	<input type="checkbox"/>	
				<input type="checkbox"/>	<input type="checkbox"/>	
				<input type="checkbox"/>	<input type="checkbox"/>	
				<input type="checkbox"/>	<input type="checkbox"/>	

Final Report Form 3400-189 (rev. 7/30/09)

- Targeted Runoff Management Grant Program (ch. NR 153)
- Notice of Discharge Program (ch. NR 153)
- Urban Nonpoint Source & Storm Water Management Grant Program (ch. NR 155)

5. Additional Information. (Space will expand to fit your text.)

The Village of Ashwaubenon obtained a Construction Grant from WDNR for design and construction of a new stormwater quality pond. The purpose of the construction project is to reduce non-point source pollution prior to discharge into Dutchman Creek, a 303(d) listed water body and is part of the Lower Fox River TMDL. The project will assist the Village with TMDL / NR 216 WPDES Municipal Permit compliance and NR 151.13 requirements.

6. Summary of Project Challenges. (Space will expand to fit your text.)

The project required a 4' clay liner in the west and southwest portions of the pond. Trees and other organic materials were located below the excavation limits. This was required to be removed and replaced with clay. The adjacent property owner south of the pond required the contractor remain off the property, which made staging the pond excavation difficult. The storm sewer construction required maintaining two way traffic on Holmgren Way, which required switching of traffic multiple times.

7. Grantee Certification.

Checking here ☒ certifies that, to the best of your knowledge, the information contained in this report is correct.

Name of Authorized Representative (type or print) ↓

Steve Birr

Title of Authorized Representative (type or print) ↓

Village Engineer

Signature of Authorized Representative

Steve R. Birr

Date

8/10/16

8. For Departmental Use Only.

Regional NPS Coordinator – Please complete the following:

8.A. Check here ☒ if you have received the following from the project sponsor:

- one (1) printed, signed, original Final Report + attachments
- one (1) electronic version of Final Report.

Send the printed, signed original Final Report with attachments + electronic version to the Community Financial Assistance Grants Manager. Community Financial Assistance will forward to Runoff Management Section Grants Coordinator.

8.B. Comments about this project: None.

8.C. Type or print Name of Regional NPS Coordinator →

Erin Hanson

8.D. Signature of Regional NPS Coordinator

Erin E. Hanson

8.E. Date 08/11/16









