

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				8BN433		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A											
Property Owner MR. RAY SYCHOSZ						Phone #		1. Well Location				Fire # (if avail.)									
Mailing Address						Town of BRADLEY						Street Address or Road Name and Number									
City HEAFFORD JUNCTION				State WI		Zip Code															
County Lincoln		Co. Permit #		Notification #		Completed 04-26-1979		Subdivision Name				Lot #		Block #							
Well Constructor (Business Name) ROBERT WEBSTER - RHINELANDER WELL DRILLING				Lic. #		Facility ID # (Public Wells)				Latitude / Longitude in Decimal Degree (DD)				Method Code							
Address				Well Plan Approval #		NE NW		Section 2		Township 35 N		Range 6 E									
						Approval Date (mm-dd-yyyy)															
Hicap Permanent Well #		Common Well #		Specific Capacity				2. Well Type New Well													
3. Well serves # of Home Private, potable Heat Exchange ___ # of drillholes				Hicap Well ? Hicap Property ? Hicap Potable ?		of previous unique well # constructed in															
						Reason for replaced or reconstructed well ?															
4. Potential Contamination Sources - ON REVERSE SIDE						Construction Type															
5. Drillhole Dimensions and Construction Method												8. Geology									
Dia. (in.)		From (ft.)		To (ft.)		Upper Enlarged Drillhole				Lower Open Bedrock		Geology Codes		Type, Caving/Noncaving, Color, Hardness, etc...		From (ft.)		To (ft.)			
6		Surface		102		Rotary - Mud Circulation Rotary - Air Rotary - Air & Foam Drill-Through Casing Hammer Reverse Rotary <u>Yes</u> Cable-tool Bit ___ in. dia... Dual Rotary Temp. Outer Casing ___ in. dia Removed? ___ depth ft. (If NO explain on back side)				Y		Sand & Gravel		Surface		21					
6		Surface		102		Rotary - Air Rotary - Air & Foam Drill-Through Casing Hammer Reverse Rotary <u>Yes</u> Cable-tool Bit ___ in. dia... Dual Rotary Temp. Outer Casing ___ in. dia Removed? ___ depth ft. (If NO explain on back side)				X		Sand & Clay		21		42					
6		Surface		102		Rotary - Air Rotary - Air & Foam Drill-Through Casing Hammer Reverse Rotary <u>Yes</u> Cable-tool Bit ___ in. dia... Dual Rotary Temp. Outer Casing ___ in. dia Removed? ___ depth ft. (If NO explain on back side)				C		Clay		42		80					
6		Surface		102		Rotary - Air Rotary - Air & Foam Drill-Through Casing Hammer Reverse Rotary <u>Yes</u> Cable-tool Bit ___ in. dia... Dual Rotary Temp. Outer Casing ___ in. dia Removed? ___ depth ft. (If NO explain on back side)				Z		Gravel & Clay		80		100					
6		Surface		102		Rotary - Air Rotary - Air & Foam Drill-Through Casing Hammer Reverse Rotary <u>Yes</u> Cable-tool Bit ___ in. dia... Dual Rotary Temp. Outer Casing ___ in. dia Removed? ___ depth ft. (If NO explain on back side)				G		Gravel		100		102					
6. Casing, Liner, Screen												9. Static Water Level				11. Well Is					
Dia. (in.)		Material, Weight, Specification Manufacturer & Method of Assembly				From (ft.)		To (ft.)		12 ft. _____ ground surface				24 in. above grade							
6		New Black Steel A53 US Steel 19.45# Threaded & Coupled Open Bottom				Surface		102		10. Pump Test				Developed ?							
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)		Pumping level 97 ft. below surface				Disinfected ?							
6		New Black Steel A53 US Steel 19.45# Threaded & Coupled Open Bottom				Surface		102		Pumping at 2 GP for 24 Hrs.				Capped ?							
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)		Pumping Method ?				12. Notified Owner of need to fill & seal ? Filled & Sealed Well(s) as needed?							
6		New Black Steel A53 US Steel 19.45# Threaded & Coupled Open Bottom				Surface		102		Pumping Method ?											
7. Grout or Other Sealing Material Method												13. Constructor / Supervisory Driller				Lic #		Date Signed			
Method												Drill Rig Operator				Lic or Reg #		Date Signed			

4a. Potential Contamination Sources

Is the well located in floodplain ?

Comment:

Created On: 01-01-1960

Updated On: 04-06-2021

Review Status: