

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				AAZ350		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A							
Property Owner MCGREGOR, HOLLY						Phone # (312)771-7267		1. Well Location				Fire # (if avail.)					
Mailing Address 2216 EAGLES SUMMIT						Town of FLORENCE						1613					
City STEVENS POINT						State WI		Zip Code 54482				Street Address or Road Name and Number GRANT LANE					
County Florence		Co. Permit #		Notification # 9859106401		Completed 06-02-2025		Subdivision Name			Lot #		Block #				
Well Constructor (Business Name) KLEIMAN PUMP & WELL DRILLING INC				Lic. # 575		Facility ID # (Public Wells)				Latitude / Longitude in Decimal Degree (DD) 45.9061 °N -88.14115 °W			Method Code GPS008				
Address PO BOX 704 IRON MOUNTAIN MI 49801-0704				Well Plan Approval #		SE SE		Section 29		Township 40 N		Range 19 E					
				Approval Date (mm-dd-yyyy)		or Govt Lot #											
Hicap Permanent Well #		Common Well #		Specific Capacity 0		2. Well Type Replacement of previous unique well # constructed in Reason for replaced or reconstructed well ? OLD WELL LOCATED WHERE NEW HOME WAS TO BE BUILT											
3. Well serves 1 # of HOME				Hicap Well ? No		Construction Type Drilled											
Private, potable		Drillhole		Hicap Property ? No													
Heat Exchange ___ # of drillholes				Hicap Potable ? No													
4. Potential Contamination Sources - ON REVERSE SIDE																	
5. Drillhole Dimensions and Construction Method																	
Dia. (in.)		From (ft.)		To (ft.)		Upper Enlarged Drillhole		Lower Open Bedrock		Geology Codes		Type, Caving/Noncaving, Color, Hardness, etc...		From (ft.)		To (ft.)	
6		Surface		46		<u>No</u> Rotary - Mud Circulation <u>No</u> <u>Yes</u> Rotary - Air <u>No</u> <u>No</u> Rotary - Air & Foam <u>No</u> <u>No</u> Drill-Through Casing Hammer <u>No</u> Reverse Rotary <u>No</u> Cable-tool Bit ___ in. dia... <u>No</u> <u>No</u> Dual Rotary <u>No</u> <u>No</u> Temp. Outer Casing ___ in. dia <u>No</u> Removed? ___ depth ft. (If NO explain on back side)				T H Z		T-TAN/BROWN H-HARD/FIRM Z-CLAY & GRAVEL		Surface		2	
										K M Z		K-BLACK M-MEDIUM Z-CLAY & GRAVEL		2		6	
										T N X		T-TAN/BROWN N-FINE X-SAND & CLAY		6		19	
										T Q K S		T-TAN/BROWN Q-CAVING K-COBBLER/BOULDERS S-SANDY		19		20	
										T X X		T-TAN/BROWN X-LENSED/STREAKED/LAYERED X-SAND & CLAY		20		35	
										T X G		T-TAN/BROWN X-LENSED/STREAKED/LAYERED G-GRAVEL/STONES		35		43	
										G E G		G-GRAY E-CLEAN G-GRAVEL/STONES		43		46	
6. Casing, Liner, Screen														8. Geology			
Dia. (in.)		Material, Weight, Specification Manufacturer & Method of Assembly				From (ft.)		To (ft.)									
6		STEEL, A53, WHEATLAND, WELDED				Surface		43									
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)									
6		TELESCOPING W/ K PACKER, PLATE BOTTOM, STAINLESS STEEL				43		46									
7. Grout or Other Sealing Material																	
Method MOUNDED																	
Kind of Sealing Material		From (ft.)		To (ft.)		# Sacks Cement											
GRANULAR BENTONITE		Surface		43		2 S											

9. Static Water Level

3 ft. below ground surface

10. Pump Test

Pumping level 42 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

36 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Yes

WAS ALREADY ABANDONED LAST YEAR, SEE NOTATIONS ABOVE.

Filled & Sealed Well(s) as needed?

Yes

WAS ALREADY ABANDONED LAST YEAR, SEE NOTATIONS ABOVE.

13. Constructor / Supervisory Driller

Lic #

Date Signed

EK

6720

07-02-2025

Drill Rig Operator

Lic or Reg #

Date Signed

WB

6054

06-02-2025

4a. Potential Contamination SourcesIs the well located in floodplain ? No

Type

Qualifier

Distance

Septic or Holding, or POWTS Tank

70

Comment:

WATER SAMPLING MAY BE DELAYED DUE TO CIRCUMSTANCES BEYOND OUR CONTROL.

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time		

Created On: 07-02-2025

Updated On: 07-30-2025

Review Status: APPROVED