

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				ACL492		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A									
Property Owner SEGER, TOM						Phone #		1. Well Location				Fire # (if avail.)							
Mailing Address 5025 162ND ST. W						Town of MILLTOWN						1506							
City LAKEVILLE						State MN		Zip Code 55044				Street Address or Road Name and Number							
186TH AVE						Subdivision Name				Lot #		Block #							
County Polk		Co. Permit #		Notification # 10048037201		Completed 11-21-2025		Latitude / Longitude in Decimal Degree (DD)				Method Code							
Well Constructor (Business Name) HISCHER, DANIEL D				Lic. # 175		Facility ID # (Public Wells)				45.47811 °N -92.46939 °W		GPS008							
Address KIRK HISCHER WELL DRILLING 2449 ST RD 35 LUCK WI 54853-9803				Well Plan Approval #		SE NE Section Township Range or Govt Lot # 33 35 N 17 W		2. Well Type New Well				of previous unique well # constructed in							
Hicap Permanent Well #				Common Well #		Specific Capacity 0		Reason for replaced or reconstructed well ?				Construction Type Drilled							
3. Well serves 1 # of HOME						Hicap Well ? No		Private, potable				Hicap Property ? No							
Heat Exchange ___ # of drillholes						Hicap Potable ? No													
4. Potential Contamination Sources - ON REVERSE SIDE																			
5. Drillhole Dimensions and Construction Method																			
Dia. (in.)		From (ft.)		To (ft.)		Upper Enlarged Drillhole		Lower Open Bedrock		8. Geology		Geology Codes		Type, Caving/Noncaving, Color, Hardness, etc...		From (ft.)		To (ft.)	
6		Surface		71		No Rotary - Mud Circulation		No		T V C G		T-TAN/BROWN V-NON-CAVING C-CLAY G-W/GRAVEL/STONES		Surface		15			
						No Rotary - Air		No		T Q G		T-TAN/BROWN Q-CAVING G-GRAVEL/STONES		15		40			
						No Rotary - Air & Foam		No		T Q S C		T-TAN/BROWN Q-CAVING S-SAND C-CLAYEY		40		66			
						No Drill-Through Casing Hammer				T H G		T-TAN/BROWN H-HARD/FIRM G-GRAVEL/STONES		66		71			
						No Reverse Rotary													
						No Cable-tool Bit ___ in. dia...		No											
						No Dual Rotary		No											
						No Temp. Outer Casing ___ in. dia													
						No Removed? ___ depth ft. (If NO explain on back side)													
6. Casing, Liner, Screen												9. Static Water Level				11. Well Is			
Dia. (in.)		Material, Weight, Specification Manufacturer & Method of Assembly				From (ft.)		To (ft.)		40 ft. below ground surface				18 in. above grade					
6		STEEL, 18.97, A53 .280 6.625X20 PE, IPSCO, WELD				Surface		71		10. Pump Test				Developed ? Yes					
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)		Pumping level 45 ft. below surface				Disinfected ? Yes					
										Pumping at 20 GP M for 1 Hrs.				Capped ? Yes					
										Pumping Method ? Airlift									
7. Grout or Other Sealing Material												12. Notified Owner of need to fill & seal ? No							
Method MOUNDED												Filled & Sealed Well(s) as needed? No							
Kind of Sealing Material				From (ft.)		To (ft.)		# Sacks Cement		13. Constructor / Supervisory Driller				Lic #		Date Signed			
GRANULAR BENTONITE				Surface				3 S		DDH				175		12-01-2025			
										Drill Rig Operator				Lic or Reg #		Date Signed			
										KDH				7488		12-01-2025			

4a. Potential Contamination SourcesIs the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		95	Building Drain - Sanitary		55
			Septic or Holding, or POWTS Tank		85

Comment:

WATER TEST WILL BE LATE, NO ELECTRICITY ONSITE

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time		

Created On: 02-03-2026

Updated On: 02-23-2026

Review Status: APPROVED