

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				ACL494		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A			
Property Owner GERVAIS,DOUG						Phone #		1. Well Location				Fire # (if avail.)	
Mailing Address 4514 DREXEL AVE						Town of MILLTOWN						1851	
City EDINA						State MN		Zip Code 55424				Street Address or Road Name and Number	
136TH ST						Subdivision Name				Lot #		Block #	
County Polk		Co. Permit #		Notification # 10094844701		Completed 12-12-2025		Latitude / Longitude in Decimal Degree (DD)				Method Code	
Well Constructor (Business Name) HISCHER, DANIEL D				Lic. # 175		Facility ID # (Public Wells)				45.47664 °N -92.43886 °W		GPS008	
Address KIRK HISCHER WELL DRILLING 2449 ST RD 35 LUCK WI 54853-9803				Well Plan Approval #		SE NW		Section 35		Township 35 N		Range 17 W	
Hicap Permanent Well #				Common Well #		Specific Capacity 0				2. Well Type New Well			
Hicap Property ? No				Hicap Potable ? No		Reason for replaced or reconstructed well ?				of previous unique well # constructed in			
Heat Exchange ___ # of drillholes				Construction Type Drilled		of previous unique well # constructed in				Reason for replaced or reconstructed well ?			
3. Well serves 1 # of HOME												Private,potable	
Heat Exchange ___ # of drillholes												Hicap Property ? No	
Hicap Potable ? No												Construction Type Drilled	
4. Potential Contamination Sources - ON REVERSE SIDE													
5. Drillhole Dimensions and Construction Method													
Dia. (in.)		From (ft.)		To (ft.)		Upper Enlarged Drillhole				Lower Open Bedrock			
4		Surface		65		No Rotary - Mud Circulation				No			
						No Rotary - Air				No			
						No Rotary - Air & Foam				No			
						No Drill-Through Casing Hammer							
						No Reverse Rotary							
						No Cable-tool Bit ___ in. dia...				No			
						No Dual Rotary				No			
						No Temp. Outer Casing ___ in. dia							
						No Removed? ___ depth ft. (If NO explain on back side)							
6. Casing, Liner, Screen													
Dia. (in.)		Material, Weight, Specification Manufacturer & Method of Assembly				From (ft.)		To (ft.)					
4		STEEL 11#FT A53 .237X4.5X18 IPSCO USA T&C				Surface		61					
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)					
4		S. STEEL V SLOT .012				60		65					
7. Grout or Other Sealing Material													
Method MOUNDED													
Kind of Sealing Material				From (ft.)		To (ft.)		# Sacks Cement					
GRANULAR BENTONITE				Surface				1 S					
8. Geology													
Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...				From (ft.)		To (ft.)			
T V C Z				T-TAN/BROWN V-NON-CAVING C-CLAY Z-W/COBBLES/BOULDERS				Surface		12			
T Q G				T-TAN/BROWN Q-CAVING G-GRAVEL/STONES				12		36			
T S C				T-TAN/BROWN S-SOFT/LOOSE C-CLAY				36		51			
T Q Y				T-TAN/BROWN Q-CAVING Y-SAND & GRAVEL				51		65			
9. Static Water Level													
25 ft. below ground surface													
10. Pump Test													
Pumping level 33 ft. below surface													
Pumping at 20 GP M for 1 Hrs.													
Pumping Method ? Test Pump													
11. Well Is													
16 in. above grade													
Developed ? Yes													
Disinfected ? Yes													
Capped ? Yes													
12. Notified Owner of need to fill & seal ? No													
Filled & Sealed Well(s) as needed? No													
13. Constructor / Supervisory Driller				Lic #				Date Signed					
DDH				175				12-18-2025					
Drill Rig Operator				Lic or Reg #				Date Signed					
KDH				7488				12-18-2025					

4a. Potential Contamination SourcesIs the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Lake, Stream, River or Pond (Including Storm Water Detention Basin)		110	Building Drain - Sanitary		10
			Septic or Holding, or POWTS Tank		45

Comment:

WATER TEST WILL BE LATE, NO ELECTRICITY ONSITE

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time		

Created On: 02-03-2026

Updated On: 02-23-2026

Review Status: APPROVED