

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				ACM788		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A											
Property Owner HOPPA, JEANNE						Phone #		1. Well Location				Fire # (if avail.)									
Mailing Address N1818 29TH LANE						Town of WARREN						N1818									
City BERLIN						State WI		Zip Code 54923				Street Address or Road Name and Number 29TH LANE									
County Waushara		Co. Permit #		Notification # 10008412801		Completed 04-21-2026		Subdivision Name				Lot # Block #									
Well Constructor (Business Name) WELLS BY WELCH - BENTLEY WD LLC				Lic. # 7500		Facility ID # (Public Wells)				Latitude / Longitude in Decimal Degree (DD) 44.0478 °N -89.0273 °W				Method Code OTH001							
Address 9403 TRI COUNTY RD FREMONT WI 54940				Well Plan Approval #		NE SE		Section 11		Township 18 N		Range 12 E									
				Approval Date (mm-dd-yyyy)		or Govt Lot #															
Hicap Permanent Well #		Common Well #		Specific Capacity 7		2. Well Type New Well				of previous unique well # constructed in											
3. Well serves 1 # of HOME				Hicap Well ? No		Reason for replaced or reconstructed well ?															
Private, potable				Hicap Property ? No																	
Heat Exchange ___ # of drillholes				Hicap Potable ? No		Construction Type Drilled															
4. Potential Contamination Sources - ON REVERSE SIDE																					
5. Drillhole Dimensions and Construction Method														8. Geology							
Dia. (in.)		From (ft.)		To (ft.)		Upper Enlarged Drillhole				Lower Open Bedrock		Geology Codes		Type, Caving/Noncaving, Color, Hardness, etc...		From (ft.)		To (ft.)			
10		Surface		8		No Rotary - Mud Circulation				No		R		C		R-RED C-CLAY		Surface		110	
6		8		119		No Rotary - Air				No				S		S-SAND		110		119	
						No Rotary - Air & Foam				No											
						No Drill-Through Casing Hammer															
						No Reverse Rotary															
						Yes Cable-tool Bit 10in. dia...				No											
						No Dual Rotary				No											
						No Temp. Outer Casing ___ in. dia															
No Removed? ___ depth ft. (If NO explain on back side)																					
6. Casing, Liner, Screen														9. Static Water Level				11. Well Is			
Dia. (in.)		Material, Weight, Specification Manufacturer & Method of Assembly				From (ft.)		To (ft.)		1 ft. above ground surface				30 in. above grade							
6		STEEL, T/C, NUCOR, .280 WALL, ASTM A53B				Surface		113		10. Pump Test				Developed ? Yes							
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)		Pumping level 6 ft. below surface				Disinfected ? Yes							
6		S. S. #10				113		119		Pumping at 25 GP M for 2 Hrs.				Capped ? Yes							
								Pumping Method ? Other													
7. Grout or Other Sealing Material														12. Notified Owner of need to fill & seal ? No							
Method TREMIE PIPE - GRAVITY																					
Kind of Sealing Material				From (ft.)		To (ft.)		# Sacks Cement		Filled & Sealed Well(s) as needed? No											
GRANULAR BENTONITE				Surface		8															
														13. Constructor / Supervisory Driller				Lic #		Date Signed	
														PB				7036		04-22-2026	
														Drill Rig Operator				Lic or Reg #		Date Signed	
														RT				5829		04-22-2026	

4a. Potential Contamination SourcesIs the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100

Comment: DELAY FINISHING WELL, HAD TO SET PROPER WELL SCREEN IN WELL.

Created On: 04-22-2026

Updated On: 05-28-2026

Review Status: APPROVED