

**From:** Jeffery M. Erickson <[jeff@faitco.com](mailto:jeff@faitco.com)>  
**Sent:** Thursday, September 14, 2023 1:25 PM  
**To:** Hulsey, Hera N - DNR <[hera.hulsey@wisconsin.gov](mailto:hera.hulsey@wisconsin.gov)>  
**Subject:** Re: Continuing Obligations Letter - Cap Replacement required

Good Afternoon Hera!

On the east side of the building we plan to sawcut and remove all of the damaged and worn asphalt. We will then furnish and install with the appropriate amount of crushed stone for finished grading. We will then compact the base. We will then grade and shape to ensure the new asphalt matches surrounding elevations. We will then machine lay the hot mix of asphalt to a compacted thickness of 3". We will apply a tack coat between each lift to prevent delamination and shoving. Please let me know if any additional detail is necessary.

Have a great day!

Jeffery  
2624928692