

From: Chris Rogers <Chris.Rogers@westwoodps.com>
Sent: Tuesday, June 1, 2021 9:59 AM
To: Campoli, Karen L - DNR
Cc: Quin Lenz; John Emery
Subject: Updated Work Plan BRRTS #02-31-564071

Good Morning Karen,

Thank you for talking with me about the plan on the Allyn property. As discussed in our conversation, here is what we are planning to complete:

1. Obtain the vacuum reading at the on-site mitigation system
2. Verify all cracks that were sealed in March show no signs of failure and no additional cracks have developed in the concrete.
 - a. If new cracks have developed or if sealant has signs of damage or failure, then we will repair the cracks and reschedule the remainder of the sampling.

If there are no new cracks and all the sealant remains in good condition then the following work will be completed:

1. Complete one (1) 24-hour indoor air sample in each of the following locations:
 - a. AB-1 (downstairs apartment bathroom)
 - b. AB-2 (upstairs back apartment)
 - c. AB-3 (upstairs front apartment)
 - d. DC-1 (drycleaning room/office area)
2. Complete one (1) 15-minute air sample in the following location:
 - a. AB-1 – This location was chosen as it exhibited the highest concentration of TCE out of all the bathrooms tested.
3. Results will be compiled and summarized in a SIR update.

If you have any questions, please feel free to give me a call and we can discuss.

Thank you,
Chris

Christopher J. Rogers, P.G.

Project Manager / Hydrogeologist

chris.rogers@westwoodps.com

Licensed in WI

direct (920) 830-6331
main (920)-735-6900
cell (920) 203-8374

Westwood

1 Systems Drive
Appleton, WI 54914

westwoodps.com
(888) 937-5150