

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				ACM495		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A													
Property Owner ROCK CITY HOMES						Phone #																	
Mailing Address 6457 GRASSRIDGE RD.						1. Well Location						Fire # (if avail.)											
City ROCKFORD						State IL		Zip Code 61108				Town of GERMANTOWN		W5651									
County Juneau						Co. Permit #		Notification # 10201204203		Completed 03-31-2026		Street Address or Road Name and Number											
												SUNSHINE CT											
Well Constructor (Business Name)						Lic. # 6143		Facility ID # (Public Wells)				Subdivision Name		Lot #		Block #							
WALKER, BRUCE A												SUNSET LAKE		25									
Address WISCONSIN WELL & WATER SYSTEMS LLC 673 FERN AVE GRAND MARSH WI 53936						Well Plan Approval #		Latitude / Longitude in Decimal Degree (DD)				Method Code											
						Approval Date (mm-dd-yyyy)		43.89903 °N -90.05329 °W				SCR002											
Hicap Permanent Well #						Common Well #		Specific Capacity				NW		SW		Section							
								0.9				or Govt Lot #		32		Township							
												17 N		Range		4 E							
3. Well serves 1 # of HOME						Hicap Well ? No		2. Well Type New Well				of previous unique well #				constructed in							
Private, potable						Hicap Property ? No		Reason for replaced or reconstructed well ?															
Heat Exchange ___ # of drillholes						Hicap Potable ? No		Construction Type Drilled															
4. Potential Contamination Sources - ON REVERSE SIDE																							
5. Drillhole Dimensions and Construction Method														8. Geology									
Dia. (in.)			From (ft.)			To (ft.)			Upper Enlarged Drillhole			Lower Open Bedrock			Geology Codes		Type, Caving/Noncaving, Color, Hardness, etc...		From (ft.)		To (ft.)		
10.25			Surface			76			Yes Rotary - Mud Circulation			Yes			N S		N-FINE S-SAND		Surface		71		
6			76			123			No Rotary - Air			No			S N		S-SOFT/LOOSE N-SANDSTONE		71		73		
									No Rotary - Air & Foam			No			H N		H-HARD/FIRM N-SANDSTONE		73		123		
									No Drill-Through Casing Hammer														
									No Reverse Rotary														
									No Cable-tool Bit ___ in. dia...			No											
									No Dual Rotary			No											
									No Temp. Outer Casing ___ in. dia														
									No Removed? ___ depth ft. (If NO explain on back side)														
6. Casing, Liner, Screen														9. Static Water Level				11. Well Is					
Dia. (in.)			Material, Weight, Specification Manufacturer & Method of Assembly						From (ft.)			To (ft.)			14 ft. below ground surface				24 in. above grade				
6			CRESTLINE PVC 1120, SDR 21 200 PSI, ASTM 2265 F480 WITH SHALE TRAP						Surface			76			10. Pump Test				Developed ? Yes				
															Pumping level 35 ft. below surface				Disinfected ? Yes				
Dia. (in.)			Screen type, material & slot size						From (ft.)			To (ft.)			Pumping at 18 GP M for 2 Hrs.				Capped ? Yes				
															Pumping Method ? Test Pump								
7. Grout or Other Sealing Material														12. Notified Owner of need to fill & seal ? No									
Method TREMIE PIPE - PUMPED														Filled & Sealed Well(s) as needed? No									
Kind of Sealing Material						From (ft.)			To (ft.)			# Sacks Cement			13. Constructor / Supervisory Driller				Lic #		Date Signed		
QUIK GROUT						Surface			74			8 S			BW				6143		04-14-2026		
															Drill Rig Operator				Lic or Reg #		Date Signed		
															DC				9106		04-06-2026		

4a. Potential Contamination SourcesIs the well located in floodplain ? No

Type	Qualifier	Distance
Sewer - Building Sanitary	>	18

Comment:

WATER SAMPLE TO BE TAKEN AT TIME OF PUMP HOOK UP

ENCOUNTERED INTERMITTENT FRACTURES THROUGHOUT THE SANDSTONE FORMATION. PLACED 1 BAG OF 3/8" CHIPS AT THE BOTTOM OF ANNULAR SPACE TO SEAL ANY FRACTURES, ALLOWING GROUT TO BE PLACE TO SURFACE.

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	05/28/2026	

Created On: 04-07-2026**Updated On:** 05-28-2026**Review Status:** APPROVED