

Well Construction Report WISCONSIN UNIQUE WELL NUMBER				ACN015		Drinking Water and Groundwater - DG/5 Department of Natural Resources, Box 7921 Madison WI 53707				Form 3300-077A	
Property Owner BENZOW, ROLAND				Phone # (262)994-8062		1. Well Location				Fire # (if avail.)	
Mailing Address N17777 TWIN LAKE RD						Town of DUNBAR				N17777	
City DUNBAR				State WI		Zip Code 54119				Street Address or Road Name and Number TWIN LAKE RD	
County Marinette		Co. Permit #		Notification # 9622171501		Completed 04-29-2026		Subdivision Name		Lot # Block #	
Well Constructor (Business Name) DRILL BABY DRILL LLC				Lic. # 9442		Facility ID # (Public Wells)		Latitude / Longitude in Decimal Degree (DD) 45.60233 °N -88.09968 °W		Method Code SCR002	
Address DBA LUISIER WELL DRILLING INC 220 HANK MARKS DR OCONTO FALLS WI 54154				Well Plan Approval #		SE SE Section Township Range or Govt Lot # 10 36 N 19 E		2. Well Type Replacement			
Hicap Permanent Well #				Common Well #		Specific Capacity 0		Reason for replaced or reconstructed well ? LACK OF WATER			
3. Well serves 1 # of HOME				Hicap Well ? No		Private, potable		Hicap Property ? No		Construction Type Drilled	
Heat Exchange ___ # of drillholes				Hicap Potable ? No							
4. Potential Contamination Sources - ON REVERSE SIDE											
5. Drillhole Dimensions and Construction Method											
Dia. (in.)		From (ft.)		To (ft.)		Upper Enlarged Drillhole			Lower Open Bedrock		
8.75		Surface		81		Yes Rotary - Mud Circulation No No Rotary - Air No No Rotary - Air & Foam No No Drill-Through Casing Hammer No Reverse Rotary No Cable-tool Bit ___ in. dia... No No Dual Rotary No No Temp. Outer Casing ___ in. dia No Removed? ___ depth ft. (If NO explain on back side)					
8. Geology											
Geology Codes		Type, Caving/Noncaving, Color, Hardness, etc...				From (ft.)		To (ft.)			
S		S-SAND				Surface		81			
6. Casing, Liner, Screen											
Dia. (in.)		Material, Weight, Specification Manufacturer & Method of Assembly				From (ft.)		To (ft.)			
5		NASP PVC-1120 SCH 40 200 PSI F-480				Surface		77			
Dia. (in.)		Screen type, material & slot size				From (ft.)		To (ft.)			
5		7 SLOT S.S. SCREEN				77		81			
7. Grout or Other Sealing Material											
Method TREMIE PIPE - GRAVITY											
Kind of Sealing Material		From (ft.)		To (ft.)		# Sacks Cement					
QUIK GROUT		Surface		77		8 S					
#40 GRAVEL PACK (RED FLINT SAND & GRAVEL LLC)		77		81		6 S					
9. Static Water Level											
31 ft. below ground surface											
10. Pump Test											
Pumping level 71 ft. below surface											
Pumping at 8 GP M for 1 Hrs.											
Pumping Method ? Airlift											
11. Well Is											
24 in. above grade											
Developed ? Yes											
Disinfected ? Yes											
Capped ? Yes											
12. Notified Owner of need to fill & seal ? Yes											
Filled & Sealed Well(s) as needed? Yes											
13. Constructor / Supervisory Driller											
Lic #		Date Signed									
KM		5864 04-29-2026									
Drill Rig Operator		Lic or Reg # Date Signed									
MP		9084 04-29-2026									

4a. Potential Contamination SourcesIs the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	101	Septic or Holding, or POWTS Tank	=	84

Comment: WE WILL BE INSTALLING THE WATER SYSTEM.**Created On:** 05-01-2026**Updated On:** 05-27-2026**Review Status:** APPROVED