From:	Dillon Plamann <dplamann@fehrgraham.com></dplamann@fehrgraham.com>
Sent:	Monday, July 31, 2023 9:04 AM
То:	Kerstenrealty@yahoo.com
Cc:	Jenna Williams; Kendyl Hoss; Schultz, Josie M - DNR; John Butz; Don Gallo;
	Jeanne Tarvin (jtarvin@ramboll.com); Nancy Reid; Silje Roalsvik
Subject:	RE: Vapor Sampling Results - 445 S. Adams Street, Green Bay (Clinic)
Attachments:	21-1121 - Bay Towel 2023-06-28 - Sampling Results May 2023, 445 S Adams
	Street.pdf

CAUTION: This email originated from outside the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good morning,

We have not yet received your approval as the property owner for coordinating the installation of a subslab vapor mitigation system at the property building as recommended in the attached vapor results letter. At your convenience, please let us know if this is acceptable.

Thank you,

DILLON PLAMANN, PG | Project Hydrogeologist Fehr Graham | Engineering & Environmental

From: Dillon Plamann
Sent: Wednesday, June 28, 2023 12:58 PM
To: Kerstenrealty@yahoo.com
Cc: Jenna Williams <jwilliams@fehrgraham.com>; Kendyl Hoss <khoss@fehrgraham.com>; Schultz, Josie
M - DNR <josie.schultz@wisconsin.gov>; John Butz <Jbutz@baytowel.com>; Don Gallo
<don.gallo@dgallolaw.com>; Jeanne Tarvin (jtarvin@ramboll.com) <jtarvin@ramboll.com>; Nancy Reid
<nreid@resolutemgmt.com>; Silje Roalsvik <sroalsvik@resolutemgmt.com>
Subject: Vapor Sampling Results - 445 S. Adams Street, Green Bay (Clinic)

Good afternoon,

We have received the results of the vapor sampling conducted at your site, located at 445 S. Adams Street, Green Bay and sampled between May 16 and May 25, 2023. Please find attached the laboratory analytical results for your property, along with a letter which provides information on the results.

Based on the findings of the indoor air sampling, the current assessment suggests that there are no immediate health concerns in the property building regarding vapor intrusion from the Bay Towel site. However, it is important to address the potential risk of elevated concentrations in the sub-slab vapors that could pose future concerns. In order to ensure the ongoing safety and well-being of building

occupants, Fehr Graham strongly advises the installation of a sub-slab vapor mitigation system at the property building.

Once we receive your approval as the property owner, Fehr Graham, representing Bay Towel, will take responsibility for coordinating the installation of a sub-slab vapor mitigation system at the property building.

Please let us know if there are any questions.

Thank you,



DILLON PLAMANN, PG | Project Hydrogeologist Fehr Graham | Engineering & Environmental

909 North 8th Street, Suite 101 Sheboygan, Wisconsin 53081 P: 920.453.0700 C: 920.946.2407 fehrgraham.com



June 28, 2023

Mr. Adam Kersten Su 301 N Broadway LLC 1600 Shawano Avenue, Suite 204 Green Bay, WI 54303

Submitted via email only to: kerstenrealty@yahoo.com

RE: Vapor Sampling Results May 2023 for 445 S. Adams Street, Green Bay, WI Former Bay Towel Site 501 S. Adams Street Green Bay, WI BRRTS # 02-05-237064

Dear Mr. Kersten:

Fehr Graham, on behalf of Bay Towel, has completed additional site investigation activities for the former Bay Towel site located at 501 South Adams Street, Green Bay, WI 54301 (BRRTS #02-05-237064). The following site investigation activities have been completed on your property at 445 S. Adams Street:

- Four (4) sub-slab vapor passive samplers were installed and sampled, with three (3) sampled over nine (9) days and one (1) sampled over seven (7) days to analyze the vapor chemistry below the property building. The second of two (2) sub-slab vapor sampling events was completed, with the second round completed using passive, longer duration sampling methods.
- » One (1) indoor air sample was collected to analyze the vapor chemistry within the property building. The second of two (2) indoor air sampling events was completed.
- » One (1) outdoor ambient air sample was collected for quality control purposes to analyze the upwind vapor chemistry outside the property building.
- » All vapor and air samples were submitted for laboratory analysis of Chlorinated Volatile Organic Compounds (CVOCs) that are associated with drycleaning solvents: tetrachloroethylene, trichloroethylene, cis-1,2-dichloroethylene, trans-1,2-dichloroethylene, and vinyl chloride.

CVOC compounds were detected in vapors at your property. Based on vapor laboratory analytical results, tetrachloroethylene exceeded the Commercial Sub-Slab in two (2) of the samples (Clinic SSVS-2 and Clinic SSVS-3). There were no exceedances of the Commercial Sub-Slab or Indoor Air standards established by the Wisconsin Department and Natural Resources (DNR) and the Wisconsin Department of Health Services in the other two (2) sub-slab vapor samples or the indoor air sample. The vapor results are summarized and compared to relevant standards in attached Table A.4.iv and Table A.4.v. The laboratory analytical reports for the vapor and air samples are also included as attachments.

June 28, 2023 Vapor Sampling Results May 2023 for 445 S. Adams Street, Green Bay, WI Page 2

Based on the findings of the indoor air sampling, the current assessment suggests that there are no immediate health concerns in the property building regarding vapor intrusion from the Bay Towel site. However, it is important to address the potential risk of elevated concentrations in the sub-slab vapors that could pose future concerns. In order to ensure the ongoing safety and well-being of building occupants, Fehr Graham strongly advises the installation of a sub-slab vapor mitigation system at the property building. This proactive measure will effectively safeguard occupants from any potential hazards in the future.

Once we receive your approval as the property owner, Fehr Graham, representing Bay Towel, will take responsibility for coordinating the installation of a sub-slab vapor mitigation system at the property building. After the installation, testing will be conducted to verify that the system is functioning as intended. Furthermore, we will develop an Operations and Maintenance Plan specifically designed to ensure the continued effectiveness of the system, benefiting both current and future property owners and occupants. This comprehensive plan will outline the necessary steps and guidelines for proper system maintenance and operation.

A full summary of all site investigation results will be submitted to the DNR in the near future in a Site Investigation Report. Please refer to the attached DNR fact sheet RR-977 for additional explanation of the vapor results at your property.

Thank you for your cooperation during this investigation, and please share these results with all property building occupants. If you have any questions, please feel free to contact the WDNR Project Manager for the Bay Towel Site, Ms. Josie Schultz (josie.schultz@wisconsin.gov or 920.366.5685), or contact me at dplamann@fehrgraham.com or 920.946.2407.

Sincerely,

Dillon Plamann, PG Project Hydrogeologist

- Attachments: Table A.4.iv: Vapor Analytical Table 445 S. Adams Street Table A.4.v: Vapor Analytical Table – Upwind-Outdoor Air Laboratory Analytical Reports RR-977: Understanding Chemical Vapor Intrusion Testing Results
- Cc: Ms. Josie Schultz, WDNR, via email only to josie.schultz@wisconsin.gov Mr. Don Gallo, Gallo Law, LLC, via email only to don.gallo@dgallolaw.com Mr. John Butz, Bay Towel, via email only to jbutz@baytowel.com

TABLE A.4.IV

Vapor Analytical Table - 445 S. Adams Street Former Bay Towel 501 S Adams Street, Green Bay, WI 54301 BRRTS# 02-05-237064

	Sample ID				Clinic In	idoor Air	Clinic	SSVS-1
Sample Location Sample Date(s) Type of Sample			Ļ	ALL	Prevention (Center Office	Roor	n 108
			SM#	SMP	2/28/23	5/16/23-5/25/23	2/28/23	5/16/23-5/25/23
			<u>~</u>	S	indoor air	indoor air	sub-slab	sub-slab
Collecti	on Method	n nogen	oHFS AL or V	'DHF CIAL VAL	Composite	Composite - Passive	Grab	Composite - Passive
Time Period of	f Collection	ogen arcin	WDHF RCIAL Vapor	WDH RCIA	8-hour	9 Days	30-min	9 Days
Analytical Method Method/Result Leak Detection		ΞŪ		WDNR / COMMEI Indoor Ai	TO-15 chlorinated	TO-17	TO-15 chlorinated	EPA 8260C
					shut-in/pass	none applicable	water/pass	none applicable
		ΰź	su CO	≥ C ≤				
Tetrachloroethene (PCE)	µg/m³	N	5,800	180	11.9	7.76	168	97.8
Trichloroethene (TCE)	µg/m³	С	290	8.8	<1.07	<2.36	<5.36	<2.37
cis-1,2 Dichloroethene	µg/m³	N	5,800	180	<0.793	<1.47	<3.96	<1.47
trans-1,2 Dichloroethene	µg/m³	N	5,800	180	<0.793	<1.77	<3.96	<1.77
Vinyl Chloride	µg/m³	С	930	28	<0.511	<0.963	<2.56	<0.96

Notes:

N = Noncarcinogen; C = Carcinogen ITALICS : Exceeds **Subslab** Vapor Standard **BOLD** : Exceeds **Indoor** Air Standard

NA = Not Analyzed

NS = No Standards

VAL = Vapor Action Level (compared for indoor air concentrations)

VRSL = Vapor Risk Screening Levels (compared for sub-slab vapor concentrations)

AF (Attenuation Factor) = 0.03 for Residential and Small Commercial

Standards for VAL and VRSL from January 2023 WDNR RR-0136 based on November 2022 U.S. EPA Regional Screening Level (RSL) Tables: https://www.epa.gov/risk/regional-screening-levels-rsls-generic-tables

All values in ug/m³ obtained from U.S. EPA Vapor Intrusion Screening Level (VISL) calculator from U.S. EPA Regional Screening Level (RSL) database of toxicity and chemical parameters.

Indoor air values from U.S. EPA Vapor Intrusion Screening Level (VISL) calculator and Regional Screening Levels (RSL) and correspond to noncarcinogenic hazard index of 1 or a carcinogenic target risk level of 1x10E-6.

Residential vs. Small Commercial vs. Large Commercial/Industrial determined based on WDNR Publication RR-800

<u>RR-800 Table 6a - Default Attenuation Factors</u> Sub-Slab Vapor = 0.03 (Small Commercial & Residential)

TABLE A.4.IV

Vapor Analytical Table - 445 S. Adams Street Former Bay Towel 501 S Adams Street, Green Bay, WI 54301 BRRTS# 02-05-237064

	Sample ID				Clinic SSVS-2		Clinic SSVS-3		Clinic SSVS-4	
	Sample Location		ĻĹ	ALL	Rest	room	Room 106		Room 102 (Exam Room)	
	Sample Date(s)		SMA	SMP	2/28/23	5/16/23-5/25/23	2/28/23	5/16/23-5/25/23	2/28/23	5/18/23-5/25/23
	Type of Sample	gen	~	S	sub-slab	sub-slab	sub-slab	sub-slab	sub-slab	sub-slab
	Collection Method	u u	oHFS AL or VI	DHF AL	Grab	Composite - Passive	Grab	Composite - Passive	Grab	Composite - Passive
-	Time Period of Collection	oge arci	WDH RCIA I Vapo	KCIA	30-min	9 Days	30-min	9 Days	30-min	7 Days
	Analytical Method				TO-15 chlorinated	EPA 8260C	TO-15 chlorinated	EPA 8260C	TO-15 chlorinated	EPA 8260C
Meth	od/Result Leak Detection	Nor	WDNR / COMME Subslab	/DNR / OMMI Idoor /	water/pass	none applicable	water/pass	none applicable	water/pass	none applicable
		ΰź	VUD Sub: VUD CON							
Tetrachloroethene (PCE)	μg/m ³	Ν	5,800	180	3,910	6,310	2,610	8,510	30.6	52.5
Trichloroethene (TCE)	μg/m ³	С	290	8.8	28.8	42	<21.4	30.2	<1.07	<2.97
cis-1,2 Dichloroethene	μg/m ³	Ν	5,800	180	<0.793	<1.48	<0.793	<1.49	<0.793	<1.85
trans-1,2 Dichloroethene	μg/m ³	Ν	5,800	180	<0.793	<1.78	2.96	<1.79	<0.793	<2.23
Vinyl Chloride	μg/m ³	С	930	28	<0.511	<0.97	<0.511	<0.97	<0.511	<1.21

Notes:

N = Noncarcinogen; C = Carcinogen ITALICS : Exceeds **Subslab** Vapor Standard **BOLD** : Exceeds **Indoor** Air Standard

NA = Not Analyzed

NS = No Standards

VAL = Vapor Action Level (compared for indoor air concentrations)

VRSL = Vapor Risk Screening Levels (compared for sub-slab vapor concentrations)

AF (Attenuation Factor) = 0.03 for Residential and Small Commercial

Standards for VAL and VRSL from January 2023 WDNR RR-0136 based on November 2022 U.S. https://www.epa.gov/risk/regional-screening-levels-rsls-generic-tables

All values in ug/m³ obtained from U.S. EPA Vapor Intrusion Screening Level (VISL) calculator fr U.S. EPA Regional Screening Level (RSL) database of toxicity and chemical parameters.

Indoor air values from U.S. EPA Vapor Intrusion Screening Level (VISL) calculator and Regional noncarcinogenic hazard index of 1 or a carcinogenic target risk level of 1x10E-6.

Residential vs. Small Commercial vs. Large Commercial/Industrial determined based on WDNF

<u>RR-800 Table 6a - Default Attenuation Factors</u> Sub-Slab Vapor = 0.03 (Small Commercial & Residential)

TABLE A.4.V

Vapor Analytical Table - Upwind-Outdoor Air Former Bay Towel 501 S Adams Street, Green Bay, WI 54301 BRRTS# 02-05-237064

	Sample ID				_		Outdo	oor Air
Samp	le Location				sidential	tial	SW of 501 S.	Washington
San	ple Date(s)		ALL	ALL	ider	den	2/28/23	5/16/23-5/25/23
Тур	e of Sample	_	SMALL	SMALL	RSL	Residential	outdoor (ambient) air	outdoor (ambient) air
Collect	on Method	ogen	VR V		S: S VR		Composite	Composite - Passive
Time Period of Collection Analytical Method		ci e l	WDHFS : RCIAL Vapor V	WDHFS RCIAL ir VAL	WDNR / WDHFS Subslab Vapor V	WDHFS Ir VAL	24-hour	9 Days
		arcinog	WDNR / WDF COMMERCIA Subslab Vapo	WDNR / WDF COMMERCIA Indoor Air VA		- A	TO-15 chlorinated	TO-17
Method/Result Lea	Method/Result Leak Detection					WDNR	shut-in/pass	none applicable
		N-N C-C	VD Sub	V⊓ CO Ind	WD Sut	D W D		
Tetrachloroethene (PCE)	µg/m³	N	5,800	180	1,400	42	<1.36	<1.90
Trichloroethene (TCE)	µg/m³	С	290	8.8	70	2.1	<1.07	<2.36
cis-1,2 Dichloroethene	μg/m ³		5,800	180	1,400	42.0	<0.793	<1.47
trans-1,2 Dichloroethene	µg/m³	N	5,800	180	1,400	42	<0.793	<1.77
Vinyl Chloride	µg/m³	C	930	28	56	1.7	<0.511	<0.960

Notes:

N = Noncarcinogen; C = Carcinogen ITALICS : Exceeds **Subslab** Vapor Standard **BOLD** : Exceeds **Indoor** Air Standard

NA = Not Analyzed NS = No Standards VAL = Vapor Action Level (compared for indoor air concentrations) VRSL = Vapor Risk Screening Levels (compared for sub-slab vapor concentrations) AF (Attenuation Factor) = 0.03 for Residential and Small Commercial

Standards for VAL and VRSL from January 2023 WDNR RR-0136 based on November 2022 U.S. EPA Regional Screening Level (RSL) Tables: https://www.epa.gov/risk/regional-screening-levels-rsls-generic-tables

All values in ug/m³ obtained from U.S. EPA Vapor Intrusion Screening Level (VISL) calculator from U.S. EPA Regional Screening Level (RSL) database of toxicity and chemical parameters.

Indoor air values from U.S. EPA Vapor Intrusion Screening Level (VISL) calculator and Regional Screening Levels (RSL) and correspond to noncarcinogenic hazard index of 1 or a carcinogenic target risk level of 1x10E-6.

Residential vs. Small Commercial vs. Large Commercial/Industrial determined based on WDNR Publication RR-800

RR-800 Table 6a - Default Attenuation Factors

Sub-Slab Vapor = 0.03 (Small Commercial & Residential)



Beacon Environmental

2203A Commerce Road, Suite 1 Forest Hill, MD 21050 USA 1.410.838.8780

CERTIFICATE OF ANALYSIS

Beacon Proposal No.: 230330R04 Laboratory Work Order: 0007001

Project Description:

Bay Towel 21-1121 Green Bay, WI

Prepared for: Jenna Williams Fehr Graham 909 North 8th Street, Suite 101

Sheboygan, WI 53081

heide Know

Ryan W. Schneider Senior Project Manager

June 12, 2023

All data meet requirements as specified in the Beacon Environmental Quality Assurance Project Plan and the results relate only to the samples reported. The work performed was in accordance with ISO/IEC 17025:2017, except samples were analyzed within a 24-hour tune window. This report shall not be reproduced, except in full, without written approval of the laboratory. Release of the data contained in this data package has been authorized by the Laboratory Director or his signee, as verified by the following signatures:

teven Chornley

Steven C. Thornley Laboratory Director

Peter B. Kelly Quality Manager

Table of Contents

Cover Page	1
Sample Summary	4
Case Narrative	5
Analytical Results	6
Summary of Compound Detections	7
Data Summary Table-Mass	11
Data Summary Table-Concentration	12
Detailed Analytical Results	13
- Mass	14
0007001-01 - Fire Dept #1 Boiler Room	15
0007001-02 - Fire Dept #2 Store Room	16
0007001-03 - Clinic Rm 108	17
0007001-04 - Clinic Bathroom	18
0007001-05 - Clinic Rm 106	19
0007001-06 - Residence	20
0007001-07 - Clinic Exam Rm	21
- Concentration	22
0007001-01 - Fire Dept #1 Boiler Room	23
0007001-02 - Fire Dept #2 Store Room	24
0007001-03 - Clinic Rm 108	25
0007001-04 - Clinic Bathroom	26
0007001-05 - Clinic Rm 106	27
0007001-06 - Residence	28
0007001-07 - Clinic Exam Rm	29
QC Summaries	30

Table of Contents (continued)

Additional QC Information	37
Sample Result Calculations	38
Equation	39
MRL Calculation Table	40
Certifications	42
Notes and Definitions	43
Sample Management Records	44
Chain of Custody	45



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sample Summary									
Lab Sample ID	Client Sample ID	Received	Analysis	Matrix					
0007001-01 Sampler Type:	Fire Dept #1 Boiler Room Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					
0007001-02 Sampler Type:	Fire Dept #2 Store Room Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					
0007001-03 Sampler Type:	Clinic Rm 108 Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					
0007001-04 Sampler Type:	Clinic Bathroom Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					
0007001-05 Sampler Type:	Clinic Rm 106 Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					
0007001-06 Sampler Type:	Residence Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					
0007001-07 Sampler Type:	Clinic Exam Rm Beacon Passive Sampler	06/01/2023	EPA 8260C	Soil Gas					

Samples Received: 7

Samples Analyzed:

7



Fehr GrahamSite Name: Bay Towel 21-1121909 North 8th Street, Suite 101Site Location: Green Bay, WISheboygan, WI 53081Project Manager: Jenna Williams

 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Case Narrative

U.S. EPA Method 8260C

All samples were analyzed using thermal desorption-gas chromatography/mass spectrometry (TD-GC/MS) instrumentation following U.S. EPA Method 8260C, with laboratory results provided in nanograms (ng) and micrograms per cubic meter (μ g/m³). Laboratory QA/QC procedures included internal standards, surrogates, and blanks based on EPA Method 8260C. Analyses and reporting were under BEACON's Quality Assurance Project Plan.

Passive Soil-Gas Survey Notes

If sample locations are covered with or near the edge of an impervious surface (*e.g.*, asphalt or concrete), the concentrations of compounds in soil gas are higher than if the surfacing was not present. Therefore, the sample location conditions should be considered when comparing results between locations.

Survey findings are exclusive to this project and when the spatial relationships are compared with results of other BEACON Surveys it is necessary to incorporate information from both investigations (*e.g.*, depth to sources, soil types, porosity, soil moisture, presence of impervious surfacing, sample collection times).

Reporting Limits

The RLs represent a baseline above which results meet laboratory-determined limits of precision and accuracy. Beacon performed dilution analysis when results exceeded the upper calibration limit, bringing all reported results within the calibration range. The project method quantitation limit (MQL) is the limit of quantitation (LOQ) as noted in the data tables. Beacon determined uptake rates for a suite of compounds with the Beacon sampler for sampling in air. Beacon calculated the uptake rates for the remaining compounds using Graham's Law of Diffusion. The reported data includes LOQ limits.

Project Details

Samples were received in proper condition and laboratory control parameters were met unless otherwise noted below. The work performed was in accordance with ISO/IEC 17025:2017, except samples were analyzed within a 24-hour tune window.



Fehr Graham	
-------------	--

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Analytical Results



Fehr Graham

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Summary of Compound Detections- Mass

Lab Sample ID: 0007001	-03	Clinic Rm 108 Soil Gas					
Analyte	CAS#	Result (ng)	Q	RT	LOQ (ng)		File ID
Tetrachloroethene	127-18-4	513		5.939	10	C2	23060115.D

Lab Sample ID: 0007001-04	Clinic Bathroom Soil Gas						EPA 8260C
Analyte	CAS#	Result (ng)	Q	RT	LOQ (ng)		File ID
Trichloroethene	79-01-6	177		4.300	10	C2.	3060116.D
Tetrachloroethene	127-18-4	33,100	D	5.940	233	C23	3060148.D

Lab Sample ID: 0007001-05	Cli	Method:	EPA 8260C				
Analyte	CAS#	Result (ng)	Q	RT	LOQ (ng)		File ID
Trichloroethene	79-01-6	127		4.300	10	C23	3060117.D
Tetrachloroethene	127-18-4	44,200	D	5.936	233	C23	3060149.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Summary of Compound Detections- Mass

Lab Sample ID: 0007001-07	Clinic Exam Rm Soil Gas				Method:	EPA 8260C
Analyte	CAS#	Result (ng) Q	RT	LOQ (ng)		File ID
Tetrachloroethene	127-18-4	219	5.936	10	C23	3060119.D



Fehr Graham 909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Summary of Compound Detections- Concentration

Lab Sample ID: 0007001-03	Clinic Rm 108 Soil Gas			Method:	EPA 8260C	
Analyte	CAS#	Result (µg/m³) Q	RT	LOQ (µg/m³)]	File ID
Tetrachloroethene	127-18-4	97.8	5.939	1.90	C23	060115.D

Lab Sample ID: 0007001-04	Clinic Bathroom Soil Gas					EPA 8260C
Analyte	CAS#	Result (µg/m ³) (Q RT	LOQ (µg/m³)		File ID
Trichloroethene	79-01-6	42.0	4.300	2.37	C2	3060116.D
Tetrachloroethene	127-18-4	6,310 I	D 5.940	44.4	C2.	3060148.D

Lab Sample ID: 0007001-05	Clinic Rm 106 Soil Gas				Method:	EPA 8260C	
Analyte	CAS#	Result (µg/m ³)	Q	RT	LOQ (µg/m³)		File ID
Trichloroethene	79-01-6	30.2		4.300	2.39	C2	3060117.D
Tetrachloroethene	127-18-4	8,510	D	5.936	44.7	C2	3060149.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Summary of Compound Detections- Concentration

Lab Sample ID: 0007001-07	Clin	iic Exam Rn Soil Gas	1			Method:	EPA 8260C
Analyte	CAS#	Result (µg/m ³)	Q	RT	LOQ (µg/m³)		File ID
Tetrachloroethene	127-18-4	52.5		5.936	2.39	C2.	3060119.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Data Summary Table- Mass

Compound	Frequency	LOQ (ng)	Max Value (ng)
Trichloroethene	3	10	177
Tetrachloroethene	7	10	44,200



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Data Summary Table- Concentration

Compound	Frequency	LOQ (µg/m³)	Max Value (µg/m³)
Trichloroethene	3	2.37	42.0
Tetrachloroethene	7	1.90	8,510



Fehr Graham

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Detailed Analytical Results



Fehr Graham
909 North 8th Street, Suite 101
Sheboygan, WI 53081

Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Detailed Analytical Results- Mass



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-03		Clin	Method:	EPA 8260C		
Analyte	CAS#	Resu (n		LOQ (ng)	Analyzed	File ID
Vinyl Chloride	75-01-4	<1	0	10	06/01/2023 20:49	C23060115.D
trans-1,2-Dichloroethene	156-60-5	<1	0	10	06/01/2023 20:49	C23060115.D
cis-1,2-Dichloroethene	156-59-2	<]	0	10	06/01/2023 20:49	C23060115.D
Trichloroethene	79-01-6	<]	0	10	06/01/2023 20:49	C23060115.D
Tetrachloroethene	127-18-4	51	3	10	06/01/2023 20:49	C23060115.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	113%	70-130		06/01/2023 20:49	C23060115.D
Surrogate: Toluene-d8	2037-26-5	95.6%	70-130		06/01/2023 20:49	C23060115.D
Surrogate: Bromofluorobenzene	460-00-4	99.7%	70-130		06/01/2023 20:49	C23060115.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-04		Clinic s	Method:	EPA 8260C		
Analyte	CAS#	Result (ng)		LOQ (ng)	Analyzed	File ID
Vinyl Chloride	75-01-4	<10		10	06/01/2023 21:20	C23060116.D
trans-1,2-Dichloroethene	156-60-5	<10		10	06/01/2023 21:20	C23060116.D
cis-1,2-Dichloroethene	156-59-2	<10		10	06/01/2023 21:20	C23060116.D
Trichloroethene	79-01-6	177		10	06/01/2023 21:20	C23060116.D
Tetrachloroethene	127-18-4	33,100	D	233	06/02/2023 11:04	C23060148.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	115%	70-130		06/01/2023 21:20	C23060116.D
Surrogate: 1,2-DCA-d4	17060-07-0	119%	70-130		06/02/2023 11:04	C23060148.D
Surrogate: Toluene-d8	2037-26-5	93.3%	70-130		06/01/2023 21:20	C23060116.D
Surrogate: Toluene-d8	2037-26-5	99.4%	70-130		06/02/2023 11:04	C23060148.D
Surrogate: Bromofluorobenzene	460-00-4	103%	70-130		06/01/2023 21:20	C23060116.D
Surrogate: Bromofluorobenzene	460-00-4	95.0%	70-130		06/02/2023 11:04	C23060148.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-05		Clini S	Method:	EPA 8260C		
Analyte	CAS#	Result (ng)		LOQ (ng)	Analyzed	File ID
Vinyl Chloride	75-01-4	<10		10	06/01/2023 21:50	C23060117.D
trans-1,2-Dichloroethene	156-60-5	<10		10	06/01/2023 21:50	C23060117.D
cis-1,2-Dichloroethene	156-59-2	<10		10	06/01/2023 21:50	C23060117.D
Trichloroethene	79-01-6	127		10	06/01/2023 21:50	C23060117.D
Tetrachloroethene	127-18-4	44,200	D	233	06/02/2023 12:04	C23060149.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	112%	70-130		06/01/2023 21:50	C23060117.D
Surrogate: 1,2-DCA-d4	17060-07-0	118%	70-130		06/02/2023 12:04	C23060149.D
Surrogate: Toluene-d8	2037-26-5	93.9%	70-130		06/01/2023 21:50	C23060117.D
Surrogate: Toluene-d8	2037-26-5	99.2%	70-130		06/02/2023 12:04	C23060149.D
Surrogate: Bromofluorobenzene	460-00-4	101%	70-130		06/01/2023 21:50	C23060117.D
Surrogate: Bromofluorobenzene	460-00-4	93.8%	70-130		06/02/2023 12:04	C23060149.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-07		Clinic	Method:	EPA 8260C		
Analyte	CAS#	Resul (ng		LOQ (ng)	Analyzed	File ID
Vinyl Chloride	75-01-4	<10	0	10	06/01/2023 22:52	C23060119.D
trans-1,2-Dichloroethene	156-60-5	<10	0	10	06/01/2023 22:52	C23060119.D
cis-1,2-Dichloroethene	156-59-2	<10	0	10	06/01/2023 22:52	C23060119.D
Trichloroethene	79-01-6	<10	0	10	06/01/2023 22:52	C23060119.D
Tetrachloroethene	127-18-4	219	9	10	06/01/2023 22:52	C23060119.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	110%	70-130		06/01/2023 22:52	C23060119.D
Surrogate: Toluene-d8	2037-26-5	94.4%	70-130		06/01/2023 22:52	C23060119.D
Surrogate: Bromofluorobenzene	460-00-4	99.3%	70-130		06/01/2023 22:52	C23060119.D



Fehr Graham 909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Detailed Analytical Results- Concentration



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-03		Clin	Method:	EPA 8260C		
			Soil Gas			
Analyte	CAS#	Resul (µg/m ³		LOQ (µg/m³)	Analyzed	File ID
Vinyl Chloride	75-01-4	<0.9	6	0.96	06/01/2023 20:49	C23060115.D
trans-1,2-Dichloroethene	156-60-5	<1.7	7	1.77	06/01/2023 20:49	C23060115.D
cis-1,2-Dichloroethene	156-59-2	<1.4	7	1.47	06/01/2023 20:49	C23060115.D
Trichloroethene	79-01-6	<2.3	7	2.37	06/01/2023 20:49	C23060115.D
Tetrachloroethene	127-18-4	97.	8	1.90	06/01/2023 20:49	C23060115.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	113%	70-130		06/01/2023 20:49	C23060115.D
Surrogate: Toluene-d8	2037-26-5	95.6%	70-130		06/01/2023 20:49	C23060115.D
Surrogate: Bromofluorobenzene	460-00-4	99.7%	70-130		06/01/2023 20:49	C23060115.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-04		Clinic S	Method:	EPA 8260C		
Analyte	CAS#	Result (µg/m ³)		LOQ (µg/m³)	Analyzed	File ID
Vinyl Chloride	75-01-4	<0.97		0.97	06/01/2023 21:20	C23060116.D
trans-1,2-Dichloroethene	156-60-5	<1.78		1.78	06/01/2023 21:20	C23060116.D
cis-1,2-Dichloroethene	156-59-2	<1.48		1.48	06/01/2023 21:20	C23060116.D
Trichloroethene	79-01-6	42.0	1	2.37	06/01/2023 21:20	C23060116.D
Tetrachloroethene	127-18-4	6,310	D	44.4	06/02/2023 11:04	C23060148.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	115%	70-130		06/01/2023 21:20	C23060116.D
Surrogate: 1,2-DCA-d4	17060-07-0	119%	70-130		06/02/2023 11:04	C23060148.D
Surrogate: Toluene-d8	2037-26-5	93.3%	70-130		06/01/2023 21:20	C23060116.D
Surrogate: Toluene-d8	2037-26-5	99.4%	70-130		06/02/2023 11:04	C23060148.D
Surrogate: Bromofluorobenzene	460-00-4	103%	70-130		06/01/2023 21:20	C23060116.D
Surrogate: Bromofluorobenzene	460-00-4	95.0%	70-130		06/02/2023 11:04	C23060148.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-05		Clini S	Method:	EPA 8260C		
Analyte	CAS#	Result (µg/m ³)		LOQ (µg/m³)	Analyzed	File ID
Vinyl Chloride	75-01-4	<0.97		0.97	06/01/2023 21:50	C23060117.D
trans-1,2-Dichloroethene	156-60-5	<1.79		1.79	06/01/2023 21:50	C23060117.D
cis-1,2-Dichloroethene	156-59-2	<1.49		1.49	06/01/2023 21:50	C23060117.D
Trichloroethene	79-01-6	30.2		2.39	06/01/2023 21:50	C23060117.D
Tetrachloroethene	127-18-4	8,510	D	44.7	06/02/2023 12:04	C23060149.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	118%	70-130		06/02/2023 12:04	C23060149.D
Surrogate: 1,2-DCA-d4	17060-07-0	112%	70-130		06/01/2023 21:50	C23060117.D
Surrogate: Toluene-d8	2037-26-5	99.2%	70-130		06/02/2023 12:04	C23060149.D
Surrogate: Toluene-d8	2037-26-5	93.9%	70-130		06/01/2023 21:50	C23060117.D
Surrogate: Bromofluorobenzene	460-00-4	101%	70-130		06/01/2023 21:50	C23060117.D
Surrogate: Bromofluorobenzene	460-00-4	93.8%	70-130		06/02/2023 12:04	C23060149.D



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007001-07		Clinic	Method:	EPA 8260C		
Analyte	CAS#	Result (µg/m ³)		LOQ (µg/m³)	Analyzed	File ID
Vinyl Chloride	75-01-4	<1.21		1.21	06/01/2023 22:52	C23060119.D
trans-1,2-Dichloroethene	156-60-5	<2.23		2.23	06/01/2023 22:52	C23060119.D
cis-1,2-Dichloroethene	156-59-2	<1.85		1.85	06/01/2023 22:52	C23060119.D
Trichloroethene	79-01-6	<2.97		2.97	06/01/2023 22:52	C23060119.D
Tetrachloroethene	127-18-4	52.5		2.39	06/01/2023 22:52	C23060119.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	110%	70-130		06/01/2023 22:52	C23060119.D
Surrogate: Toluene-d8	2037-26-5	94.4%	70-130		06/01/2023 22:52	C23060119.D
Surrogate: Bromofluorobenzene	460-00-4	99.3%	70-130		06/01/2023 22:52	C23060119.D



Fehr C	Fra	ham	ı	
000 37		0.1	a .	

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

QC Information/Summary



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23E015 - Instrument: C System - File ID: FC23050329.D

B23E015-ICV1 (LCSD/Second Source Verification/CALV)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	52.4	10	ng	50.0		105	70-130			
trans-1,2-Dichloroethene	57.3	10	ng	50.0		115	70-130			
cis-1,2-Dichloroethene	50.8	10	ng	50.0		102	70-130			
Trichloroethene	53.2	10	ng	50.0		106	70-130			
Tetrachloroethene	54.8	10	ng	50.0		110	70-130			
Surrogate: 1,2-DCA-d4	53.0		ng	50.0		106	70-130			
Surrogate: Toluene-d8	54.3		ng	50.0		109	70-130			
Surrogate: Bromofluorobenzene	52.9		ng	50.0		106	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23E015 - Instrument: C System - File ID: FC23050330.D

B23E015-ICB1 (Lab Blank/Initial Calibration Blank)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	<5	10	ng							U
trans-1,2-Dichloroethene	<5	10	ng							U
cis-1,2-Dichloroethene	<5	10	ng							U
Trichloroethene	<5	10	ng							U
Tetrachloroethene	<5	10	ng							U
Surrogate: 1,2-DCA-d4	104		ng	100		104	70-130			
Surrogate: Toluene-d8	105		ng	100		105	70-130			
Surrogate: Bromofluorobenzene	100		ng	100		100	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23F002 - Batch: 23F0001 - Instrument: C System - File ID: C23060102.D

23F0001-BS1 (LCS, Calibration Source Verification)

				Spike	Source		%REC		RPD	
Analyte	Result	LOQ	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Vinyl Chloride	42.9	10	ng	50.0		85.8	80-120			
trans-1,2-Dichloroethene	53.9	10	ng	50.0		108	80-120			
cis-1,2-Dichloroethene	50.2	10	ng	50.0		100	80-120			
Trichloroethene	54.5	10	ng	50.0		109	80-120			
Tetrachloroethene	56.0	10	ng	50.0		112	80-120			
Surrogate: 1,2-DCA-d4	57.6		ng	50.0		115	70-130			
Surrogate: Toluene-d8	50.8		ng	50.0		102	70-130			
Surrogate: Bromofluorobenzene	51.0		ng	50.0		102	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Soil-Gas Analysis by EPA 8260 - Data in Concentration - Quality Control Summary

Sequence: B23F002 - Batch: 23F0001 - Instrument: C System - File ID: C23060103.D

23F0001-BLK1 (Lab Blank)										
				Spike	Source		%REC		RPD	
Analyte	Result	LOQ	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Vinyl Chloride	< 0.964	0.964	$\mu g/m^3$							U
trans-1,2-Dichloroethene	<1.77	1.77	$\mu g/m^3$							U
cis-1,2-Dichloroethene	<1.47	1.47	$\mu g/m^3$							U
Trichloroethene	<2.37	2.37	$\mu g/m^3$							U
Tetrachloroethene	<1.90	1.90	$\mu g/m^3$							U
Surrogate: 1,2-DCA-d4	117		ng	100		117	70-130			
Surrogate: Toluene-d8	104		ng	100		104	70-130			
Surrogate: Bromofluorobenzene	95.4		ng	100		95.4	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23F002 - Batch: 23F0001 - Instrument: C System - File ID: C23060103.D

23F0001-BLK1 (Lab Blank)										
				Spike	Source		%REC		RPD	
Analyte	Result	LOQ	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Vinyl Chloride	<5	10	ng							U
trans-1,2-Dichloroethene	<5	10	ng							U
cis-1,2-Dichloroethene	<5	10	ng							U
Trichloroethene	<5	10	ng							U
Tetrachloroethene	<5	10	ng							U
Surrogate: 1,2-DCA-d4	117		ng	100		117	70-130			
Surrogate: Toluene-d8	104		ng	100		104	70-130			
Surrogate: Bromofluorobenzene	95.4		ng	100		95.4	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Soil-Gas Sample Analysis by EPA Method 8260C - Quality Control Summary

Sequence: B23F002 - Instrument: C System - File ID: C23060104.D

B23F002-ICV1 (LCSD/Second Source Verification/CALV)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	47.7	10	ng	50.0		95.3	70-130			
trans-1,2-Dichloroethene	54.7	10	ng	50.0		109	70-130			
cis-1,2-Dichloroethene	50.6	10	ng	50.0		101	70-130			
Trichloroethene	56.2	10	ng	50.0		112	70-130			
Tetrachloroethene	56.0	10	ng	50.0		112	70-130			
Surrogate: 1,2-DCA-d4	56.9		ng	50.0		114	70-130			
Surrogate: Toluene-d8	50.7		ng	50.0		101	70-130			
Surrogate: Bromofluorobenzene	50.0		ng	50.0		100	70-130			



Fehr Graham
909 North 8th Street, Suite 101

Sheboygan, WI 53081

Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Additional QC Information



Fehr Graham

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Sample Result Calculation Summary (Concentration) EPA 8260C

	t	DF	U	М	С	
Analyte	Sampling Time minutes	Dilution Factor	Uptake Rate	Initial Result ng	Calculated Result $\mu g/m^3$	File ID

Lab ID: 0007001-03 Sample Na	ame: Clinic Rm 108					
Vinyl Chloride	12,805	1.00	0.810	U	U	C23060115.D
trans-1,2-Dichloroethene	12,805	1.00	0.440	U	U	C23060115.D
cis-1,2-Dichloroethene	12,805	1.00	0.530	U	U	C23060115.D
Trichloroethene	12,805	1.00	0.330	U	U	C23060115.D
Tetrachloroethene	12,805	1.00	0.410	513.37	97.8	C23060115.D
ab ID: 0007001-04 Sample Na	ame: Clinic Bathroom	·		·		· · · · · · · · · · · · · · · · · · ·
Vinyl Chloride	12 785	1.00	0.810	U	U	C23060116 D

Vinyl Chloride	12,785	1.00	0.810	U	U	C23060116.D
trans-1,2-Dichloroethene	12,785	1.00	0.440	U	U	C23060116.D
cis-1,2-Dichloroethene	12,785	1.00	0.530	U	U	C23060116.D
Trichloroethene	12,785	1.00	0.330	177.17	42.0	C23060116.D
Tetrachloroethene	12,785	23.25	0.410	1423.48	6,310	C23060148.D

Lab ID: 0007001-05 Sample Name: Clinic Rm 106 Vinyl Chloride 12,680 1.00 0.810 U U C23060117.D U trans-1,2-Dichloroethene 12,680 1.00 0.440 U C23060117.D U U cis-1,2-Dichloroethene 1.000.530 C23060117.D 12,680 Trichloroethene 12,680 1.00 0.330 126.54 30.2 C23060117.D Tetrachloroethene 12,680 23.25 0.410 1903.13 8,510 C23060149.D



Fehr Graham

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Sample Result Calculation Summary (Concentration)

EPA 8260C

	t	DF	U	М	С	
Analyte	Sampling Time minutes	Dilution Factor	Uptake Rate	Initial Result ng	Calculated Result µg/m ³	File ID

Lab I	D: 0007001-07 Sample Name: Cli	inic Exam Rm					
	Vinyl Chloride	10,190	1.00	0.810	U	U	C23060119.D
	trans-1,2-Dichloroethene	10,190	1.00	0.440	U	U	C23060119.D
	cis-1,2-Dichloroethene	10,190	1.00	0.530	U	U	C23060119.D
	Trichloroethene	10,190	1.00	0.330	U	U	C23060119.D
	Tetrachloroethene	10,190	1.00	0.410	219.28	52.5	C23060119.D

Calculations:

$$C = \frac{1000 \times M \times DF}{U \times t}$$

where: C = concentration $(\mu g/m^3)$ M = mass (ng) DF = dilution factor t = sampling time (minutes) U = compound specific uptake rate

Reference: Federal Register/Vol. 79, No. 125/June 30, 2014



Sheboygan, WI 53081

Fehr Graham909 North 8th Street, Suite 101S

Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Method Detection and Reporting Limit Calculations (Concentration)

EPA 8260C

	t	DF	U	Μ	С
Analyte	Sampling Time	Dilution	Uptake	Initial LOQ	Calculated LOQ
	minutes	Factor	Rate	ng	µg/m ³

ID: 0007001-03 Sample Name: Clinic Rm 108							
Vinyl Chloride	12,805	1.00	0.810	10.0	0.96		
trans-1,2-Dichloroethene	12,805	1.00	0.440	10.0	1.77		
cis-1,2-Dichloroethene	12,805	1.00	0.530	10.0	1.47		
Trichloroethene	12,805	1.00	0.330	10.0	2.37		
Tetrachloroethene	12,805	1.00	0.410	10.0	1.90		

Lab ID: 00070	01-04 Sample Name: Clinic	Bathroom					
	Vinyl Chloride	12,785	1.00	0.810	10.0	0.97	
	trans-1,2-Dichloroethene	12,785	1.00	0.440	10.0	1.78	
	cis-1,2-Dichloroethene	12,785	1.00	0.530	10.0	1.48	
	Trichloroethene	12,785	1.00	0.330	10.0	2.37	
	Tetrachloroethene	12,785	23.25	0.410	10.0	44.4	
	Tetrachloroethene	12,785	23.25	0.410	10.0	44.4	

Lab ID: 0007001-05 Sample Name: Clinic Rm 106 Vinyl Chloride 12,680 1.00 0.810 10.0 0.97 1.79 trans-1,2-Dichloroethene 12,680 1.000.440 10.0 1.49 cis-1,2-Dichloroethene 12,680 1.000.530 10.012,680 1.00 0.330 10.0 2.39 Trichloroethene 12,680 23.25 Tetrachloroethene 0.410 10.0 44.7



Fehr GrahamSite Name: Bay Towel 21-1121Beacon Proposal: 230330R04909 North 8th Street, Suite 101Site Location: Green Bay, WILab Work Order: 0007001Sheboygan, WI 53081Project Manager: Jenna WilliamsReported: 06/12/2023

Method Detection and Reporting Limit Calculations (Concentration)

	Analyte	t Sampling Time minutes	DF Dilution Factor	U Uptake Rate	M Initial LOQ ng	C Calculated LOQ µg/m ³		
Lab ID: 00070	Lab ID: 0007001-07 Sample Name: Clinic Exam Rm							
	Vinyl Chloride	10,190	1.00	0.810	10.0	1.21		
	trans-1,2-Dichloroethene	10,190	1.00	0.440	10.0	2.23		
	cis-1,2-Dichloroethene	10,190	1.00	0.530	10.0	1.85		
	Trichloroethene	10,190	1.00	0.330	10.0	2.97		
	Tetrachloroethene	10.190	1.00	0.410	10.0	2.39		

EPA 8260C



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Laboratory Certification List

Certification ID	Certification No.	Description	Expires	Project Required
Alaska CS-LAP	19-002	Alaska Department of Environmental Conservation	12/30/2024	
DoD-ELAP	72690/L22-563	United States Department of Defense Environmental Laboratory Accreditation	11/30/2024	
ISO/IEC 17025:2017	72690/L22-563	General Requirements for the Competence of Testing and Calibration Laboratories	11/30/2024	
NEFAP	72690/L22-564	TNI National Environmental Field Activities Program (NEFAP)	11/30/2024	
NY-NELAC	12097	New York Department of Health	04/01/2024	
Utah-NELAC	MD010912022-12	Utah Department of Health	12/31/2023	



Fehr Graham	Site Name: Bay Towel 21-1121	Beacon Proposal: 230330R04
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007001
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Qualifiers/Notes and Definitions

General Definitions:

DF	Dilution Factor
DL	Detection Limit
LOD	Limit of Detection
LOQ	Limit of Quantitation
NA	Not Applicable
Q	Qualifier
RPD	Relative Percent Difference
RT	Retention Times in Minutes
RRT	Evaluation of Relative Retention Times in RRT Units (qualified if outside <u>+0.06</u> control limits)
3σ	Uncertainty
¢	Compound not on scope of accreditation
+	values are outside method/contract required QC limits
Ø	Compound not on scope of accreditation and analyzed with a one-point calibration

Sample/Sample Receipt Qualifiers and Notes:

D

Dilution required to report within calibration Limits.



Fehr Graham 909 North 8th Street, Suite 101

Sheboygan, WI 53081

Site Name: Bay Towel 21-1121 Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R04

 Lab Work Order:
 0007001

 Reported:
 06/12/2023

Sample Management Records



2203A Commerce Rd, Suite 1 Forest Hill, MD 21050, USA Need help? Call 1-410-838-8780 or email help@beacon-usa.com

e

PASSIVE SOIL GAS SAMPLES

PSty

ecial Instructions: CNO	CS			1/2			_	
	-							* **
Clihic Examplum	5/18/23	gusa	3/15/23	11:35an	8,5011		, concrete	Bihment Examplion
Phylology	t	SITAM	5123123	120,000	911		mitel	
Clink Rm 104		245p	5 25 23	11:05am	101	anget	Sloving, concrete	liam job
Clinic Rm 108		1150	5125123		11.41		concrete	Dathran
Fivepenterstor	5116/23	1145a 1230p	5123/23	1140a 1230 pm	811	con	chite .	Store Room (Garry)
Field Sample ID	Start Date	Start Time	Stop Date	Stop Time	Sampling Hole Depth cm prinches	Co	Type (Soil, Asphalt, ncrete, Gravel)	Optional Information (Location Description, Sample Condition, PID / FID Readings, etc)
all and the for the formation			Email: jwithanse febrg vahan.com		Mormal Rush (specify) days			
Site Name: Bay Tanul 21-1121 Site Location: Baylen Buy, Wisconsin			Client PO:			ck one):		
			Company Name:	for of the			illon Plamann	
	nformation		14 million - 14 mi			lient In	formation	



Beacon Environmental

2203A Commerce Road, Suite 1 Forest Hill, MD 21050 USA 1.410.838.8780

CERTIFICATE OF ANALYSIS

Beacon Proposal No.: 230330R05 Laboratory Work Order: 0007002

Project Description:

Bay Towel 21-1121(A) Green Bay, WI

Prepared for: Jenna Williams Fehr Graham 909 North 8th Street, Suite 101

Sheboygan, WI 53081

heide Know

Ryan W. Schneider Senior Project Manager

June 12, 2023

All data meet requirements as specified in the Beacon Environmental Quality Assurance Project Plan and the results relate only to the samples reported. The work performed was in accordance with ISO/IEC 17025:2017. This report shall not be reproduced, except in full, without written approval of the laboratory. Release of the data contained in this data package has been authorized by the Laboratory Director or his signee, as verified by the following signatures:

teven Chornley

Steven C. Thornley Laboratory Director

Peter B. Kelly Quality Manager

Table of Contents

Cover Page	1
Sample Summary	3
Case Narrative	4
Analytical Results	5
Summary of Compound Detections	6
Data Summary Table	7
Detailed Analytical Results	8
0007002-01 - Outdoor Air	9
0007002-02 - Fire Dept. Indoor Air	10
0007002-03 - Clinic Indoor Air	11
0007002-04 - Residence Indoor Air	12
QC Summaries	13
Additional QC Information	22
Sample Result Calculations	23
Equation	24
MRL Calculation Table	25
Certifications	26
Notes and Definitions	27
Sample Management Records	28
Chain of Custody	29



Fehr	Graham	

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121(A) Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R05

 Lab Work Order:
 0007002

 Reported:
 06/12/2023

Sample Summary Lab Sample ID **Client Sample ID** Received Matrix Analysis 0007002-01 06/01/2023 Outdoor Air TO-17 (Passive) Ambient Air Sampler Type: Beacon Passive Sampler 0007002-02 06/01/2023 TO-17 (Passive) Indoor Air Fire Dept. Indoor Air Sampler Type: Beacon Passive Sampler 0007002-03 Clinic Indoor Air 06/01/2023 TO-17 (Passive) Indoor Air Beacon Passive Sampler Sampler Type: 0007002-04 06/01/2023 TO-17 (Passive) Residence Indoor Air Indoor Air Sampler Type: Beacon Passive Sampler

Project Completeness

4

4

Samples Received:

Samples Analyzed:



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Case Narrative

Beacon Environmental provided thermally conditioned Beacon Samplers for sampling, with analyses following U.S. EPA Method TO-17, with analytical results reported in $\mu g/m3$. Beacon calculated concentration results using the exposure period, target analyte mass, and the following procedures detailed in ISO 16017-2, *Indoor, ambient and workplace air-Sampling and analysis of volatile organic compounds by sorbent tube/thermal desorption/capillary gas chromatography-Part 2: Diffusive sampling*.

Beacon reports results and reporting limits to three significant digits.

Reporting Limits (RLs)

The RLs represent a baseline above which results meet laboratory-determined limits of precision and accuracy. Beacon performed dilution analysis when results exceeded the upper calibration limit, bringing all reported results within the calibration range. The project method quantitation limit (MQL) is the limit of quantitation (LOQ) as noted in the data tables. The reported data includes LOQ limits.

Calibration Verification

All continuing calibration verification (CCV) values are within $\pm 30\%$ of the true values as defined by the initial calibration and met the requirements specified in BEACON's Quality Manual.

Internal Standards and Surrogates

Internal standards and surrogates are spiked on all blanks (ICB, BLK), field samples and laboratory control samples (ICV/CALV, BS, ICV and CCV). Acceptance criteria for internal standards are 60 to 140 percent and surrogate recoveries are 70 to 130 percent; all internal standards and surrogates are within the acceptance criteria unless noted in the **Case Narrative**.

Blank Contamination

No targeted compounds above the project method quantitation limit (MQL) for each compound were observed in the Laboratory Method Blanks unless noted in the **Case Narrative**.

Laboratory Control Samples

Acceptance criteria for surrogate and analytes recoveries are 70 to 130 percent; all recoveries are within the acceptance criteria unless noted in the Case Narrative.

Discussion

Samples were received in proper condition and laboratory control parameters were met unless otherwise noted below. The work performed was in accordance with ISO/IEC 17025:2017.



909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121(A) Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R05

 Lab Work Order:
 0007002

 Reported:
 06/12/2023

Analytical Results



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Summary of Compound Detections- Concentration

Lab Sample ID: 0007002-03	Lab Sample ID: 0007002-03 Clinic Indoor Air Indoor Air				Method: TO-17 (Pass	sive)
Analyte	CAS#	Result (µg/m ³)	Q RT	LOQ (µg/m³)	File ID	
Tetrachloroethene	127-18-4	7.76	5.939	1.90	C23060107.D	



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Data Summary Table- Concentration

Compound	Frequency	LOQ (µg/m³)	Max Value (μg/m³)
Tetrachloroethene	1	1.90	7.76



Fehr Graham

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121(A) Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R05

 Lab Work Order:
 0007002

 Reported:
 06/12/2023

Detailed Analytical Results



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007002-01		Ou Ar	Method:	TO-17 (Passive)			
Analyte	Result LOQ nalyte CAS# (μg/m³) Q (μg/m³)						
Vinyl Chloride	75-01-4	<0.960)	0.960	06/01/2023 16:05	C23060105.D	
trans-1,2-Dichloroethene	156-60-5	<1.77	7	1.77	06/01/2023 16:05	C23060105.D	
cis-1,2-Dichloroethene	156-59-2	<1.47	7	1.47	06/01/2023 16:05	C23060105.D	
Trichloroethene	79-01-6	<2.30	5	2.36	06/01/2023 16:05	C23060105.D	
Tetrachloroethene	127-18-4	<1.90)	1.90	06/01/2023 16:05	C23060105.D	
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID	
Surrogate: 1,2-DCA-d4	17060-07-0	115%	70-130		06/01/2023 16:05	C23060105.D	
Surrogate: Toluene-d8	2037-26-5	97.7%	70-130		06/01/2023 16:05	C23060105.D	
Surrogate: Bromofluorobenzene	460-00-4	96.5%	70-130		06/01/2023 16:05	C23060105.D	



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Lab Sample ID: 0007002-03		Clinic In	Method:	TO-17 (Passive)		
Analyte	CAS#	Result (µg/m ³)		LOQ (µg/m³)	Analyzed	File ID
Vinyl Chloride	75-01-4	<0.963		0.963	06/01/2023 17:07	C23060107.D
trans-1,2-Dichloroethene	156-60-5	<1.77	,	1.77	06/01/2023 17:07	C23060107.D
cis-1,2-Dichloroethene	156-59-2	<1.47	,	1.47	06/01/2023 17:07	C23060107.D
Trichloroethene	79-01-6	<2.36	i	2.36	06/01/2023 17:07	C23060107.D
Tetrachloroethene	127-18-4	7.76	i	1.90	06/01/2023 17:07	C23060107.D
Analyte	CAS#	% Recovery	Recovery Limits	Q	Analyzed	File ID
Surrogate: 1,2-DCA-d4	17060-07-0	115%	70-130		06/01/2023 17:07	C23060107.D
Surrogate: Toluene-d8	2037-26-5	96.7%	96.7% 70-130		06/01/2023 17:07	C23060107.D
Surrogate: Bromofluorobenzene	460-00-4	104%	70-130		06/01/2023 17:07	C23060107.D



F	e	h	r	Gı	al	ha	m	ı	

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121(A) Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R05

 Lab Work Order:
 0007002

 Reported:
 06/12/2023

QC Information/Summary



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23E015 - Instrument: C System - File ID: FC23050329.D

B23E015-ICV1 (LCSD/Second Source Verification/CALV)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	52.4	10	ng	50.0		105	70-130			
trans-1,2-Dichloroethene	57.3	10	ng	50.0		115	70-130			
cis-1,2-Dichloroethene	50.8	10	ng	50.0		102	70-130			
Trichloroethene	53.2	10	ng	50.0		106	70-130			
Tetrachloroethene	54.8	10	ng	50.0		110	70-130			
Surrogate: 1,2-DCA-d4	53.0		ng	50.0		106	70-130			
Surrogate: Toluene-d8	54.3		ng	50.0		109	70-130			
Surrogate: Bromofluorobenzene	52.9		ng	50.0		106	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23E015 - Instrument: C System - File ID: FC23050330.D

B23E015-ICB1 (Lab Blank/Initial Calibration Blank)

				Spike	Source		%REC		RPD	
Analyte	Result	LOQ	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Vinyl Chloride	<5	10	ng							U
trans-1,2-Dichloroethene	<5	10	ng							U
cis-1,2-Dichloroethene	<5	10	ng							U
Trichloroethene	<5	10	ng							U
Tetrachloroethene	<5	10	ng							U
Surrogate: 1,2-DCA-d4	104		ng	100		104	70-130			
Surrogate: Toluene-d8	105		ng	100		105	70-130			
Surrogate: Bromofluorobenzene	100		ng	100		100	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal:	230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order:	0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported:	06/12/2023

Sequence: B23F002 - Batch: 23F0001 - Instrument: C System - File ID: C23060102.D

23F0001-BS1 (LCS, Calibration Source Verification)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	44.6	10	ng	50.0		89.2	70-130			
trans-1,2-Dichloroethene	53.7	10	ng	50.0		107	70-130			
cis-1,2-Dichloroethene	50.0	10	ng	50.0		100	70-130			
Trichloroethene	54.7	10	ng	50.0		109	70-130			
Tetrachloroethene	55.8	10	ng	50.0		112	70-130			
Surrogate: 1,2-DCA-d4	57.5		ng	50.0		115	70-130			
Surrogate: Toluene-d8	50.8		ng	50.0		102	70-130			
Surrogate: Bromofluorobenzene	51.0		ng	50.0		102	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23F002 - Batch: 23F0001 - Instrument: C System - File ID: C23060103.D

23F0001-BLK1 (Lab Blank)										
				Spike	Source		%REC		RPD	
Analyte	Result	LOQ	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Vinyl Chloride	<0.938	0.938	$\mu g/m^3$							U
trans-1,2-Dichloroethene	<1.73	1.73	$\mu g/m^3$							U
cis-1,2-Dichloroethene	<1.43	1.43	$\mu g/m^3$							U
Trichloroethene	<2.30	2.30	$\mu g/m^3$							U
Tetrachloroethene	<1.85	1.85	$\mu g/m^3$							U
Surrogate: 1,2-DCA-d4	117		ng	100		117	70-130			
Surrogate: Toluene-d8	104		ng	100		104	70-130			
Surrogate: Bromofluorobenzene	95.8		ng	100		95.8	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23F002 - Instrument: C System - File ID: C23060104.D

B23F002-ICV1 (LCSD/Second Source Verification/CALV)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	48.3	10	ng	50.0		96.6	70-130			
trans-1,2-Dichloroethene	56.4	10	ng	50.0		113	70-130			
cis-1,2-Dichloroethene	51.6	10	ng	50.0		103	70-130			
Trichloroethene	57.5	10	ng	50.0		115	70-130			
Tetrachloroethene	57.1	10	ng	50.0		114	70-130			
Surrogate: 1,2-DCA-d4	56.8		ng	50.0		114	70-130			
Surrogate: Toluene-d8	50.7		ng	50.0		101	70-130			
Surrogate: Bromofluorobenzene	50.5		ng	50.0		101	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23F002 - Instrument: C System - File ID: C23060111.D

B23F002-CCV1 (LCS, Closing Calibration Verification)

Analyte	Result	LOQ	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Notes
Vinyl Chloride	51.1	10	ng	50.0		102	70-130			
trans-1,2-Dichloroethene	55.3	10	ng	50.0		111	70-130			
cis-1,2-Dichloroethene	51.4	10	ng	50.0		103	70-130			
Trichloroethene	56.3	10	ng	50.0		113	70-130			
Tetrachloroethene	58.3	10	ng	50.0		117	70-130			
Surrogate: 1,2-DCA-d4	55.7		ng	50.0		111	70-130			
Surrogate: Toluene-d8	48.5		ng	50.0		97.0	70-130			
Surrogate: Bromofluorobenzene	48.9		ng	50.0		97.9	70-130			



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Sequence: B23F002 - Instrument: C System - File ID: C23060112.D

				Spike	Source		%REC		RPD	
Analyte	Result	LOQ	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Vinyl Chloride	<5	10	ng							U
trans-1,2-Dichloroethene	<5	10	ng							U
cis-1,2-Dichloroethene	<5	10	ng							U
Trichloroethene	<5	10	ng							U
Tetrachloroethene	<5	10	ng							U
Surrogate: 1,2-DCA-d4	115		ng	100		115	70-130			
Surrogate: Toluene-d8	99.7		ng	100		99 .7	70-130			
Surrogate: Bromofluorobenzene	95.8		ng	100		95.8	70-130			



230330R05
0007002
06/12/2023
0

TO-17 (Passive) - LCS/LCSD RPD Quality Control Summary

LCS: 23F0001-BS1 File ID: C23060102.D LCSD: B23F002-ICV1 File ID: C23060104.D

Analyzed: 6/1/23 15:35 Analyzed: 6/1/23 14:46

		LOOP 1									
		LCS Result	%REC		Spike Level	LCSD Result	%REC	%REC	RPD	RPD	
Analyte	CAS#	(ng)		Q	(ng)	(ng)		Limits		Limit	Q
Vinyl Chloride	75-01-4	44.61	89.22		50	48.3	96.60	70-130	7.94	30	
trans-1,2-Dichloroethene	156-60-5	53.72	107.44		50	56.42	113.00	70-130	4.90	30	
cis-1,2-Dichloroethene	156-59-2	50.04	100.08		50	51.62	103.00	70-130	3.11	30	
Trichloroethene	79-01-6	54.69	109.38		50	57.45	115.00	70-130	4.92	30	
Tetrachloroethene	127-18-4	55.83	111.66		50	57.09	114.00	70-130	2.23	30	



Fehr Graham	
-------------	--

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121(A) Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R05

 Lab Work Order:
 0007002

 Reported:
 06/12/2023

Additional QC Information



Fehr Graham Site Name: Bay Towel 21-1121(A) 909 North 8th Street, Suite 101 Site Location: Green Bay, WI Sheboygan, WI 53081

Project Manager: Jenna Williams

Beacon Proposal: 230330R05 Lab Work Order: 0007002 **Reported:** 06/12/2023

Sample Result Calculation Summary (Concentration)

TO-17 (Passive)

Analyte	t Sampling Time minutes	DF Dilution Factor	Uc Uptake Rate	M Initial Result ng	C Calculated Result µg/m ³	File ID
Lab ID: 0007002-01 Sample Name: Ou	ıtdoor Air				Temp (°C): 7.20
Vinyl Chloride	13,070	1.00	0.797	U	U	C23060105.D
trans-1,2-Dichloroethene	13,070	1.00	0.433	U	U	C23060105.D
cis-1,2-Dichloroethene	13,070	1.00	0.521	U	U	C23060105.D
Trichloroethene	13,070	1.00	0.325	U	U	C23060105.D
Tetrachloroethene	13,070	1.00	0.403	U	U	C23060105.D

Lab ID: 0007002-03 Sample Nam	ne: Clinic Indoor Air		Temp (°C): 21.00			
Vinyl Chloride	12,720	1.00	0.816	U	U	C23060107.D
trans-1,2-Dichloroethene	12,720	1.00	0.443	U	U	C23060107.D
cis-1,2-Dichloroethene	12,720	1.00	0.534	U	U	C23060107.D
Trichloroethene	12,720	1.00	0.332	U	U	C23060107.D
Tetrachloroethene	12,720	1.00	0.413	40.79	7.76	C23060107.D



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Calculations:

$$C = \frac{1000 \times M \times DF}{Uc \times t}$$

$$Uc = U * \left(\left(\frac{Ts + 273.15}{Tu + 273.15} \right)^{1/2} \right)$$

where:	С	=	concentration ($\mu g/m^3$)
	Μ	=	mass (ng)
	DF	=	dilution factor
	Uc	=	uptake rate (ml/min), corrected
	t	=	sampling time (minutes)
	U	=	compound specific uptake rate
	Tu	=	uptake rate study temperature
	Ts	=	sample average temperature

Note: Tu is 16.65°C

Reference: Federal Register/Vol. 79, No. 125/June 30, 2014



Trichloroethene

Tetrachloroethene

Fehr Graham Site Name: Bay Towel 21-1121(A) Beacon Proposal: 230330R05 909 North 8th Street, Suite 101 Site Location: Green Bay, WI Lab Work Order: 0007002 Sheboygan, WI 53081 Project Manager: Jenna Williams Reported: 06/12/2023

Method Detection and Reporting Limit Calculations (Concentration) **TO-17 (Passive)**

Analyte	t Sampling Time minutes	DF Dilution Factor	Uc Uptake Rate	M Initial LOQ ng	C Calculated LOQ µg/m ³
b ID: 0007002-01 Sample Name: Outdo	or Air				Temp (°C): 7.20
					• • · ·
Vinyl Chloride	13,070	1.00	0.797	10.0	0.960
Vinyl Chloride trans-1,2-Dichloroethene	13,070 13,070	1.00 1.00	0.797 0.433	10.0 10.0	
					0.960
trans-1,2-Dichloroethene	13,070	1.00	0.433	10.0	0.960

Lab ID: 0007002-03 Sample Name: Clinic Indoor Air Temp (°C): 21.00 0.963 Vinyl Chloride 12,720 1.00 0.816 10.0 1.77 trans-1,2-Dichloroethene 12,720 1.00 0.443 10.0 cis-1,2-Dichloroethene 12,720 1.00 0.534 10.0 1.47

1.00

1.00

0.332

0.413

10.0

10.0

12,720

12,720

2.36

1.90



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Laboratory Certification List

Certification ID	Certification No.	Description	Expires	Project Required
Alaska CS-LAP	19-002	Alaska Department of Environmental Conservation	12/30/2024	
DoD-ELAP	72690/L22-563	United States Department of Defense Environmental Laboratory Accreditation	11/30/2024	
ISO/IEC 17025:2017	72690/L22-563	General Requirements for the Competence of Testing and Calibration Laboratories	11/30/2024	
NEFAP	72690/L22-564	TNI National Environmental Field Activities Program (NEFAP)	11/30/2024	
NY-NELAC	12097	New York Department of Health	04/01/2024	
Utah-NELAC	MD010912022-12	Utah Department of Health	12/31/2023	



Fehr Graham	Site Name: Bay Towel 21-1121(A)	Beacon Proposal: 230330R05
909 North 8th Street, Suite 101	Site Location: Green Bay, WI	Lab Work Order: 0007002
Sheboygan, WI 53081	Project Manager: Jenna Williams	Reported: 06/12/2023

Qualifiers/Notes and Definitions

General Definitions:

DF	Dilution Factor
DL	Detection Limit
LOD	Limit of Detection
LOQ	Limit of Quantitation
NA	Not Applicable
Q	Qualifier
RPD	Relative Percent Difference
RT	Retention Times in Minutes
RRT	Evaluation of Relative Retention Times in RRT Units (qualified if outside <u>+0.06</u> control limits)
3σ	Uncertainty
∉	Compound not on scope of accreditation
+	values are outside method/contract required QC limits
Ø	Compound not on scope of accreditation and analyzed with a one-point calibration



Fehr Graham

909 North 8th Street, Suite 101 Sheboygan, WI 53081 Site Name: Bay Towel 21-1121(A) Site Location: Green Bay, WI Project Manager: Jenna Williams
 Beacon Proposal:
 230330R05

 Lab Work Order:
 0007002

 Reported:
 06/12/2023

Sample Management Records



2203A Commerce Rd, Suite 1 Forest Hill, MD 21050, USA 1-410-838-8780 800-878-5510 Toll Free

PASSIVE AIR SAMPLING - BEACON SAMPLER

AND

CHAIN-OF-CUSTODY

Client Information		- Diviany			Client PO:				
Company: FUNK hunham	Project Name:	Bayton	el 21-11	21	Turn around time	e (check one): Rush (specify) days		A	CR
Address: goy N gru struct, site 101	Location:	Number	INT		E		B	MB	AW
city/State/Zip: Shebuygan, WI 52081	Submitted by:	J. Willi	ams		Analysis: Method T	0-17 Method 8260C	00	IEN	L S
Phone: 020-453-0700	Email: JWI	niums@fi	hygrahau	n.com			INDOOR AIR	AMBIENT AIR	SEWER GAS
Location ID	Start Date	Start Time	Stop Date	Stop Time	Aver Temp (C)	Notes	1000		τi ίν
Outdoor Air	5/10/23	1030a	575/22	122014	27.2		THE N	X	
Fire Deft. Indow Air Clinic Indow Air		1100 a	5/23/22	11239	21750	> moved before Tues, 5173	XX		
Clinic Indoor Air		you	5/23/24	12000	21 75 0		1		
Residence indoor AN	Y	5300	-5/23/23	1.15pm	21 DOC MOK 2		X		
	-			,	nal 12/23			1.00	
					-				
					-		-	-	
						-	-	-	
							-	-	
							-	-	
							-		
								1	
Special Notes / Instructions: CNOCS		-			1				
	100 M			Beacon Proposa	: 000	330R05	-	_	
For Lab Use Only Be Fed Ex Good custody seal not	acon Job No: 70			0000011100000	200	ul 6/1/23 10:32			Pgof_

Understanding Chemical Vapor Intrusion Testing Results

RR-977

October 2014

From the Lab to You

Chemical vapor samples were taken from underneath your house or building and possibly indoors as well. These samples have been tested by a certified laboratory and a report was issued. The Wisconsin Department of Natural Resources (DNR) uses these test results to determine if people in the building are being exposed to chemical vapors coming from nearby contaminated soil or groundwater, and to decide what, if any, action is needed to prevent this exposure.


Indoor Air Testing Results

If indoor air samples were collected in your house or building, test results from the lab will be compared to the state Vapor Action Level (VAL) for chemicals of concern. The VAL is a chemical compound's numerical value that represents a health hazard risk to no more than 1 in 100,000 people during a lifetime of exposure. If test results show chemical concentrations in your air below the VAL then adverse health effects are extremely rare, even if you were to breathe the chemical at this concentration for your entire life.

Test results showing chemical concentrations in the air at or above the VAL prompt DNR to recommend that exposure to these chemical vapors be reduced. If test results show concentrations significantly above the VAL, or more than one type of chemical vapor is identified in your indoor air, the risk from exposure increases. If the concentration of any indoor chemical vapor greatly exceeds the VAL, DNR is concerned about even short-term exposure and will typically require immediate action to address the problem.

The VAL for each chemical is set by scientific research. It is protective of all people, including those who are most susceptible to adverse health effects.

If test results identify chemicals in your air that are not present in nearby soil or groundwater contamination, it is likely that these vapors are coming from some product or activity in or near your house or building. Many everyday consumer products (e.g., cleaners, solvents, polish, adhesives, lubricants, aerosols, insect repellants, etc.); combustion processes (e.g., smoking, home heating); fuels in attached garages; dry cleaned clothing or draperies; and occupant activities (e.g., craft hobbies), also release chemical vapors into the air.



Sub-slab Soil Gas Testing Results

Soil gas samples were collected from the ground beneath the concrete slab of your building foundation or basement. The lab measured the concentrations of various chemicals in these samples. DNR compares these measurements to the state Vapor Risk Screening Level (VRSL), which identifies the concentration of a chemical in soil gas that scientific research suggests can be a health risk if vapor enters a building. If soil gas measurements exceed the VRSL for a chemical of concern, action to reduce exposure is strongly recommended.

The VRSL is a higher number (higher chemical concentration) than the VAL because it is presumed that concrete building foundations and basement walls will prevent most soil gas from entering a building. Further, any soil gas that does enter a building through cracks, holes, sump pumps, drains, etc., will be diluted to some extent by the indoor air. So, people inside will not be breathing air that includes the full concentration of chemical vapors that exist in the ground.



Wisconsin Department of Natural Resources P.O. Box 7921, Madison, WI 53707 dnr.wi.gov, search "Brownfields"



DNR generally relies on the test results of the sub-slab soil gas samples when determining what, if any, action should be taken related to chemical vapors coming from nearby soil or groundwater contamination. Indoor air quality is highly variable, and it is difficult to make a definitive decision about vapor intrusion based on indoor air sampling alone.


Follow-Up Actions

If your test results are less than a VAL for indoor air, or a VRSL for sub-slab soil gas, then the air in the house or building should not present a health concern. Follow-up sampling and testing may be necessary to confirm the results, but no other action is typically suggested.

When test results show soil gas chemical concentrations above a VRSL, both DNR and the Wisconsin Department of Health Services recommend that owners take action to reduce potential exposure. This typically involves installing a vapor mitigation system that vents chemical vapors from beneath your home or building to the outdoors, similar to a radon mitigation system.

If indoor air concentrations exceed a VAL, but sub-slab concentrations are less than a VRSL, then the chemical vapors are most likely coming from indoor sources. Steps should be taken by the house or building owner to identify the products and practices causing the problem and implement appropriate remedies.

If soil gas mitigation is recommended, a representative of the party who is responsible for the soil or groundwater contamination will contact you to discuss your options.



<u>A Note about Measurement Units</u>: The lab report may include some unfamiliar technical language. The most important point to note is whether or not the test result for a specific chemical exceeds a VAL or VRSL, which are also sometimes referred to, generically, as "screening levels."

The concentration of gaseous pollutants in air is typically described in two different ways: 1) as units of mass per volume, where $\mu g/m3$ represents micrograms of gaseous pollutant per cubic meter of ambient air; and 2) as parts per billion by volume (ppbv), where the volume of a gaseous pollutant is compared to a set volume of ambient air. These are the numbers that are compared to the VAL and VRSL.

For more information, visit dnr.wi.gov/topic/Brownfields/Vapor.html

This document contains information about certain state statutes and administrative rules but does not necessarily include all of the details found in the statutes and rules. Readers should consult the actual language of the statutes and rules to answer specific questions. The Wisconsin Department of Natural Resources provides equal opportunity in its employment, programs, services, and functions under an Affirmative Action Plan. If you have any questions, please write to Equal Opportunity Office, Department of Interior, Washington, D.C. 20240. This publication is available in alternative format upon request. Please call 608-267-3543 for more information.