Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ABY034

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	EN3JS CONSTRUCTION - JAMES ROUZER RES.	Phone #	
Mailing Address	2765 CASTLEWOOD CT		
City	AURORA	State IL	Zip Code 60504

County	Co. Permit #	Notification #	Completed
Walworth		9629337901	05-08-2025

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
HUEMANN JOS H & SONS INC	585	

Address 5205 RICHMOND ROAD
RINGWOOD IL 60072

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.6

3. Well serves 1 # of RESIDENCE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location

City of LAKE GENEVA

Fire # (if avail.) N1541

Street Address or Road Name and Number
SYBIL LN

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
42.54709 °N	-88.52866 °W			SCR002

SW NE or Govt Lot #	Section	Township	Range
	18	1 N	17 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	83

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		C		T-TAN/BROWN C-CLAY	Surface	4
		G		G-GRAVEL/STONES	4	8
		S		S-SAND	8	22
		Z		Z-CLAY & GRAVEL	22	72
		G		G-GRAVEL/STONES	72	83

6. Casing, Liner, Screen

Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	JOHNSON STAINLESS STEEL #20 SLOT	79	83

7. Grout or Other Sealing Material

Method TREMMIE PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT	Surface	79	8 S

9. Static Water Level
37 ft. below ground surface

10. Pump Test
Pumping level 53.1 ft. below surface
Pumping at 10 GP M for 5 Hrs.
Pumping Method ? Test Pump

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JJH	5889	10-04-2024
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JJH	7296	10-04-2024

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank	>	30

Comment: DRILLERS ESTIMATED YIELD 15 GPM

Created On: 09-12-2024 Updated On: 07-08-2025 Review Status: APPROVED