Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACE597

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: STASECK, GARY			Phone #
Mailing Address: W4995 HALO RIDGE LANE			
City: NECEDAH	State: WI	Zip Code: 53950	
County: Juneau	Co. Permit #	Notification #: 9918301301	Completed: 06-11-2025

Well Constructor (Business Name): LANGE PLUMBING INC	Lic. #: 7538	Facility ID # (Public Wells)	
Address: N5769 HWY 58 NEW LISBON WI 53950		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity	

1. Well Location

Town of NECEDAH			Fire # (if avail.): W4995
Street Address or Road Name and Number: W4995 HALO RIDGE LANE			
Subdivision Name	Lot #	Block #	

Latitude / Longitude in Decimal Degree (DD): 44.0052 °N -90.01696 °W				Method Code: SCR002
SE NE or Govt Lot #	Section: 28	Township: 18 N	Range: 4 E	

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
PLUGGED WELL
Construction Type: Driven Point

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
1.25	Surface	28
1.25	28	31

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	ASTM A-53 1 1/4" SCHEDULE 40 GRADE-A	Surface	28
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	80 GAUGE	28	31

7. Grout or Other Sealing Material
Method

8. Geology

9. Static Water Level
17 ft. below ground surface

10. Pump Test
Pumping level _____ ft. below surface
Pumping at _____ GP for _____ Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
SL	4553	07-03-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	50	Septic or Holding, or POWTS Tank	=	32

Comment: WILL NEED TO FILE VARIANCE SOON DUE TO THE DRAIN FIELD DISTANCE NOT MEETING THE MINIMUM REQUIREMENT. THE SEPTIC DISTANCE IS CORRECT HOWEVER THE DRAIN FIELD IS ONLY 42' AWAY FROM THE WELL. I PUT 50' FOR NOW SO I CAN SAVE THE REPORT.

Created On: 06-10-2025 Updated On: 09-23-2025 Review Status: APPROVED