Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACF247

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BOPP, TERRY	Phone #
Mailing Address: W4333 WEST MARINA LANE	
City: NECEDAH	State: WI — Zip Code: 54646
County: Juneau	Co. Permit #: — Notification #: 9924573001 — Completed: 06-19-2025
Well Constructor (Business Name): LANGE PLUMBING INC	Lic. #: 7538 — Facility ID # (Public Wells):
Address: N5769 HWY 58, NEW LISBON WI 53950	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity:

1. Well Location

Town of NECEDAH	Fire # (if avail.): W4333
Street Address or Road Name and Number: W4333 WEST MARINA LANE NECEDAH WI 54646	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 43.98828 °N -89.98715 °W	Method Code: SCR002
NE SW or Govt Lot #:	Section: 35 — Township: 18 N — Range: 4 E

2. Well Type Replacement
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?: PLUGGED WELL
Construction Type: Driven Point

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
1.25	Surface	28
1.25	28	31

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	ASTM A-53 1 1/4" SCHEDULE 40 GRADE -A	Surface	28
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	80 GAUGE	28	31

7. Grout or Other Sealing Material
Method

8. Geology

9. Static Water Level
7 ft. below ground surface

10. Pump Test
Pumping level _____ ft. below surface
Pumping at _____ GP for _____ Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
SL	4553	08-05-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)	>	25	POWTS dispersal component (soil absorption unit or mound)	>	50

Comment:

Created On: 06-27-2025 Updated On: 09-23-2025 Review Status: APPROVED