Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACF419

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NIEDERMEYER, ROB			Phone #: (920)321-8564
Mailing Address: 2821 E MILESTONE CT			
City: APPLETON	State: WI	Zip Code: 54913	
County: Florence	Co. Permit #:	Notification #: 9762221901	Completed: 07-02-2025

1. Well Location

Town of FLORENCE

Fire # (if avail.)

Street Address or Road Name and Number: HWY 70

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LUISIER WELL DRILLING INC	157	

Latitude / Longitude in Decimal Degree (DD): 45.91787 °N -88.37481 °W

Method Code: SCR002

Well Plan Approval #:

SW NE or Govt Lot #	Section	Township	Range
	28	40 N	17 E

Address: 220 HANK MARKS DR
OCONTO FALLS WI 54154-1078

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.7

Reason for replaced or reconstructed well ?

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	29

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	Y-SAND & GRAVEL	Surface	29
C	C-CLAY	29	29

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	CRESLINE PVC-1120 SCH 40 200 PSI-F480	Surface	25
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	15 SLOT S.S. SCREEN	25	29

9. Static Water Level

11 ft. below ground surface

10. Pump Test

Pumping level 20 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	25	3 S
#40 GRAVEL PACK (RED FLINT SAND & GRAVEL LLC)	25	29	6 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
KM	5864	07-02-2025
Drill Rig Operator	Lic or Reg #	Date Signed
MP	9084	07-02-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: NO SEPTIC AT THE TIME OF DRILLING. WE WILL BE INSTALLING THE WATER SYSTEM.

PARCEL #010-01399-0000

Created On: 07-03-2025 Updated On: 10-15-2026 Review Status: APPROVED