Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACF511

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WEGAND, MARK & JENNIFER	Phone #: (920)915-4257
Mailing Address: W2266 OUT OF TOWN LN	
City: KAUKAUNA	State: WI — Zip Code: 54130

County	Co. Permit #	Notification #	Completed
Florence		9830884401	07-07-2025

Well Constructor (Business Name): LUISIER WELL DRILLING INC	Lic. #: 157
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 220 HANK MARKS DR OCONTO FALLS WI 54154-1078	Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.5

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of TIPLER

Fire # (if avail.)

Street Address or Road Name and Number
DREAM LAKE RD

Subdivision Name	Lot #	Block #
	3	

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.92319 °N -88.59415 °W	SCR002

NE	NE	Section	Township	Range
or Govt Lot #		27	40 N	15 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	122

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	Z-CLAY & GRAVEL	Surface	90
X	X-SAND & CLAY	90	100
Y	Y-SAND & GRAVEL	100	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	NASP PVC-1120 SCH 40 200 PSI F-480	Surface	118
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	15 S.S SLOT SCREEN	118	122

7. Grout or Other Sealing Material
Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	118	18 S
#40 GRAVEL PACK (RED FLINT SAND & GRAVEL LLC)	118	122	6 S

9. Static Water Level
102 ft. below ground surface

10. Pump Test
Pumping level 110 ft. below surface
Pumping at 4 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
KM	5864	07-08-2025
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MP	9084	07-08-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: NO SEPTIC AT THE TIME OF DRILLING. WE WILL BE INSTALLING THE WATER SYSTEM.

Created On: 07-08-2025 Updated On: 10-15-2026 Review Status: APPROVED