Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACG339

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	LOCKSTEIN ERIC
Phone #	
Mailing Address	W631 COUNTY ROAD H
City	FREMONT
State	WI
Zip Code	54940
County	Waushara
Co. Permit #	Wisconsin
Notification #	9929369501
Completed	07-16-2025
Well Constructor (Business Name)	LOEHRKE, NEAL D
Lic. #	133
Facility ID # (Public Wells)	
Address	VALLEY WELL DRILLING N1600 HWY 10 S WEYAUWEGA WI 54983
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	4

1. Well Location

Town of BLOOMFIELD	
Fire # (if avail.)	W631
Street Address or Road Name and Number	COUNTY ROAD H
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.15718 °N -88.91125 °W
Method Code	SCR002
SW SE or Govt Lot #	
Section	35
Township	20 N
Range	13 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

QUPDATE BURIED SUCTION PUMP TO SUBMERSIBLE

Construction Type Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	179

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		C-CLAY	Surface	140
		X		X-SAND & CLAY	140	163
		N		N-SANDSTONE	163	179

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LBS/FT A53 GR B NUCOR WELDED	Surface	163
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

3 ft. above ground surface

10. Pump Test

Pumping level 6 ft. below surface

Pumping at 12 GP M for 30 Hrs.

Pumping Method ? Test Pump

11. Well Is

50 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		2 S

12. Notified Owner of need to fill & seal ? Yes

137.5 = 4" FLOWING WELL

Filled & Sealed Well(s) as needed? Yes

VWD FILLED & SEALED 8/7/2025

13. Constructor / Supervisory Driller	Lic #	Date Signed
NL	133	07-16-2025
Drill Rig Operator	Lic or Reg #	Date Signed
NL	133	07-16-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 07-30-2025 Updated On: 12-23-2025 Review Status: APPROVED