# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ACK825

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: MARK ZIELINSKI | Phone # |
| Mailing Address: 13872 ARROWHEAD DR | |
| City: POUND | State: WI — Zip Code: 54161 |
| County: Oconto | Co. Permit #: — Notification #: 10093937601 — Completed: 12-09-2025 |
| Well Constructor (Business Name): COOPER, GERALD L | Lic. #: 6211 — Facility ID # (Public Wells): |
| Address: 5050 BROWN RD, LITTLE SUAMICO WI 54141 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: 2.6 |

**1. Well Location**

| | |
|---|---|
| Town of BRAZEAU | Fire # (if avail.): 13872 |
| Street Address or Road Name and Number: ARROWHEAD DR | |
| Subdivision Name: | Lot #: — Block #: |
| Latitude / Longitude in Decimal Degree (DD): 45.1761 °N -88.19937 °W | Method Code: SCR002 |
| NE SW or Govt Lot #: | Section: 12 — Township: 31 N — Range: 18 E |

**2. Well Type** Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: POINT IS IN BASEMENT

Construction Type: Drilled

**3. Well serves** 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8 | Surface | 4 |
| 6 | 4 | 60 |

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| No | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | No |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| Yes | Cable-tool Bit 8in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| T | S | S | | T-TAN/BROWN S-SOFT/LOOSE S-SAND | Surface | 30 |
| G | S | C | S | G-GRAY S-SOFT/LOOSE C-CLAY S-SANDY | 30 | 43 |
| T | H | S | | T-TAN/BROWN H-HARD/FIRM S-SAND | 43 | 60 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | STEEL, 18.97 LB PER FT ASTM A53 NTP-TRI WELDED | Surface | 57 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 5 | SLOTTED STAINLESS STEEL 12 SLOT | 57 | 60 |

**7. Grout or Other Sealing Material**

Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE | Surface | 60 | 1 S |

**9. Static Water Level**

33 ft. below ground surface

**10. Pump Test**

Pumping level 40 ft. below surface

Pumping at 18 GP M for 2 Hrs.

Pumping Method ? Test Pump

**11. Well Is**

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**12.** Notified Owner of need to fill & seal ? Yes

WILL SEAL WHEN NEW WELL IS HOOKED UP

Filled & Sealed Well(s) as needed? Yes

WILL SEAL WHEN NEW WELL IS HOOKED UP

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| GLC | 6211 | 12-10-2025 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS holding component (also known as holding tank) | > | 50 | POWTS dispersal component (soil absorption unit or mound) | > | 50 |

Comment:

Created On: 12-10-2025 Updated On: 10-15-2026 Review Status: APPROVED