Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL344

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: SWENINK, STEVE	Phone #
Mailing Address: 114 ROCK AVE	
City: VIROQUA	State: WI — Zip Code: 54665
County: Vernon	Co. Permit #: — Notification #: 9948560301 — Completed: 01-14-2026
Well Constructor (Business Name): KOUBA DRILLING LLC	Lic. #: 8148 — Facility ID # (Public Wells):
Address: 325 S PARK ST, REEDSBURG WI 53959	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.1

1. Well Location

Town of KICKAPOO				Fire # (if avail.): 6958
Street Address or Road Name and Number: HWY 14				
Subdivision Name:			Lot #:	Block #:
Latitude / Longitude in Decimal Degree (DD): 43.4791 °N -90.8274 °W				Method Code: SCR002
NW or Govt Lot #: NW	Section: 35	Township: 12 N	Range: 4 W	

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME/SHOP
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	82.5
6	82.5	180

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	Yes
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	C-CLAY G-W/GRAVEL/STONES	Surface	9
	S	H	C	S-SOFT/LOOSE H-SHALE C-CLAYEY	9	26
E	M	H		E-GREEN M-MEDIUM H-SHALE	26	49
G	H	H		G-GRAY H-HARD/FIRM H-SHALE	49	115
U	H	H		U-BLUE H-HARD/FIRM H-SHALE	115	180

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND STEEL, WELDED, .280 WALL, ASTM A53B, DRIVE SHOE	Surface	82.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
38 ft. below ground surface

10. Pump Test
Pumping level 160 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	82.5	33 S

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
MLK	8149	01-15-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
AS	7291	01-14-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Septic or Holding, or POWTS Tank	>	25

Comment: CREW ENCOUNTERED FRACTURE IN SOFT SHALE AT 9 TO 26 FT WITH A BIG SPRING AT 17 FT THAT REQUIRED 22 BAGS OF HYDRATED 3/8" CHIPS TO SEAL OFF IN ORDER TO CONTINUED TO CEMENT GROUT TO SURFACE.

Created On: 01-15-2026 Updated On: 02-09-2026 Review Status: APPROVED