# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ACL492

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: SEGER, TOM | Phone # |
| Mailing Address: 5025 162ND ST. W | |
| City: LAKEVILLE | State: MN Zip Code: 55044 |
| County: Polk | Co. Permit #: |
| Notification #: 10048037201 | Completed: 11-21-2025 |
| Well Constructor (Business Name): HISCHER, DANIEL D | Lic. #: 175 |
| Facility ID # (Public Wells): | |
| Well Plan Approval #: | |
| Address: KIRK HISCHER WELL DRILLING 2449 ST RD 35 LUCK WI 54853-9803 | |
| Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: |
| Specific Capacity: 4 | |

**1. Well Location**

| | |
|---|---|
| Town of MILLTOWN | Fire # (if avail.): 1506 |
| Street Address or Road Name and Number: 186TH AVE | |
| Subdivision Name: | Lot #: Block #: |
| Latitude / Longitude in Decimal Degree (DD): 45.47811 °N -92.46939 °W | Method Code: GPS008 |
| SE NE or Govt Lot #: | Section: 33 Township: 35 N Range: 17 W |

**2. Well Type** New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

**3. Well serves** 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 71 |

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| No | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | No |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| No | Cable-tool Bit ____in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| T | V | C | G | T-TAN/BROWN V-NON-CAVING C-CLAY G-W/GRAVEL/STONES | Surface | 15 |
| T | Q | G | | T-TAN/BROWN Q-CAVING G-GRAVEL/STONES | 15 | 40 |
| T | Q | S | C | T-TAN/BROWN Q-CAVING S-SAND C-CLAYEY | 40 | 66 |
| T | H | G | | T-TAN/BROWN H-HARD/FIRM G-GRAVEL/STONES | 66 | 71 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | STEEL, 18.97, A53 .280 6.625X20 PE, IPSCO, WELD | Surface | 71 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**

40 ft. below ground surface

**10. Pump Test**

Pumping level 45 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ? Airlift

**11. Well Is**

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**7. Grout or Other Sealing Material**

Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE | Surface | | 3 S |

**12.** Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| DDH | 175 | 12-01-2025 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| KDH | 7488 | 12-01-2025 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 95 | Building Drain - Sanitary | | 55 |
| | | | Septic or Holding, or POWTS Tank | | 85 |

Comment: WATER TEST WILL BE LATE, NO ELECTRICITY ONSITE

| Variance ID | Variance or Exception Type | Date | Reason |
|---|---|---|---|
| | Sample Submit Time | | |

Created On: 02-03-2026 Updated On: 10-15-2026 Review Status: APPROVED