# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ACL494

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: GERVAIS,DOUG | Phone # |
| Mailing Address: 4514 DREXEL AVE | |
| City: EDINA | State: MN Zip Code: 55424 |

| County | Co. Permit # | Notification # | Completed |
|---|---|---|---|
| Polk | | 10094844701 | 12-12-2025 |

| Well Constructor (Business Name) | Lic. # | Facility ID # (Public Wells) |
|---|---|---|
| HISCHER, DANIEL D | 175 | |

Address: KIRK HISCHER WELL DRILLING 2449 ST RD 35
LUCK WI 54853-9803

Well Plan Approval #

Approval Date (mm-dd-yyyy)

| Hicap Permanent Well # | Common Well # | Specific Capacity |
|---|---|---|
| | | 2.5 |

**3. Well serves** 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

**1. Well Location**

Town of MILLTOWN

Fire # (if avail.): 1851

Street Address or Road Name and Number: 136TH ST

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Latitude / Longitude in Decimal Degree (DD) | Method Code |
|---|---|
| 45.47664 °N -92.43886 °W | GPS008 |

| SE NW or Govt Lot # | Section | Township | Range |
|---|---|---|---|
| | 35 | 35 N | 17 W |

**2. Well Type** New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 4 | Surface | 65 |

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| No | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | No |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| No | Cable-tool Bit ____in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| T | V | C | Z | T-TAN/BROWN V-NON-CAVING C-CLAY Z-W/COBBLES/BOULDERS | Surface | 12 |
| T | Q | G | | T-TAN/BROWN Q-CAVING G-GRAVEL/STONES | 12 | 36 |
| T | S | C | | T-TAN/BROWN S-SOFT/LOOSE C-CLAY | 36 | 51 |
| T | Q | Y | | T-TAN/BROWN Q-CAVING Y-SAND & GRAVEL | 51 | 65 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 4 | STEEL 11#FT A53 .237X4.5X18 IPSCO USA T&C | Surface | 61 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 4 | S. STEEL V SLOT .012 | 60 | 65 |

**7. Grout or Other Sealing Material**

Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE | Surface | | 1 S |

**9. Static Water Level**

25 ft. below ground surface

**10. Pump Test**

Pumping level 33 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ? Test Pump

**11. Well Is**

16 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| DDH | 175 | 12-18-2025 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| KDH | 7488 | 12-18-2025 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| Lake, Stream, River or Pond (Including Storm Water Detention Basin) | | 110 |

| Type | Qualifier | Distance |
|---|---|---|
| Building Drain - Sanitary | | 10 |
| Septic or Holding, or POWTS Tank | | 45 |

Comment: WATER TEST WILL BE LATE, NO ELECTRICITY ONSITE

| Variance ID | Variance or Exception Type | Date | Reason |
|---|---|---|---|
| | Sample Submit Time | | |

Created On: 02-03-2026 Updated On: 10-15-2026 Review Status: APPROVED