Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM146

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	EDWARDS, ANDY
Phone #	
Mailing Address	4959 CO D
City	VESPER
State	WI
Zip Code	54489

County	Co. Permit #	Notification #	Completed
Wood	w26011	10161274901	03-04-2026

1. Well Location

Town of HANSEN

Fire # (if avail.)

Street Address or Road Name and Number: 4959 CO D

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BERTRAM JUNEMANN WELL DRILLING INC	84	

Latitude / Longitude in Decimal Degree (DD): 44.4287 °N -89.9894 °W

Method Code: GPS008

NW SE or Govt Lot #	Section	Township	Range
	35	23 N	4 E

Well Plan Approval #

Address: 7117 COUNTY ROAD S
RUDOLPH WI 54475

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.4

Reason for replaced or reconstructed well ?

3. Well serves 1 # of FARM

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	3
8.75	3	40
6	40	220

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 9in. dia	
Yes	Removed? 3depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
X	X-SAND & CLAY	Surface	3
N	N-SANDSTONE	3	15
H	H-SHALE	15	20
Q	Q-GRANITE	20	220

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E A-53 .280 NTP-TRI	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

17 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 10 GP M for 1 Hrs.

Pumping Method ? Test Pump

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	40	7 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
JJ	6733	04-02-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JJ	9350	04-02-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100	Animal Barn or Barn Pen	>	52
			Septic or Holding, or POWTS Tank	>	50

Comment:

Rehab Type	Rehab Date	Result Text
Hydrofracture	03/04/2026	< 2 GPM

Created On: 03-10-2026 Updated On: 10-15-2026 Review Status: APPROVED