Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM570

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: SCHULTZ, DAN	Phone #
Mailing Address: 200 SHEFFIELD DR.	
City: RACINE	State: WI — Zip Code: 53402

County	Co. Permit #	Notification #	Completed
Adams	1	10197836401	04-13-2026

Well Constructor (Business Name): WALKER, BRUCE A	Lic. #: 6143
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: WISCONSIN WELL & WATER SYSTEMS LLC 673 FERN AVE GRAND MARSH WI 53936	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.8	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of DELL PRAIRIE

Fire # (if avail.): 3857

Street Address or Road Name and Number: 9TH AVE.

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.69123 °N -89.75858 °W	SCR002

NE SE or Govt Lot #	Section	Township	Range
	15	14 N	6 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10.25	Surface	154
6	154	201

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	Yes
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
M	S			M-MEDIUM S-SAND	Surface	60
H	X			H-HARD/FIRM X-SAND & CLAY	60	68
A	S			A-COARSE S-SAND	68	86
	X	M		X-SAND & CLAY M-SILTY	86	140
N	S			N-FINE S-SAND	140	151
H	N			H-HARD/FIRM N-SANDSTONE	151	201

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	CRESTLINE PVC 1120, SDR 21 200 PSI, ASTM 2265 F480 WITH SHALE TRAP	Surface	154
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	150	15 S

9. Static Water Level
75 ft. below ground surface

10. Pump Test
Pumping level 95 ft. below surface
Pumping at 15 GP M for 2.5 Hrs.
Pumping Method ? Test Pump

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BW	6143	04-14-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DC	9106	04-13-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100

Type	Qualifier	Distance
Sewer - Building Sanitary	>	25
Septic or Holding, or POWTS Tank	>	100

Comment: WATER SAMPLE TO BE TAKEN AT TIME OF PUMP HOOK UP

ENCOUNTERED INTERMITTENT FRACTURES THROUGHOUT THE SANDSTONE FORMATION. PLACED 1 BAG OF 3/8" CHIPS AT BOTTOM OF ANNUALR SPACE TO SEAL ANY FRACTURES, ALLOWING NEAT GROUT TO BE PLACED TO SURFACE.

Variance ID	Variance or Exception Type	Date	Reason
78625	Landfill Variance	12/05/2025	WITHIN 1200 FEET OF LANDFILL

Created On: 04-13-2026 Updated On: 10-15-2026 Review Status: APPROVED