Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM653

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PORTSIDE	Phone #
Mailing Address: 810 S. LANSING	
City: STURGEON BAY	State: WI — Zip Code: 54235
County: Door	Co. Permit #: 1 — Notification #: 10224453101 — Completed: 04-15-2026
Well Constructor (Business Name): VAN DE YACHT LEO WELL DRILLING INC	Lic. #: 6097 — Facility ID # (Public Wells)
Address: 1267 LAKEVIEW DR, GREEN BAY WI 54313	Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well # — Specific Capacity: 0.6

1. Well Location

Town of GIBRALTAR	Fire # (if avail.): 9196
Street Address or Road Name and Number: EAGLE LEDGE	
Subdivision Name	Lot # — Block #
Latitude / Longitude in Decimal Degree (DD): 45.1176 °N -87.2376 °W	Method Code: GPS008

NE	SE	Section	Township	Range
or Govt Lot #		32	31 N	27 E

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	6
8	6	187
6	187	222

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 8in. dia	
Yes	Removed? 6depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
I	I-SOIL-ORGANIC	Surface	2
L	L-LIMESTONE/DOLOMITE	2	222

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM A 53B 18 97# PER FT NUCOR PIPE	Surface	187
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
50 ft. below ground surface

10. Pump Test
Pumping level 140 ft. below surface
Pumping at 50 GP M for 2 Hrs.
Pumping Method ? Airlift

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	187	50 S

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
TLV	6378	04-16-2026
Drill Rig Operator	Lic or Reg #	Date Signed
TEV	8900	04-16-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	120	Septic or Holding, or POWTS Tank	=	75

Comment:

Created On: 04-16-2026 Updated On: 05-20-2026 Review Status: APPROVED