# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ACM817

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: BRUDNICK, JAMIE | Phone # |
| Mailing Address: W3306 DUNDAS ROAD | |
| City: KAUKAUNA | State: WI — Zip Code: 54130 |
| County: Calumet | Co. Permit #: — Notification #: 10233343401 — Completed: 04-22-2026 |
| Well Constructor (Business Name): GROUND SOURCE LLC | Lic. #: 9443 — Facility ID # (Public Wells): |
| Address: 3671 MONROE ROAD, DEPERE WI 54115 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: 0.2 |

**1. Well Location**

| | |
|---|---|
| Town of WOODVILLE | Fire # (if avail.): W3306 |
| Street Address or Road Name and Number: DUNDAS ROAD | |
| Subdivision Name: | Lot #: — Block #: |
| Latitude / Longitude in Decimal Degree (DD): 44.2344 °N -88.2043 °W | Method Code: GPS008 |
| SE NE or Govt Lot #: — Section: 3 — Township: 20 N — Range: 19 E | |

**2. Well Type** Replacement

of previous unique well #: 8DU821 constructed in: 1972

Reason for replaced or reconstructed well ?: BAD CASING

Construction Type: Drilled

**3. Well serves** 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 9 | Surface | 258 |
| 6 | 258 | 500 |

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| Yes | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | Yes |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| No | Cable-tool Bit ____in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | C | | C-CLAY | Surface | 64 |
| U | Q | H | | U-BLUE Q-CAVING H-SHALE | 64 | 140 |
| | Q | H | | Q-CAVING H-SHALE | 140 | 256 |
| | | L | | L-LIMESTONE/DOLOMITE | 256 | 460 |
| | | N | | N-SANDSTONE | 460 | 500 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW PLN END BLK STEEL WELDED 18.97.280 A53 NUCOR | Surface | 258 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**7. Grout or Other Sealing Material**

Method BRADENHEAD

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| HIGH SOLIDS BENTONITE GROUT | Surface | 258 | 14 S |

**9. Static Water Level**

282 ft. below ground surface

**10. Pump Test**

Pumping level 360 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ? Airlift

**11. Well Is**

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**12.** Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

PUMP INSTALLER WILL ABANDON

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| TS | 6667 | 04-23-2026 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| CV | | 04-23-2026 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS holding component (also known as holding tank) | | 120 | POWTS dispersal component (soil absorption unit or mound) | | 200 |

Comment:

Created On: 04-23-2026 Updated On: 10-15-2026 Review Status: APPROVED