Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM943

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JK BUILDERS	Phone #
Mailing Address: 160 8TH AVE	
City: CLEAR LAKE	State: WI — Zip Code: 54005
County: Polk	Co. Permit #:
Notification #: 10248027801	Completed: 04-30-2026
Well Constructor (Business Name): TIM BUTTERFIELD DRILLING INC	Lic. #: 6900
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 395 REED ST, SOMERSET WI 54025	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.3	

1. Well Location

Town of BLACK BROOK	Fire # (if avail.): 89
Street Address or Road Name and Number: 75TH ST	
Subdivision Name	Lot #: 2 — Block #
Latitude / Longitude in Decimal Degree (DD): 45.22189 °N -92.3153 °W	Method Code: SCR002

NE	NW	Section	Township	Range
or Govt Lot #		35	32 N	16 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	205

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	Yes
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	C			C-CLAY	Surface	140
S	N			S-SOFT/LOOSE N-SANDSTONE	140	180
	L			L-LIMESTONE/DOLOMITE	180	205

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW P&E BLK WELDED 18.97 LB/FT ASTM A53 NUCOR	Surface	180
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

80 ft. below ground surface

10. Pump Test

Pumping level 120 ft. below surface

Pumping at 10 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	20	2 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
TB	6901	04-30-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
BK	9317	04-30-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)	>	25	POWTS dispersal component (soil absorption unit or mound)	>	50

Comment:

Created On: 04-29-2026 Updated On: 05-29-2026 Review Status: APPROVED