Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACN015

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BENZOW, ROLAND	Phone #: (262)994-8062
Mailing Address: N17777 TWIN LAKE RD	
City: DUNBAR	State: WI — Zip Code: 54119
County: Marinette	Co. Permit #:
Notification #: 9622171501	Completed: 04-29-2026
Well Constructor (Business Name): DRILL BABY DRILL LLC	Lic. #: 9442
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: DBA LUISIER WELL DRILLING INC 220 HANK MARKS DR OCONTO FALLS WI 54154	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.2	

1. Well Location

Town of DUNBAR	Fire # (if avail.): N17777
Street Address or Road Name and Number: TWIN LAKE RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.60233 °N -88.09968 °W	Method Code: SCR002
SE SE or Govt Lot #	Section: 10 — Township: 36 N — Range: 19 E

2. Well Type Replacement

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: LACK OF WATER

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	81

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	S-SAND	Surface	81

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	NASP PVC-1120 SCH 40 200 PSI F-480	Surface	77
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	7 SLOT S.S. SCREEN	77	81

9. Static Water Level

31 ft. below ground surface

10. Pump Test

Pumping level 71 ft. below surface

Pumping at 8 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

24 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE - GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	77	8 S
#40 GRAVEL PACK (RED FLINT SAND & GRAVEL LLC)	77	81	6 S

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
KM	5864	04-29-2026
Drill Rig Operator	Lic or Reg #	Date Signed
MP	9084	04-29-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	101	Septic or Holding, or POWTS Tank	=	84

Comment: WE WILL BE INSTALLING THE WATER SYSTEM.

Created On: 05-01-2026 Updated On: 10-15-2026 Review Status: APPROVED