Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AV553

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JIM VAN HARDAL			Phone #
Mailing Address: 1827 CTY J			
City: LT SUAMICO	State: WI	Zip Code: 54141	
County: Brown	Co. Permit #	Notification #	Completed: 12-01-1988

Well Constructor (Business Name): VAN DE YACHT BILL	Lic. #: 37	Facility ID # (Public Wells)
Address: 4151 LEDGECREST RD DE PERE WI 54115		Well Plan Approval #
		Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.6

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of HOGRAD

Fire # (if avail.)

Street Address or Road Name and Number: FLORIST DR

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

SE	Section	Township	Range
or Govt Lot #	2	23 N	19 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	105
6	105	170

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Yes Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAYU	Surface	25
G	GRAVEL	25	30
C	CLAY	30	105
L	LIME	105	150
N	SANDSTONE	150	170

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW 61. STLPL. END WELDED A53 GR B. 18.97 280 U.S.	Surface	106
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
100 ft. below ground surface

10. Pump Test
Pumping level 150 ft. below surface
Pumping at 30 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	105	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
BV		12-01-1988
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		97	Building Overhang		11
			Septic or Holding, or POWTS Tank		78

Comment:

Created On: 11-16-1989 Updated On: 11-16-1989 Review Status: