Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AV560

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: JOHN DOLLAR	Phone #: (414)336-4808
Mailing Address: 409 S HURON	
City: DEPERE	State: WI — Zip Code: 54115
County: Brown	Co. Permit #: — Notification #: — Completed: 12-22-1988
Well Constructor (Business Name): VAN DE YACHT BILL	Lic. #: 37 — Facility ID # (Public Wells):
Address: 4151 LEDGECREST RD, DE PERE WI 54115	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.3

1. Well Location
Town of DEPERE
Fire # (if avail.):
Street Address or Road Name and Number: HWY G
Subdivision Name: — Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:
NE or Govt Lot #: — Section: 32 — Township: 23 N — Range: 21 E

2. Well Type Replacement
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?: ICE LEVEL TOO HIGH
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	151
6	151	636

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Yes Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	6
L	LIMESTONE	6	40
H	SHALE	40	120
L	LIME	120	180
H	SHALE	180	400
L	LIME	400	595
N	SANDSTONE	595	632
L	LIME	632	636

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BL. STL PLIEND WELDED A53 GR B. 18.97 280KENT STEEL	Surface	152
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
125 ft. below ground surface

10. Pump Test
Pumping level 250 ft. below surface
Pumping at 40 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT GROUT	Surface	151	40

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
BV		12-20-1988
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		70

Type	Qualifier	Distance
Building Overhang		11
Septic or Holding, or POWTS Tank		50

Comment: WELL COMPENSATION PROGRAM WELL

Created On: 07-05-1990 Updated On: 07-11-2023 Review Status: