Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CB719

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JEFF LEHMANN			Phone #: (715)248-7364
Mailing Address: RT 3			
City: CENTURIA	State: WI	Zip Code: 54824	
County: Polk	Co. Permit #:	Notification #:	Completed: 10-02-1990

Well Constructor (Business Name): CHELL RONALD J AND RODNEY L	Lic. #: 22	Facility ID # (Public Wells):	
Address: ROUTE 3 FREDERIC WI 54837		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.2	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of ST CROIX FALLS

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code
NW SW or Govt Lot #	Section: 10	Township: 34 N	Range: 18 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
MOBILE HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	165

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S	G	SAND AND GRAVEL	Surface	110
		S	M	SAND SILT AND GRAVEL	110	128
		B		TRAP-ROCK	128	165

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW STD BLK P/E PIPE 18.97#/FT LTV ASTM A-53	Surface	128
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method

9. Static Water Level
110 ft. below ground surface

10. Pump Test
Pumping level 120 ft. below surface
Pumping at 12 GP for 3 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RC		10-20-1990
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Sewer - Building Sanitary		60
			Septic or Holding, or POWTS Tank		80

Comment:

Created On: 03-26-1991 Updated On: 03-26-1991 Review Status: