Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CC047

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BENSON, MAYNARD			Phone #: ( )336-8462
Mailing Address: 322 VICTORIA			
City: BARABOO	State: WI	Zip Code: 53913	
County: Sauk	Co. Permit #:	Notification #:	Completed: 05-02-1994

Well Constructor (Business Name): MARVIN HOLZEM	Lic. #: 637	Facility ID # (Public Wells):
Address: N9899 HWY 23 WISCONSIN DELLS WI 53965		Well Plan Approval #:
		Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of BARABOO

Fire # (if avail.):

Street Address or Road Name and Number: BURRON RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SE	NE	Section	Township	Range
or Govt Lot #		27	12 N	6 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	72
6	72	225

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
P	HARDPAN	Surface	72
Q	QUARTZ	72	225

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. NEW PIPE ASTM A53 280 W 18.97 MAVERICK	Surface	72
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
113 ft. below ground surface

10. Pump Test
Pumping level 200 ft. below surface
Pumping at 2 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	72	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MH		05-09-1994

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65	Sewer - Building Sanitary		30
Building Overhang		25	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 09-09-1994 Updated On: 10-15-2026 Review Status: