Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CE953

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CURTIS MORIVA	Phone #: (608)583-3009
Mailing Address: COUNTY LINE RD	
City: LONE ROCK	State: WI — Zip Code: 53556
County: Richland	Co. Permit #: — Notification #: — Completed: 02-19-1992
Well Constructor (Business Name): PREM, ANTHONY	Lic. #: 687 — Facility ID # (Public Wells):
Address: RT 2 SPRING GREEN WI 53588-9802	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 5.5

1. Well Location

Town of BUENA VISTA

Fire # (if avail.):

Street Address or Road Name and Number: COUNTY LINE RD

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SE NE or Govt Lot #: — Section: 1 — Township: 8 N — Range: 2 E

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?

SAND POINT UNSAFE ATRAZIN

Construction Type: Drilled

3. Well serves 1 # of HORSES

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	60
6	60	130

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND @ GRAVEL	Surface	130

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL A53B 19:45 WELDED	Surface	126.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	TEL JOHNSON SS 18 SLOT	126.5	130

9. Static Water Level

12 ft. below ground surface

10. Pump Test

Pumping level 14 ft. below surface

Pumping at 11 GP for 12 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
S BENTONITE	Surface	60	10

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TP		03-01-1992
Drill Rig Operator	Lic or Reg #	Date Signed
SP		03-01-1992

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		68
Building Overhang		17
Sewer - Building Sanitary		22
Animal Yard - Include Hutches		178
Septic or Holding, or POWTS Tank		47

Comment:

Created On: 05-21-1992 Updated On: 05-21-1992 Review Status: