Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CH896

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BILL MELTON			Phone #
Mailing Address: N2885 LIETZOW RD			
City: MARINETTE	State: WI	Zip Code: 54143	
County: Marinette	Co. Permit #	Notification #	Completed: 03-17-1992

Well Constructor (Business Name): JOHNSON, GREGORY L	Lic. #: 625	Facility ID # (Public Wells)	
Address: N3719 LOUCKS RD PESHTIGO WI 54157-9750		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 5	

1. Well Location

Town of PESHTIGO				Fire # (if avail.): N2885
Street Address or Road Name and Number: N2885 LIETZOW RD				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code
NW NW or Govt Lot #	Section: 23	Township: 30 N	Range: 23 E	

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	8
6	8	50

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	30
Z	CLAY @ GRAVEL	30	40
L	LIME ROCK	40	50

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM-53-A V.S.P. CO. 1780 P.S.I. THREADED @COUPLED	Surface	41
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 12 ft. below surface
Pumping at 10 GP for 16 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PUDDLED CLAY	Surface	8	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GJ		03-21-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		85	Foundation Drain to Clearwater		16
Building Overhang		12	Sewer - Building Sanitary		50
Clearwater Sump		20	Septic or Holding, or POWTS Tank		75

Comment:

Created On: 04-23-1992 Updated On: 04-23-1992 Review Status: