# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* CJ737

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: DOUG WENZLAFF | | | Phone # |
| Mailing Address: 3520 28TH ST S | | | |
| City: WISCONSIN RAPIDS | State: WI | Zip Code: 54494 | |
| County: Adams | Co. Permit # | Notification # | Completed: 01-23-1990 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): FOSTER RAY E | Lic. #: 164 | Facility ID # (Public Wells) | |
| Address: 2540 HWY 13<br>ADAMS WI 53910 | | Well Plan Approval # | |
| | | Approval Date (mm-dd-yyyy) | |
| Hicap Permanent Well # | Common Well # | Specific Capacity | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**
Town of ROME

Fire # (if avail.)

Street Address or Road Name and Number
ARCHERS WAY

| | | | |
|---|---|---|---|
| Subdivision Name: LINCOLNWOOD | Lot #: 00004 | Block # | |
| Latitude / Longitude in Decimal Degree (DD): °N °W | | | Method Code |
| NW SE or Govt Lot # | Section: 16 | Township: 20 N | Range: 6 E |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 6 |
| 2 | 6 | 34 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | N | S | | FINE SAND | Surface | 26 |
| | A | S | | LT BROWN COARSE SAND | 26 | 34 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 2 | SAWHILL TYPE II ASTM-A-589 | Surface | 31 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 1.25 | X 36 JOHNSON SCREEN | 31 | 34 |

**7. Grout or Other Sealing Material**
Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| MUD @ CUTTINGS | Surface | 6 | |

**9. Static Water Level**
18 ft. below ground surface

**10. Pump Test**
Pumping level 18 ft. below surface
Pumping at 7 GP for 1 Hrs.
Pumping Method ?

**11. Well Is**
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| FEL | | 04-02-1990 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| REF | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 65 |
| Building Overhang | | 4 |
| Clearwater Sump | K | 2 |
| Shoreline/Pool | | 130 |
| Sewer - Building Sanitary | K | 2 |
| Septic or Holding, or POWTS Tank | | 58 |

Comment:

Created On: 05-10-1990 Updated On: 10-24-2002 Review Status: