Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CN981

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DAVID DESANTAS			Phone #
Mailing Address: R5754 ROBIN LN			
City: RINGLE	State: WI	Zip Code: 54471	
County: Marathon	Co. Permit #	Notification #	Completed: 12-26-1990

Well Constructor (Business Name): DILLENBURG DANIEL	Lic #: 196	Facility ID # (Public Wells)	
Address: RT 3 BOX 247 SHAWANO WI 54166		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.9	

1. Well Location

Town of RINGLE

Fire # (if avail.)

Street Address or Road Name and Number: RIVER RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

NE SW or Govt Lot #	Section: 18	Township: 28 N	Range: 9 E

2. Well Type New Well

of previous unique well # constructed in: 90

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	40
6	40	85

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S	G	SAND @ GRAVEL	Surface	22
		C	G	CLAY @ STONE	22	40
	S	Q		SOFT GRANITE	40	85

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53 18.97 SAWHILL WELDED	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

22 ft. below ground surface

10. Pump Test

Pumping level 38 ft. below surface

Pumping at 15 GP for 2 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method CIRCULATION

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	40	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DD		10-01-1990
Drill Rig Operator	Lic or Reg #	Date Signed
		10-01-1990

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		11

Comment:

Created On: 03-25-1991 Updated On: 03-25-1991 Review Status: