Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CR717

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ROY SCHMIDT			Phone #
Mailing Address: W924 FLORENCE			
City: PELL LAKE	State: WI	Zip Code: 53157	
County: Walworth	Co. Permit #	Notification #	Completed: 11-26-1990

1. Well Location
Village of PELL LAKE

Fire # (if avail.)

Street Address or Road Name and Number
W924 FLORENCE

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
JOHNSON HUBERT R	626	

Latitude / Longitude in Decimal Degree (DD): 42.5423 °N -88.3456 °W
Method Code: GCD013

Well Plan Approval #

NE SE or Govt Lot #	Section	Township	Range
	15	1 N	18 E

Address: RT 2 BOX 110
GENOA CITY WI 53128

Approval Date (mm-dd-yyyy)

2. Well Type Reconstruction
of previous unique well # constructed in 85

Hicap Permanent Well #	Common Well #	Specific Capacity
		3

Reason for replaced or reconstructed well ?
SLOW PRODUCTION

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
G S G	GRAY SAND GRAVEL	Surface	54

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	A53 PLAIN END 19.50 PER FT WELDED VALLEY STEEL	Surface	54
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
8 ft. below ground surface

10. Pump Test
Pumping level 12 ft. below surface
Pumping at 12 GP for 24 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
REDRILL	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
HJ		12-05-1990
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RL		12-05-1990

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Building Overhang		25
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 03-25-1991 Updated On: 09-12-2019 Review Status: