Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CT405

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CONSTRUCTION MANAG.			Phone #: ( )544-9275
Mailing Address: 2315 BADGEN DR			
City: WAUKESHA	State: WI	Zip Code: 53188	
County: Waukesha	Co. Permit #:	Notification #:	Completed: 12-15-1991

1. Well Location

Town of DELAFIELD

Fire # (if avail.):

Street Address or Road Name and Number: W328 S1422 FORREST HILLS CT

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BURGARINO EMANUEL	512	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

NW	NW	Section	Township	Range
or Govt Lot #		5	6 N	18 E

Address: 809 S 85TH ST, WEST ALLIS WI 53214

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	83
6	83	175

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
G	GRAVEL	Surface	55
P	HARD PAN	55	83
L	LIMESTONE	83	175

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. NEW STEEL 18.97# PER FT ASTM-A-53 GRADE B-LTV	Surface	83
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

52 ft. below ground surface

10. Pump Test

Pumping level 110 ft. below surface

Pumping at 15 GP for 4.5 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	83	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
EB		03-14-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EB		03-14-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		14

Comment:

Created On: 07-16-1991 Updated On: 02-23-2018 Review Status: