Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CX939

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TIM JOHNSON	Phone #: (708)438-5491
Mailing Address: 920 BRITTANY RD	
City: LAKE ZURICH	State: IL — Zip Code: 60047
County: Waushara	Co. Permit #: — Notification #: — Completed: 01-09-1992
Well Constructor (Business Name): SALEFSKY, WAYNE W	Lic. #: 567 — Facility ID # (Public Wells):
Address: PO BOX 123 BERLIN WI 54923-0123	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1.3

1. Well Location

Town of HANCOCK

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

or Govt Lot #	Section	Township	Range
SE SE	12	19 N	8 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?

NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6.625	Surface	81

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	81

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	T@C ASTM A53B 19.45 LB. VSPCO PRE.TESTED. 1780 PSI	Surface	78
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	3-16 SLOT STAINLESS	78	81

7. Grout or Other Sealing Material

Method

9. Static Water Level

23 ft. below ground surface

10. Pump Test

Pumping level 35 ft. below surface

Pumping at 15 GP for 8 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
WS		02-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
WS		02-04-1992

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		50

Type	Qualifier	Distance
Building Overhang		6
Septic or Holding, or POWTS Tank		30

Comment:

Created On: 06-01-1992 Updated On: 06-01-1992 Review Status: