# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* CX941

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: HOWARD LUND | Phone #: (414)241-8946 |
| Mailing Address: 732 SAN JOSE LN | |
| City: MEQUON | State: WI — Zip Code: 53092 |
| County: Waushara | Co. Permit #: — Notification #: — Completed: 04-23-1992 |
| Well Constructor (Business Name): SALEFSKY, WAYNE W | Lic. #: 567 — Facility ID # (Public Wells): |
| Address: PO BOX 123<br>BERLIN WI 54923-0123 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: 5 |

**1. Well Location**

Town of DEERFIELD

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

NE SE or Govt Lot #: — Section: 25 — Township: 19 N — Range: 9 E

**2. Well Type** New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?

HOME

Construction Type: Drilled

**3. Well serves** 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6.625 | Surface | 70 |

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 6in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | S | | SAND | Surface | 8 |
| | | G | G | GRAVEL @ BOULDERS | 8 | 16 |
| | | S | | SAND | 16 | 70 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6.625 | T@C ASTM A53B 19.45#/FT V.S.P.CO. PR TESTED 1780P.S.I | Surface | 67 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 6 | 3' 12 SLOT STAINLESS | 67 | 70 |

**9. Static Water Level**

30 ft. below ground surface

**10. Pump Test**

Pumping level 32 ft. below surface

Pumping at 10 GP for 6 Hrs.

Pumping Method ?

**11. Well Is**

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**7. Grout or Other Sealing Material**

Method

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| WS | | 05-12-1992 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| WS | | 05-12-1992 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | > | 80 | Building Overhang | | 8 |
| | | | Septic or Holding, or POWTS Tank | | 80 |

Comment:

Created On: 06-01-1992 Updated On: 06-01-1992 Review Status: