Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DB327

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RONALD LIMBACH	Phone #
Mailing Address: 3742 HUBERTUS RD	
City: HUBERTUS	State: WI Zip Code: 53033
County: Washington	Co. Permit #: W 3267
Notification #	Completed: 05-15-1992

1. Well Location

Town of RICHFIELD

Fire # (if avail.)

Street Address or Road Name and Number: 3742 HUBERTUS RD

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): GIBOUR, DARYL BUTCH	Lic. #: 17
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 7482 CIRCLE DR LANNON WI 53046-9700	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.4	

Latitude / Longitude in Decimal Degree (DD): 43.2368 °N -88.2239 °W

Method Code: GCD013

SE	SE	Section	Township	Range
or Govt Lot #		15	9 N	19 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

SHARED WELL

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	118

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	8
Y	SAND @ GRAVEL	8	55
C	CLAY	55	95
Y	SAND @ GRAVEL	95	105
Z	CLAY @ GRAVEL	105	113
Y	SAND @ GRAVEL	113	118

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53-B PE SAWHILL	Surface	118
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 63 ft. below surface

Pumping at 10 GP for 12 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL CUTTINGS	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DG		05-15-1992
Drill Rig Operator	Lic or Reg #	Date Signed
DG		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80
Building Overhang		10
Clearwater Sump		50
Wastewater Sump		30
Septic or Holding, or POWTS Tank		40

Comment:

Created On: 06-24-1992 Updated On: 07-05-2019 Review Status: