Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DE124

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KENS MOBILE HOMES			Phone #: (608)734-3298
Mailing Address: HWY 171/35			
City: FERRYVILLE	State: WI	Zip Code: 54628	
County: Crawford	Co. Permit #:	Notification #:	Completed: 06-24-1991

1. Well Location
Town of S CENTRAL FREEMAN
Fire # (if avail.)
Street Address or Road Name and Number
Subdivision Name | Lot # | Block #

Well Constructor (Business Name): KIRSCHBAUM, DONALD C	Lic. #: 170	Facility ID # (Public Wells)	Latitude / Longitude in Decimal Degree (DD): °N °W	Method Code
Address: 16189 DUTCH HILL RD BOSCOBEL WI 53805-9144		Well Plan Approval #	NE NE or Govt Lot #	Section: 10
		Approval Date (mm-dd-yyyy)	Township: 10 N	Range: 6 W
Hicap Permanent Well #	Common Well #	Specific Capacity: 4		

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of MOBILE HOME
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	92
6	92	120

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
X	SAND @ CLAY	Surface	20
N	SAND ROCK	20	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PE 18.97 PSI-1200 A-120 CB@KSUPPLY SAWHILL PIPE	Surface	92
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
80 ft. below ground surface

10. Pump Test
Pumping level 82 ft. below surface
Pumping at 8 GP for 3 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method CEMENT PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY	Surface	8	
CEMENT	8	92	34

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DCK		06-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DDK		06-04-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		20

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: