Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DP215

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOE DEGROOT			Phone #: (414)846-3883
Mailing Address: 8396 SCHROEDER RD			
City: OCONTO FALLS	State: WI	Zip Code: 54154	
County: Oconto	Co. Permit #:	Notification #:	Completed: 06-04-1992

Well Constructor (Business Name): YOUNG, BERNARD	Lic. #: 696	Facility ID # (Public Wells):	
Address: 10358 HWY 22E GILLETT WI 54124		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.7	

1. Well Location

Town of MORGAN

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

NE SW or Govt Lot #:	Section: 27	Township: 27 N	Range: 19 E

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: WATER FOR HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	41

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	31
C	CLAY	31	36
S	SAND	36	41

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL STEEL 1780 PSI ASTM A-53 WELDED 18.97	Surface	38
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	SCREEN/K-PACKER	38	41

9. Static Water Level

20 ft. below ground surface

10. Pump Test

Pumping level 31 ft. below surface

Pumping at 8 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
BY		06-04-1992
Drill Rig Operator	Lic or Reg #	Date Signed
BY		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90

Type	Qualifier	Distance
Building Overhang		35
Septic or Holding, or POWTS Tank		70

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: