Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DP561

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LEONARD NEVERMAN			Phone #: (715)329-5414
Mailing Address: W10497 HWY 8			
City: DUNBAR	State: WI	Zip Code: 54156	
County: Marinette	Co. Permit #:	Notification #:	Completed: 03-23-1992

Well Constructor (Business Name): JOHNSON, MAURICE	Lic. #: 664	Facility ID # (Public Wells):	
Address: RT 1 BOX 2A PEMBINE WI 54156-9801		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0	

1. Well Location

Town of DUNBAR				Fire # (if avail.): 10497
Street Address or Road Name and Number: HWY 8				
Subdivision Name:		Lot #:		Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code:
NE	NE	Section: 4	Township: 36 N	Range: 19 E
or Govt Lot #				

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	300

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	5
Z	CLAY @ GRAVEL	5	97
Q	GRANITE ROCK	47	300

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	VALLEY STEEL 280W ASTMA53 TESTED 1780 WELDED JOINT	Surface	47
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
50 ft. below ground surface

10. Pump Test
Pumping level 250 ft. below surface
Pumping at 1.5 GP for 4 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	20	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
MJ		03-23-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MJ		03-23-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: PACKER SETTING 80' WATER PRESSURE TO START 1000 LBS WENT DOWN TO 300 LBS AFTER 2000 GAL OF WATER PUMPED IN

Rehab Type	Rehab Date	Result Text
Hydrofracture		BEFORE 0 AFTER 1.5 GPM AT 250'

Created On: 06-29-1992 Updated On: 10-15-2026 Review Status: