Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DS244

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HARTMAN CONSTRUCTION			Phone #: ( )247-5337
Mailing Address: 103 MAIN ST			
City: SOMERSET	State: WI	Zip Code: 54025	
County: St. Croix	Co. Permit #:	Notification #:	Completed: 02-01-1991

1. Well Location

Town of SOMERSET

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
MARTELL STEVE PUMPS AND WD INC	105	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

Well Plan Approval #

NW	SE	Section	Township	Range
or Govt Lot #		3	31 N	19 W

Address: P O BOX 28
SOMERSET WI 54025

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		2.9

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	112
6	112	180

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	112
L	LIME ROCK	112	180

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	19.45# FT ASMTA 53 NEW PRIME T@C	Surface	112
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

118 ft. below ground surface

10. Pump Test

Pumping level 125 ft. below surface

Pumping at 20 GP for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	112	36

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
SF		02-12-1991
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		20

Comment:

Created On: 04-04-1991 Updated On: 04-04-1991 Review Status: